

16. 30 Chun Wo Leighton - Chun Wo Joint Venture		Contract No. HY/2014/05 - Remaining Ancillary Buildings																		Page 1 of Page 8										
Activity ID	Activity Name	Original Duration	Start	Finish	2016															2017										
					October					November					December					January					February					
					03	10	17	24	31	07	14	21	28	05	12	19	26	02	09	16	23	30	06	13	20	27				
HY/2014/05 HKZMB HKBCF - October 2016 Monthly Rep		512d	31-Dec-15 A	31-Jan-18																										
RAB2 SUMMARY PROGRAMME		373d	09-Jan-16 A	22-Dec-17																										
GENERAL/PRELIMINARIES		512d	31-Dec-15 A	31-Jan-18																										
DESIGN AND ENGINEERING		121d	07-Jul-16 A	09-Mar-17																										
PROCUREMENT, MANUFACTURING & DELIVERIES		367d	12-Mar-16 A	24-Nov-17																										
CONSTRUCTION		154d	17-Aug-16 A	12-Apr-17																										
Building 021 - C&ED Dangerous Goods Store		71d	15-Nov-16	15-Feb-17																										
RAB-21-0100	021 - Forecast Possession of Portion G2 - If Exercised	0d	15-Nov-16*																											
Raft		32d	15-Nov-16	21-Dec-16																										
RAB-21-8135	021 - Open cut excavation down to formation level (1047m³), PLT & CPT	5d	15-Nov-16	19-Nov-16																										
RAB-21-8145	021 - Underground Utilities/Temp Drainage	12d	06-Dec-16	20-Dec-16																										
RAB-21-0120	021 - Construct Raft Foundations and Base Slab	18d	01-Dec-16	21-Dec-16																										
Structure		47d	13-Dec-16	15-Feb-17																										
RAB-21-0140	021 - Construct Supporting Columns to +11mPD GL3-4	8d	13-Dec-16	21-Dec-16																										
RAB-21-2230	021 - Construct External Wall to +11mPD GL3-4	8d	22-Dec-16	03-Jan-17																										
RAB-21-2260	021 - Construct Supporting Columns to +11mPD GL1-2	8d	22-Dec-16	03-Jan-17																										
RAB-21-2240	021 - Construct External Wall to +11mPD GL1-2	8d	04-Jan-17	12-Jan-17																										
RAB-21-2250	021 - Construct External Wall to +11mPD GL2-3	8d	13-Jan-17	21-Jan-17																										
RAB-21-0150	021 - Construct Roof Suspended Slab up to +11.00mPD	15d	23-Jan-17	15-Feb-17																										
Statutory Submissions & Approvals (Day 670 Completion)		14d	15-Nov-16	01-Dec-16																										
Fire Serves Department (FS)		0d	01-Dec-16	01-Dec-16																										
RAB-FSD-730	021 - Submit Form 314 to FSD, Building 021	0d	01-Dec-16																											
Fire Serves Department (VAC)		0d	15-Nov-16	15-Nov-16																										
RAB-FSD-800	021 - Submit Form 314 to FSD, Building 021	0d	15-Nov-16																											
Building 022 - Customs Detective Dog Base Building		114d	01-Nov-16	23-Mar-17																										
RAB-22-0100	022 - Forecast Possession of Portion G3 - If Exercised	0d	16-Nov-16*																											
RAB-22-0110	022 - Structure Duration	114d	01-Nov-16	23-Mar-17																										
Excavation		22d	16-Nov-16	10-Dec-16																										
RAB-22-0120	022 - Open cut excavation down to formation level (1047m³)	5d	16-Nov-16	21-Nov-16																										
RAB-22-0130	022 - Underground Utilities/Temp Drainage (Incl 021)	12d	28-Nov-16	10-Dec-16																										
Raft Foundations		34d	24-Nov-16	05-Jan-17																										
RAB-22-0140	022 - Construct Raft Foundation and Baseslab North	18d	24-Nov-16	14-Dec-16																										
RAB-22-0260	022 - Construct Raft Foundations and Baseslab South	18d	03-Dec-16	23-Dec-16																										
RAB-22-0190	022 - Construct Raft Foundations and Baseslab Middle - Shrinkage Pour	18d	13-Dec-16	05-Jan-17																										
Structure		34d	06-Jan-17	21-Feb-17																										
External Walls		32d	06-Jan-17	18-Feb-17																										
RAB-22-0230	022 - Construct External Walls and Support Columns to +11.00mPD (N)	16d	06-Jan-17	24-Jan-17																										
RAB-22-0390	022 - Construct External Walls and Support Columns to +11.00mPD (S)	16d	16-Jan-17	09-Feb-17																										
RAB-22-0310	022 - Construct External Walls and Support Columns to +11.00mPD (M)	16d	25-Jan-17	18-Feb-17																										
Roof Slab		22d	20-Jan-17	21-Feb-17																										
North Structure		18d	25-Jan-17	21-Feb-17																										
RAB-22-0270	022 - Construct R/F Suspended Slab at +11.00mPD Bay 1 (240m²) (Approx 36m³)	18d	25-Jan-17	21-Feb-17																										
South Structure		18d	20-Jan-17	16-Feb-17																										
RAB-22-0430	022 - Construct R/F Suspended Slab at +11.00mPD Bay 1 (240m²) (Approx 36m³)	18d	20-Jan-17	16-Feb-17																										
ABWF/E&M		40d	15-Dec-16	09-Feb-17																										
Specialist Installations		40d	15-Dec-16	09-Feb-17																										
Window Wall		40d	15-Dec-16	09-Feb-17																										
RAB-22-7090	022 - Install Window Wall Cast In Items (North)	8d	15-Dec-16	23-Dec-16																										
RAB-22-7130	022 - Install Window Wall Cast In Items (South)	8d	25-Jan-17	09-Feb-17																										
Dog Swimming Pool		24d	06-Jan-17	09-Feb-17																										
RAB-22-0160	022 - Setting out of Dog Swimming Pool	2d	06-Jan-17	07-Jan-17																										
RAB-22-0170	022 - Excavate for Dog Swimming Pool	2d	09-Jan-17	10-Jan-17																										
RAB-22-0200	022 - RC Structure	12d	11-Jan-17	24-Jan-17																										
RAB-22-0220	022 - Construct Staircase	8d	25-Jan-17	09-Feb-17																										
Statutory Submissions & Approvals (Day 670 Completion)		2d	22-Nov-16	23-Nov-16																										
Water Supplies Department (WSD)		0d	23-Nov-16	23-Nov-16																										
Commencement		0d	23-Nov-16	23-Nov-16																										
RAB-WSD-784	022 - Engineer Submit Form WWO 542 for Building 022	0d		23-Nov-16																										
Fire Services Department (FSD)		0d	23-Nov-16	23-Nov-16																										
RAB-FSD-590	022 - Submit Form 314 to FSD for FSD info, Building 022	0d	23-Nov-16																											
Fire Serves Department (VAC)		0d	22-Nov-16	22-Nov-16																										
					3 - MONTH ROLLING PROGRAMME , OCT. to NOV 2016															Date		Revision					Checked		Approved	
																				01-Oct-16		3 - Month Rolling Programme					SGJ			

16. 30 Chun Wo Leighton - Chun Wo Joint Venture		Contract No. HY/2014/05 - Remaining Ancillary Buildings																	Page 3 of Page 8										
Activity ID	Activity Name	Original Duration	Start	Finish	2016															2017									
					October					November					December					January					February				
					03	10	17	24	31	07	14	21	28	05	12	19	26	02	09	16	23	30	06	13	20	27			
Roof Finishes		42d	29-Dec-16	23-Feb-17																									
RAB-25-0390	025 - Leveling screed - (1285m²)	21d	29-Dec-16	23-Jan-17																									
RAB-25-0440	025 - Waterproof membrane - (1285m²)	21d	24-Jan-17	23-Feb-17																									
Specialist Installations		67d	03-Oct-16 A	14-Feb-17																									
IMMD Kiosk		67d	03-Oct-16 A	14-Feb-17																									
RAB-25-0250	025 - Construct Kiosk Baseslab and Walls	18d	03-Oct-16 A	10-Oct-16 A																									
RAB-25-0320	025 - Construct Kiosk Roof Structure	18d	17-Dec-16	10-Jan-17																									
RAB-25-0380	025 - Internal ABWF and MEP of IMMD Kiosk	24d	11-Jan-17	14-Feb-17																									
RAB-25-0350	025 - External Finishes to IMMD Kiosk	24d	11-Jan-17	14-Feb-17																									
Building 032 - Outbound Private Car Annexure		108d	15-Sep-16 A	16-Feb-17																									
Excavation		36d	15-Sep-16 A	14-Nov-16																									
RAB-32-0120	032 - Open cut excavation down to formation level (2831m³)	10d	15-Sep-16 A	22-Oct-16 A																									
RAB-32-0130	032 - Underground Utilities and Temp Drainage Works	12d	01-Nov-16	14-Nov-16																									
Raft Foundations		31d	27-Oct-16 A	06-Dec-16																									
RAB-32-0140	032 - Construct Raft Foundations for Main Building North Bay 1 (321m²)	12d	27-Oct-16 A	15-Nov-16																									
RAB-32-0160	032 - Construct Raft Foundations for Main Building Middle Bay 2 (321m²)	12d	09-Nov-16	22-Nov-16																									
RAB-32-0240	032 - Construct Raft Foundations for Main Building South Bay 4 (321m²)	12d	16-Nov-16	29-Nov-16																									
RAB-32-0190	032 - Construct Raft Foundations for Main Building Middle Bay 3 (321m²) Shrinkage Strip	12d	23-Nov-16	06-Dec-16																									
Structure		60d	16-Nov-16	27-Jan-17																									
External Walls		30d	16-Nov-16	20-Dec-16																									
RAB-32-0180	032 - Construct Walls and Columns to +12.65mPD North Bay 1	12d	16-Nov-16	29-Nov-16																									
RAB-32-0220	032 - Construct Walls and Columns to +12.65mPD Middle Bay 2	12d	23-Nov-16	06-Dec-16																									
RAB-32-0270	032 - Construct Walls and Columns to +12.65mPD South Bay 4	12d	30-Nov-16	13-Dec-16																									
RAB-32-0300	032 - Construct Walls and Columns to +12.65mPD Middle Bay 3	12d	07-Dec-16	20-Dec-16																									
RAB-32-610	032 - Install SPR and FS RC Water Tanks (G/F South)	12d	30-Nov-16	13-Dec-16																									
Roof Slab		54d	23-Nov-16	27-Jan-17																									
RAB-32-0280	032 - Construct Roof floor upto +12.65mPD Middle Bay 2 (321m²) (Approx 48m³)	18d	30-Nov-16	20-Dec-16																									
RAB-32-0370	032 - Construct Roof floor upto +12.65mPD South Bay 4 (321m²) (Approx 48m³)	18d	07-Dec-16	29-Dec-16																									
RAB-32-0310	032 - Construct Roof floor upto +12.65mPD Middle Bay 3 (321m²) (Approx 48m³)	18d	14-Dec-16	06-Jan-17																									
RAB-32-0200	032 - Construct Roof floor upto +12.65mPD North Bay 1 (321m²) (Approx 48m³)	18d	23-Nov-16	13-Dec-16																									
Cure and Strip		36d	14-Dec-16	27-Jan-17																									
RAB-32-0410	032 - Cure and Strip False/Formwork Bay 4	18d	30-Dec-16	20-Jan-17																									
RAB-32-0340	032 - Cure and Strip False/Formwork Bay 3	18d	07-Jan-17	27-Jan-17																									
RAB-32-0230	032 - Cure and Strip False/Formwork Bay 1	18d	14-Dec-16	06-Jan-17																									
RAB-32-0290	032 - Cure and Strip False/Formwork Bay 2	18d	07-Jan-17	27-Jan-17																									
ABWF/E&M		29d	07-Jan-17	16-Feb-17																									
Roof Finishes		21d	17-Jan-17	16-Feb-17																									
RAB-32-0390	032 - Leveling screed - (1285m²)	21d	17-Jan-17	16-Feb-17																									
External Finishes		26d	07-Jan-17	13-Feb-17																									
Facade		26d	07-Jan-17	13-Feb-17																									
RAB-32-0330	032 - Erect Scaffolding around Building 032	8d	07-Jan-17	16-Jan-17																									
RAB-32-0360	032 - Install External Louvers /Windows/Doors	18d	17-Jan-17	13-Feb-17																									
Specialist Installations		18d	07-Jan-17	27-Jan-17																									
IMMD Kiosk		18d	07-Jan-17	27-Jan-17																									
RAB-32-0250	032 - Construct Kiosk Baseslab and Walls	18d	07-Jan-17	27-Jan-17																									
Building 044 - E&M Maintenance Building		87d	24-Oct-16 A	20-Feb-17																									
Excavation		17d	01-Nov-16	19-Nov-16																									
RAB-44-0120	044 - Open cut excavation down to formation level (Incl 045) (2600m³)	8d	01-Nov-16	09-Nov-16																									
RAB-44-0130	044 - Underground Utilities/Temp Drainage (Incl 045)	8d	11-Nov-16	19-Nov-16																									
Raft		18d	07-Nov-16	26-Nov-16																									
RAB-45-1140	044 - Construct lift pit for L-01	8d	07-Nov-16	15-Nov-16																									
RAB-44-0140	044 - Construct Raft Foundations for Main Building Bay 1 (North)(242m²)	12d	08-Nov-16	21-Nov-16																									
RAB-44-0160	044 - Construct Raft Foundations for Main Building Bay 2 (South)(242m²)	12d	14-Nov-16	26-Nov-16																									

 Legend - Chin Wo Joint Venture		Contract No. HY/2014/05 - Remaining Ancillary Buildings																		Page 4 of Page 8									
Activity ID	Activity Name	Original Duration	Start	Finish	2016															2017									
					October				November				December				January				February								
					03	10	17	24	31	07	14	21	28	05	12	19	26	02	09	16	23	30	06	13	20	27			
RAB-44-0240	044 - Cure and Strip False/Formwork for +12.15mPD Slabs Bay 2 (South)	8d	28-Dec-16	06-Jan-17																									
First Floor to Second Floor		17d	20-Dec-16	11-Jan-17																									
RAB-44-0210	044 - Construct External Walls to +16.85mPD Bay 1 (North)	12d	20-Dec-16	05-Jan-17																									
RAB-44-0260	044 - Construct External Walls to +16.85mPD Bay 2 (South)	12d	28-Dec-16	11-Jan-17																									
Second Floor		24d	06-Jan-17	09-Feb-17																									
RAB-44-0250	044 - Construct Roof Level (2/F) RC Structures upto +16.85mPD Bay 1 (242m²) (72m³)	12d	06-Jan-17	19-Jan-17																									
RAB-44-0300	044 - Construct Roof Level (2/F) RC Structures upto +16.85mPD Bay 2 (242m²) (72m³)	12d	12-Jan-17	25-Jan-17																									
Cure and Strip		8d	20-Jan-17	04-Feb-17																									
RAB-44-0280	044 - Cure and Strip False/Formwork for +16.85mPD Slab Bay 1	8d	20-Jan-17	04-Feb-17																									
Second Floor to Roof		12d	20-Jan-17	09-Feb-17																									
RAB-44-0270	044 - Construct External Walls to +20.65mPD (South)	12d	20-Jan-17	09-Feb-17																									
RAB-44-610	044 - Install SPR (37m³) and FS (36m³) RC Water Tanks (2/F South)	12d	20-Jan-17	09-Feb-17																									
ABWF/E&M		70d	21-Nov-16	20-Feb-17																									
Ground Floor		32d	07-Jan-17	20-Feb-17																									
RAB-44-1110	044 - Construct Blockwork Walls G/F (296m³)	11d	07-Jan-17	19-Jan-17																									
RAB-44-0290	044 - ABWF and MEP works to Degree 1 (KD8A)	24d	17-Jan-17	20-Feb-17																									
Specialist Installations		54d	21-Nov-16	25-Jan-17																									
Window Wall		54d	21-Nov-16	25-Jan-17																									
RAB-44-7110	044 - Install Window Wall Cast in Items Base slab	6d	21-Nov-16	26-Nov-16																									
RAB-44-7160	044 - Install Window Wall Cast in Items 1/F Slab	6d	19-Dec-16	24-Dec-16																									
RAB-44-7170	044 - Install Window Wall Cast in Items 2/F Slab	6d	19-Jan-17	25-Jan-17																									
Statutory Submissions & Approvals		45d	24-Oct-16 A	23-Dec-16																									
EMSD - Building 044 Lift Inspection		0d	23-Dec-16	23-Dec-16																									
RAB-FSD-200	044 - Submit EMSD Form 3 (Commencement of Lift Installation)	0d	23-Dec-16																										
Water Supplies Department (WSD)		0d	24-Oct-16 A	25-Oct-16 A																									
Commencement		0d	24-Oct-16 A	25-Oct-16 A																									
RAB-WSD-664	044 - Engineer Submit Form WWO 542 for Building 044	0d		25-Oct-16 A																									
RAB-WSD-674	044 - Submit WWO 46 Pt. I & II for Building 044	0d		24-Oct-16 A																									
Fire Services Department (FSD)		0d	24-Oct-16 A	24-Oct-16 A																									
RAB-FSD-126	044 - Submit Form 314 to FSD for FSD, Building 044	0d	24-Oct-16 A																										
Building 045 - Highways Depot & Administration Building		80d	01-Nov-16	11-Feb-17																									
Raft		48d	09-Nov-16	06-Jan-17																									
RAB-45-1130	045 - Construct lift pit for L-01	8d	09-Nov-16	17-Nov-16																									
RAB-45-1150	045 - Construct Raft Foundations for Main Building Bay 6 (428m²)	12d	09-Nov-16	22-Nov-16																									
RAB-45-0200	045 - Construct Raft Foundations for Main Building Bay 5 (428m²)	12d	23-Nov-16	06-Dec-16																									
RAB-45-0150	045 - Construct Raft Foundations for Main Building Bay 3 (428m²)	12d	07-Dec-16	20-Dec-16																									
RAB-45-0170	045 - Construct Raft Foundations for Main Building Bay 4 (419m³)	12d	21-Dec-16	06-Jan-17																									
Structure		60d	24-Nov-16	11-Feb-17																									
Ground to First Floor		48d	24-Nov-16	21-Jan-17																									
RAB-45-0260	045 - Construct External Walls and Support Columns to +12.15mPD Bay 6	12d	24-Nov-16	07-Dec-16																									
RAB-45-1170	045 - Construct External Walls and Support Columns to +12.15mPD Bay 5	12d	08-Dec-16	21-Dec-16																									
RAB-45-1180	045 - Construct External Walls and Support Columns to +12.15mPD Bay 3	12d	22-Dec-16	07-Jan-17																									
RAB-45-0180	045 - Construct External Walls and Support Columns to +12.15mPD Bay 4	12d	09-Jan-17	21-Jan-17																									
First Floor		48d	08-Dec-16	11-Feb-17																									
RAB-45-0290	045 - Construct 1/F Suspended Slab at +12.15mPD Bay 6 (South) (285m²) (approx 86m³)	12d	08-Dec-16	21-Dec-16																									
RAB-45-0320	045 - Construct 1/F Suspended Slab at +12.15mPD Bay 5 (South) (285m²) (approx 86m³)	12d	22-Dec-16	07-Jan-17																									
RAB-45-0250	045 - Construct 1/F Suspended Slab at +12.15mPD Bay 3 (North) (263m²) (approx 79m³)	12d	09-Jan-17	21-Jan-17																									
RAB-45-0190	045 - Construct 1/F Suspended Slab at +12.15mPD Bay 4 (North) (263m²) (approx 79m³)	12d	23-Jan-17	11-Feb-17																									
Cure and Strip		32d	22-Dec-16	07-Feb-17																									
RAB-45-0310	045 - Cure and Strip False/Formwork +12.15mPD Bay 6 (South)	8d	22-Dec-16	03-Jan-17																									
RAB-45-0350	045 - Cure and Strip False/Formwork +12.15mPD Bay 5 (South)	8d	09-Jan-17	17-Jan-17																									
RAB-45-0270	045 - Cure and Strip False/Formwork +12.15mPD Bay 3 (Middle)	8d	23-Jan-17	07-Feb-17																									
First to Second Floor		24d	04-Jan-17	07-Feb-17																									
RAB-45-0300	045 - Construct External Walls and Support Columns to +16.55mPD Bay 6 (South)	12d	04-Jan-17	17-Jan-17																									
RAB-45-0420	045 - Construct External Walls and Support Columns to +16.55mPD Bay 5 (South)	12d	18-Jan-17	07-Feb-17																									

16. 30 Chun Wo Leighton - Chun Wo Joint Venture		Contract No. HY/2014/05 - Remaining Ancillary Buildings																		Page 5 of Page 8										
Activity ID	Activity Name	Original Duration	Start	Finish	2016															2017										
					October					November					December					January					February					
					03	10	17	24	31	07	14	21	28	05	12	19	26	02	09	16	23	30	06	13	20	27				
South Section		15d	18-Jan-17	10-Feb-17																										
Internal Ground Floor		15d	18-Jan-17	10-Feb-17																										
RAB-45-0390	045 - Construct Blockwork Walls South G/F (430m³)	15d	18-Jan-17	10-Feb-17																										
Specialist Installations		31d	30-Nov-16	07-Jan-17																										
Window Wall		31d	30-Nov-16	07-Jan-17																										
RAB-23-7120	045 - Install Window Wall Cast in Items G/F	6d	30-Nov-16	06-Dec-16																										
RAB-23-7190	045 - Install Window Wall Cast in Items F/F	6d	31-Dec-16	07-Jan-17																										
Statutory Submissions & Approvals (Day 670 Completion)		45d	01-Nov-16	22-Dec-16																										
Water Supplies Department (WSD)		45d	01-Nov-16	22-Dec-16																										
Commencement		45d	01-Nov-16	22-Dec-16																										
RAB-WSD-644	045 - Submit WWO 46 Pt. I & II for Building 045	0d		01-Nov-16*																										
RAB-WSD-634	045 - Engineer Submit Form WWO 542 for Building 045	0d		01-Nov-16																										
RAB-WSD-654	045 - Submit WWO 46 Pt. IV for Building 045	0d		22-Dec-16																										
Fire Services Department (FSD)		0d	01-Nov-16	01-Nov-16																										
RAB-FSD-620	045 - Submit Form 314 to FSD for FSD info, Building 045	0d	01-Nov-16																											
Building 050 - Public Toilets Type 2		82d	01-Nov-16	14-Feb-17																										
RAB-50-1000	050 H1 - Forecast Possession of Portion H1 - If Exercised	0d	15-Nov-16*																											
Public Toilet (Portion H1)		70d	15-Nov-16	14-Feb-17																										
Excavation		16d	29-Dec-16	17-Jan-17																										
RAB-50-1020	050 H1 - Open cut excavation down to formation level (370m³)	4d	29-Dec-16	03-Jan-17																										
RAB-50-1030	050 H1 - Underground Utilities and Drainage	12d	04-Jan-17	17-Jan-17																										
Raft		18d	18-Jan-17	14-Feb-17																										
RAB-50-1040	050 H1 - Construct Raft Foundation (140m²) (91m³)	18d	18-Jan-17	14-Feb-17																										
Statutory Submissions & Approvals (Day 670 Completion)		40d	15-Nov-16	03-Jan-17																										
Water Supplies Department (WSD)		30d	25-Nov-16	03-Jan-17																										
Commencement		30d	25-Nov-16	03-Jan-17																										
RAB-WSD-60	050 H1 - Engineer Submit Form WWO 542 for Building 050	0d		25-Nov-16																										
RAB-WSD-60	050 H1 - Submit WWO 46 Pt. I & II for Building 050	0d		03-Jan-17																										
Fire Services Department (FSD)		0d	15-Nov-16	15-Nov-16																										
RAB-FSD-630	050 H1 - Submit Form 314 to FSD for FSD info, Building 050	0d	15-Nov-16																											
Public Toilet (Portion H2)		80d	01-Nov-16	11-Feb-17																										
RAB-50-2000	050 H2 - Possession of Portion H2 - If Exercised	0d	15-Nov-16*																											
Excavation		30d	15-Nov-16	19-Dec-16																										
RAB-50-2020	050 H2 - Open cut excavation down to formation level (370m³)	4d	15-Nov-16	18-Nov-16																										
RAB-50-2030	050 H2 - Underground Utilities and Drainage	12d	06-Dec-16	19-Dec-16																										
Raft		18d	20-Dec-16	12-Jan-17																										
RAB-50-2040	050 H2 - Construct Raft Foundation(140m²) (91m³)	18d	20-Dec-16	12-Jan-17																										
Structure		20d	13-Jan-17	11-Feb-17																										
RAB-50-2060	050 H2 - Construct RC Walls (External and Internal)	20d	13-Jan-17	11-Feb-17																										
RAB-50-4330	050 H2 - Construct RC Support Columns for Aluminium Solar Shade	6d	13-Jan-17	19-Jan-17																										
Statutory Submissions & Approvals (Day 670 Completion)		12d	01-Nov-16	15-Nov-16																										
Water Supplies Department (WSD)		0d	01-Nov-16	01-Nov-16																										
Commencement		0d	01-Nov-16	01-Nov-16																										
RAB-WSD-50	050 H2 - Engineer Submit Form WWO 542 for Building 050	0d		01-Nov-16																										
RAB-WSD-50	050 H2 - Submit WWO 46 Pt. I & II for Building 050	0d		01-Nov-16																										
Fire Services Department (FSD)		0d	15-Nov-16	15-Nov-16																										
RAB-FSD-740	050 H2 - Submit Form 314 to FSD for FSD info, Building 050	0d	15-Nov-16																											
Public Toilet (Portion A2)		77d	01-Nov-16	08-Feb-17																										
RAB-50-4000	050 A2 - Possession of Portion A2 - If Exercised	0d	01-Nov-16																											
Excavation		27d	01-Nov-16	01-Dec-16																										
RAB-50-4020	050 A2 - Open cut excavation down to formation level (370m³)	4d	01-Nov-16	04-Nov-16																										
RAB-50-4030	050 A2 - Underground Utilities and Drainage	12d	18-Nov-16	01-Dec-16																										
Raft		18d	02-Dec-16	22-Dec-16																										
RAB-50-4040	050 A2 - Construct Raft Foundation (140m²) (91m³)	18d	02-Dec-16	22-Dec-16																										
Structure		32d	23-Dec-16	08-Feb-17																										
RAB-50-4060	050 A2 - Construct RC Walls (External and Internal)	20d	23-Dec-16	18-Jan-17																										
RAB-50-4350	050 A2 - Construct RC Support Columns for Aluminium Solar Shade	6d	23-Dec-16	31-Dec-16																										
RAB-50-4070	050 A2 - Construct Roof Floor at +11.525mPD (140m³) (21m³)	12d	19-Jan-17	08-Feb-17																										
Statutory Submissions & Approvals (Day 670 Completion)		6d	01-Nov-16	08-Nov-16																										
Water Supplies Department (WSD)		0d	01-Nov-16	01-Nov-16																										
Commencement		0d	01-Nov-16	01-Nov-16																										
RAB-WSD-50	050 A2 - Engineer Submit Form WWO 542 for Building 050	0d		01-Nov-16																										
RAB-WSD-50	050 A2 - Submit WWO 46 Pt. I & II for Building 050	0d		01-Nov-16																										
Fire Services Department (FSD)		0d	08-Nov-16	08-Nov-16																										
RAB-FSD-760	050 A2 - Submit Form 314 to FSD for FSD info, Building 050	0d	08-Nov-16																											

Remaining Level of Effort

Actual Work

Critical Remaining Work

Actual Work

Remaining Work

◆

 Milestone

◆

 Milestone

3 - MONTH ROLLING PROGRAMME , OCT. to NOV 2016

Date

01-Oct-16

Revision

3 - Month Rolling Programme

Checked

SGJ

Approved

Remaining Level of Effort Actual Work Critical Remaining Work		3 - MONTH ROLLING PROGRAMME , OCT. to NOV 2016	Date	Revision	Checked	Approved
Actual Work Remaining Work Milestone	01-Oct-16		3 - Month Rolling Programme	SGJ		

Remaining Level of Effort Actual Work Critical Remaining Work		3 - MONTH ROLLING PROGRAMME , OCT. to NOV 2016	Date	Revision	Checked	Approved
Actual Work Remaining Work Milestone	01-Oct-16		3 - Month Rolling Programme	SGJ		

