

HKZMB HK Boundary Crossing Facilities - Phase 2 and Other Works					04-Aug-20								
Activity ID	Activity Name	Remaining Duration	Start	Finish									
					Jul	Aug	2020 Sep	Oct	Nov				
Revised Works Programme for HKZMB Phase 2 and Other Works (HY/2019/01)													
CONTRACT DATES													
Key Date													
A0110	KD1: Replacement of Recess Cover at N/S PTI within Portion C (200 days), P.3	0		21-Jun-20 A						ement of Recess Cover at N/S PTI within Portion C (200 days), P.3			
A0130	KD2 Completion of Security Measure at Existing Gate at South-west of PCB (200 days), P.3	0		19-Jun-20 A	on of Security Measure at Existing Gate at South-west of PCB (200 days), P.3								
A0140	KD3 Completion of Security Fence (200 days), P.4	0		21-Jun-20 A	etion of Security Fence (200 days), P.4								
Sectional Completion													
A0210	Section 1: Works of Vertical Access to Roof of PCB within Portion A (270 days) P.4	0		08-Sep-20*						◆ Section 1: Works of Vertical Access to Roof of PCB within Portion A (270 days) P.4			
A0220	Section 1A: Improvement Works for the Existing Water Features at PCB within Portion A (200 Days) P.4	0		20-Jun-20 A						mprovement Works for the Existing Water Features at PCB within Portion A (200 Days) P.4			
A0230	Section 1B: Installation of Waterproof Membrane for the Existing Water Features at PCB within Portion A (200 days)	0		21-Jun-20 A						Installation of Waterproof Membrane for the Existing Water Features at PCB within Portion A (200 days)			
A0240	Section 1C: Installation of Water Skimmers, C&ED Dog Latrine, Solar Reflectives Films and Glazed Doors (200 days) P.5	0		21-Jun-20 A						Installation of Water Skimmers, C&ED Dog Latrine, Solar Reflectives Films and Glazed Doors (200 days) P.5			
A0250	Section 1D: Installation of Minor Remaining Works at PCB within Portion A (200 days) P.5	0		20-Jun-20 A						nstallation of Minor Remaining Works at PCB within Portion A (200 days) P.5			
A0270	Section 2A: Works of Building No. 062 - Generator and UPS Room (230 days) P.6	0		03-Aug-20*						◆ Section 2A: Works of Building No. 062 - Generator and UPS Room (230 days) P.6			
CONTRACTOR'S DESIGN													
A4910	Design for Raised Access Floor System	89	04-Dec-19 A	30-Oct-20									
A4920	Acceptance of Design for Raised Access Floor System	14	31-Oct-20	13-Nov-20									
A4951A	Design for BS & ELV Items (SPTI)	0	01-May-20 A	15-Jul-20 A									
A4951B	Acceptance of Design for BS & ELV Items (SPTI)	15	03-Jul-20 A	17-Aug-20									
A4952	Design for BS & ELV Items (002)	26	04-Dec-19 A	01-Sep-20									
A4953	Acceptance of Design for BS & ELV Items (002)	31	02-Sep-20	02-Oct-20									
A4954	Design for BS & ELV Items (003)	0	04-Dec-19 A	14-Jul-20 A									
A4955	Acceptance of Design for BS & ELV Items (003)	0	15-Jul-20 A	28-Jul-20 A									
A4957	Acceptance of Design for BS & ELV Items (007)	0	01-Jul-20 A	12-Jul-20 A									
A4958	Design for BS & ELV Items (Kiosks)	75	04-Dec-19 A	31-Oct-20									
A4959	Acceptance of Design for BS & ELV Items (Kiosks)	14	01-Nov-20	14-Nov-20									
A5020	Design for Public Address (PA) System	0	04-Dec-19 A	15-Jul-20 A									
A5025	Acceptance of Design for Public Address (PA) System	15	19-Jun-20 A	17-Aug-20									
A5030	Design for Access Control and Security Alarm (ACS)	0	04-Dec-19 A	15-Jul-20 A									
A5035	Acceptance of Design for Access Control and Security Alarm (ACS)	0	16-Jul-20 A	29-Jul-20 A									
A5040	Design for Closed Circuit Television (CCTV) System	0	04-Dec-19 A	15-Jul-20 A									
A5045	Acceptance of Design for Closed Circuit Television (CCTV) System	15	17-Jun-20 A	17-Aug-20									
A5050	Design for IT Network System	90	04-Dec-19 A	31-Oct-20									
A5055	Acceptance of Design for IT Network System	14	01-Nov-20	14-Nov-20									
A5060	Design for PABX System	90	04-Dec-19 A	31-Oct-20									
A5065	Acceptance of Design for PABX System	14	01-Nov-20	14-Nov-20									
A5075	Acceptance of Design for 2-Way Radio for MOM	90	11-Feb-20 A	31-Oct-20									
A5080	Design for Coach Parking Information System (CPIS)	0	04-Dec-19 A	13-Jul-20 A									
<div><div>Actual Work</div><div>Milestone</div><div>Remaining Work</div><div>Critical</div></div>		THREE MONTH ROLLING PROGRAMME FOR PHASE 2 AND OTHER WORKS HKZMB - HONG KONG BOUNDARY CROSSING FACILITIES Page 1 of 7			Date	Revision		Checked	A...				
					04-Aug-20	3mth Rolling Programme, Aug. - Oct. 2020		ZJ					

HKZMB HK Boundary Crossing Facilities - Phase 2 and Other Works					04-Aug-20				
Activity ID	Activity Name	Remaining Duration	Start	Finish	2020				
					Jul	Aug	Sep	Oct	Nov
A5085	Acceptance of Design for Coach Parking Information System (CPIS)	15	17-Jun-20 A	17-Aug-20					
A5100	Acceptance of Design for Island Wide SCADA	0	11-Feb-20 A	29-Jul-20 A					
A6010	Design for HAVC System	90	04-Dec-19 A	31-Oct-20					
A7510	Acceptance of Designs for HAVC System	14	01-Nov-20	14-Nov-20					
A7530	8.1.1.2-Design for Automatic Vehicle Clearance Support System (AVCSS) - Approval	50	30-May-20 A	21-Sep-20					
A7940	Design for Irrigation System (NPTI)	0	04-Dec-19 A	31-Jul-20 A					
A7950	Acceptance of the Design for Irrigation System (NPTI)	44	01-Aug-20 A	15-Sep-20					
A7960	Design for Pump House	13	04-Dec-19 A	15-Aug-20					
A7980	Acceptance of the Design for Pump House	46	16-Aug-20	30-Sep-20					
A7990	Design for Irrigation System (Southern Portion)	13	04-Dec-19 A	15-Aug-20					
A8000	Acceptance of the Design for Irrigation System (Southern Portion)	46	16-Aug-20	30-Sep-20					
A8010	Design for Irrigation System (Water Point)	29	04-Dec-19 A	31-Aug-20					
A8020	Acceptance of the Design for Irrigation System (Water Point)	45	01-Sep-20	15-Oct-20					
<b>REFINEMENT WORKS AT HKP (4A)</b>									
<b>Installation of Vehicle Barrier Gate at Existing Vehicle Kiosks (4A.B)</b>									
A4342	4A.2.1.1A-Approval of Design - Barrier Gate and Gate Control (by Engineer)	0	16-Jun-20 A	10-Jul-20 A					
A4345-1	4A.2.1.2.1-Procurement and Delivery of Barrier Gate - Batch 1 (24 nos)	71	11-Jul-20 A	27-Oct-20					
A4345-2	4A.2.1.2.2-Procurement and Delivery of Barrier Gate - Batch 2 (24 nos)	90	28-Oct-20	16-Feb-21					
A4350-10	4A.2.1.3.1- User Approval to Replace Gates - Batch 1 (24 nos.) PA01-06, PA17-22, PD01-06, PD17-22	13	28-Oct-20	11-Nov-20					
<b>Provision of Security Measures at Existing Gate at South-west of PCB (4A.C) (KD2)</b>									
A6640	T&C	0	03-Jun-20 A	19-Jun-20 A					
A7230	KD2 Completion of Security Measure at Existing Gate at South-west of PCB (200 days)	0		19-Jun-20 A					
<b>Replacement of Recess Type Cover for Manhole/Drawpit/Catchpit (4A.E) (KD1)</b>									
A6610	Time Risk Allowance for Provision of Security Measure (KD1 achievement)	0	21-Jun-20 A	21-Jun-20 A					
A7240	KD1: Replacement of Recess Cover at N/S PTI within Portion C (200 days)	0		21-Jun-20 A					
<b>Installation of New Security Fence (4A.D)(KD3)</b>									
A6620	Time Risk Allowance for Installation Works	0	18-Jun-20 A	21-Jun-20 A					
A6630	T&C	0	15-Jun-20 A	20-Jun-20 A					
A7250	KD3 Completion of Security Fence (200 days)	0		21-Jun-20 A					
<b>Construction of Additional Drains at Vehicle Inspection Pit Near Building No. 023 (4A.K)</b>									
A4360	Additional Drainage Works	1	03-Jun-20 A	03-Aug-20					
<b>Installation of Sliding Gate at Building No. 041 (4A.J)</b>									
A6650	Acceptance for Design of Sliding Gate	0	02-May-20 A	30-Jul-20 A					
A6660	Procurement of Sliding Gate	88	31-Jul-20 A	29-Oct-20					
A6710	Installation of Security Fence and Sliding Gate (Fire Station cum Ambulance Depot 041)	75	30-Oct-20	28-Jan-21					
<b>SECTION 1: WORKS OF VERTICAL ACCESS TO THE ROOF OF PCB WITHIN PORTION A (4)</b>									
<b>Vertical Access to the Roof of PCB at Zone C (4.B)</b>									
A3750	Steel Prefabrication for the Staircase (include shop drawing)	0	01-Jun-20 A	18-Jul-20 A					

Actual Work

Remaining Work

Critical

◆ ◆ Milestone

THREE MONTH ROLLING PROGRAMME FOR PHASE 2 AND OTHER WORKS

HKZMB - HONG KONG BOUNDARY CROSSING FACILITIES

Page 2 of 7

Date

Revision

Checked

A...

04-Aug-20

3mth Rolling Programme, Aug. - Oct. 2020

ZJ

HKZMB HK Boundary Crossing Facilities - Phase 2 and Other Works					04-Aug-20				
Activity ID	Activity Name	Remaining Duration	Start	Finish	2020				
					Jul	Aug	Sep	Oct	Nov
A3770	Site Delivery and Assembly	0	20-Jul-20 A	25-Jul-20 A	<div></div>				
A3780	Installation of the Steel Staircase	18	27-Jul-20 A	22-Aug-20	<div></div>	<div></div>			
A3790	Install Additional Cleansing Water System	14	24-Aug-20	08-Sep-20			<div></div>		
A3800	Install Power Socket	14	24-Aug-20	08-Sep-20			<div></div>		
Vertical Access to the Roof of PCB at Zone G (4.C)									
A3810	Steel Prefabrication for the Staircase	0	01-Jun-20 A	18-Aug-20 A	<div></div>				
A3830	Site Delivery and Assembly	0	20-Jul-20 A	25-Jul-20 A	<div></div>				
A3840	Installation of the Steel Staircase	18	27-Jul-20 A	22-Aug-20	<div></div>	<div></div>			
A3890	Install Addition Cleansing Water System	14	24-Aug-20	08-Sep-20			<div></div>		
A3900	Install Power Socket	14	24-Aug-20	08-Sep-20			<div></div>		
Existing Temporary Access Scaffold Tower at Zone F (4.A)									
A4300	Maintenance of the Existing Temporary Access Scaffold Tower at Zone F	32	04-Dec-19 A	08-Sep-20	<div></div>	<div></div>			
A4310	Demolition of the Existing Temporary Access Scaffold Tower at Zone F	10	09-Sep-20	19-Sep-20			<div></div>		
T&C									
A6140	T&C	24	12-Aug-20	08-Sep-20		<div></div>	<div></div>		
A6150	TPIDC Inspection & Approval	21	15-Aug-20	08-Sep-20		<div></div>	<div></div>		
A6160	Completion of Section 1: Works of Vertical Access to Roof of PCB within Portion A (270 days)	0		08-Sep-20				◆ Completion of Section 1: Works of Vertical Access to Roof of PCB within Portion A (270 days)	
SECTION 1A: IMPROVEMENT WORKS FOR THE EXISTING WATER FEATURES AT PCB WITHIN PORTION A (4.D-W)									
A6750	Time Risk Allowance for Installation Works	0	20-Jun-20 A	20-Jun-20 A					
A7270	Section 1A: Improvement Works for the Existing Water Features at PCB within Portion A (200 Days)	0		20-Jun-20 A	Improvement Works for the Existing Water Features at PCB within Portion A (200 Days)				
SECTION 1C: INSTALLATION OF WATER SKIMMERS, SOLAR REFLECTIVE FILMS AND GLAZED DOORS									
A6850	Handing over the Completed Minor Works to the Maintenance Authority	0	20-Jun-20 A	20-Jun-20 A					
A7290	Section 1C: Installation of Water Skimmers, C&ED Dog Latrine, Solar Reflectives Films and Glazed Doors (200 days)	0		20-Jun-20 A	Installation of Water Skimmers, C&ED Dog Latrine, Solar Reflectives Films and Glazed Doors (200 days)				
SECTION 1D: INSTALLATION OF MINOR REMAINING WORKS AT PCB WITHIN PORTION A (4B)									
Mechanical, Electrical and Plumbing (MEP) Works (4B.S-W)									
A6870	T&C and Production of As-built Drawings	0	15-Jun-20 A	20-Jun-20 A					
A6910A	Completion of Minor Remaining Works	0		20-Jun-20 A	f Minor Remaining Works				
Completion of Section 1D									
A7300	Section 1D: Installation of Minor Remaining Works at PCB within Portion A (200 days)	0		20-Jun-20 A	Installation of Minor Remaining Works at PCB within Portion A (200 days)				
SECTION 2: IRRIGATION SYSTEM AT SLOPES OF NPTI WITHIN PORTION B (3)									
Design and Design Acceptance									
A6460	Design for Irrigation System (NPTI)	0	04-Dec-19 A	31-Jul-20 A	<div></div>				
A6470	Acceptance of the Design for Irrigation System (NPTI)	44	01-Aug-20 A	15-Sep-20		<div></div>	<div></div>		
A6475	Liaison with WSD	44	16-Jul-20 A	15-Sep-20	<div></div>	<div></div>	<div></div>		
A6480	Submission of Material	29	04-Dec-19 A	31-Aug-20	<div></div>	<div></div>			
A6890	Acceptance of Submission of Material	30	01-Sep-20	30-Sep-20			<div></div>		
A7140	Procurement of Material	93	01-Oct-20	01-Jan-21				<div></div>	<div></div>
SECTION 2A: BUILDING NO. 062 - GENERATOR AND UPS ROOM WITHIN PORTION C (4A.L)									
Generator and UPS Room 062									
A4260	BS Installation	0	02-Jun-20 A	20-Jul-20 A	<div></div>				
A4270	ABWF Installation (by CHEC)	0	06-Jun-20 A	21-Jul-20 A	<div></div>				

Actual Work

◆ ◆ Milestone

 Remaining Work

Critical

THREE MONTH ROLLING PROGRAMME FOR PHASE 2 AND OTHER WORKS

HKZMB - HONG KONG BOUNDARY CROSSING FACILITIES

Page 3 of 7

Date	Revision	Checked	A...
04-Aug-20	3mth Rolling Programme, Aug. - Oct. 2020	ZJ	

HKZMB HK Boundary Crossing Facilities - Phase 2 and Other Works					04-Aug-20				
Activity ID	Activity Name	Remaining Duration	Start	Finish	2020				
					Jul	Aug	Sep	Oct	Nov
A4280	Generator Installation	0	15-Jun-20 A	20-Jul-20 A	<div></div>				
A4281	UPS and Panel Installation	0	30-May-20 A	17-Jul-20 A	<div></div>				
A4282	Alarm Signal Installation for HY/2017/10	0	23-Jun-20 A	17-Jul-20 A	<div></div>				
A4283	Alarm Signal Interface with HY/2017/10	0	10-Jul-20 A	21-Jul-20 A	<div></div>				
A4284	Power Interface with TCSS contractor	0	10-Jul-20 A	21-Jul-20 A	<div></div>				
A4290A	Incoming Main (from PB09A)	0	24-Jun-20 A	01-Jul-20 A					
A4290B	Energization Date	0		14-Jul-20 A	◆ Energization Date				
A6930	T&C	0	20-Jun-20 A	20-Jul-20 A	<div></div>				
A6940	CLP Inspection & Approval	0	08-Jun-20 A	14-Jul-20 A	<div></div>				
A6940A	Pre-inspection for FSI	0	11-Jul-20 A	17-Jul-20 A	<div></div>				
A6940B	Provision of Direct Link for Fire Alarm system	0		18-Jul-20 A	◆ Provision of Direct Link for Fire Alarm system				
A6940C	GBP Approval	0		07-Jul-20 A	◆ GBP Approval				
A6940D	FSI 314 Submission	0		10-Jul-20 A	◆ FSI 314 Submission				
A6940E	FSI 501 Submission	0		10-Jul-20 A	◆ FSI 501 Submission				
A6940F	FSD Approval of 314/501	0		24-Jul-20 A	◆ FSD Approval of 314/501				
A6940G	FSD Inspection	5	25-Jul-20 A	07-Aug-20	<div></div>				
A7500	Section 2A: Works of Building No. 062 - Generator and UPS Room (230 days)	0		21-Jul-20 A	◆ Section 2A: Works of Building No. 062 - Generator and UPS Room (230 days)				
SECTION 3: NPTI - PUBLIC TOILET, COVERED WALKWAY & PAVEMENT (6)									
Additional and Modification to Existing Covered Walkway, Bay 1 - 6 (6.E)									
A1700	Acceptance of Submission of Shop Drawings	0	30-Jun-20 A	29-Jul-20 A	<div></div>				
A2540	Footing for Covered Walkway	160	22-Jun-20 A	11-Feb-21	<div></div>				
A2560	Steel prefabrication	100	14-Oct-20	11-Feb-21				<div></div>	
Additional & Modification of Covered Walkway adjacent to Building 003, Bay 7 (6.C)									
A4420	Footing for Covered Walkway	75	01-Jun-20 A	31-Oct-20	<div></div>				
A4430	Drainage & Ducting at Footpath	49	03-Oct-20	30-Nov-20				<div></div>	
A4440	Steel prefabrication	100	31-Jul-20 A	30-Nov-20	<div></div>				
Satellite Refuse Collection Point, Building 007 (6.A) - Omission									
A1730	Raft Foundation	0	22-Jun-20 A	14-Jul-20 A	<div></div>				
A1750	Walls and Roof	0	15-Jul-20 A	11-Aug-20 A	<div></div>				
A1760	Wall Finishing	24	03-Aug-20	29-Aug-20		<div></div>			
A3150	Doors (3 Nos. of Metal Doors)	12	31-Aug-20	12-Sep-20			<div></div>		
A3160	Metal Works (1 No. of Cat Ladder, 1 No. of Louvre, 1 No. of AP)	21	14-Sep-20	09-Oct-20			<div></div>		
A3170	Roof Metal Railing	12	10-Oct-20	23-Oct-20				<div></div>	
A3180	Cladding	12	24-Oct-20	07-Nov-20				<div></div>	
A3190	Roller Shutter	12	24-Oct-20	07-Nov-20				<div></div>	
A3230	Drainage	24	03-Aug-20	29-Aug-20	<div></div>				
A3240	Floor & Roof Finishing	21	31-Aug-20	23-Sep-20		<div></div>			
A3250	Sanitary Fitting (2 Nos. of Basin)	12	24-Sep-20	09-Oct-20			<div></div>		
A3260	BS & E&M Works	150	20-Aug-20	20-Feb-21		<div></div>			
A3270	WWO542 & WWO46 Part 1-3 Submission	15	12-Jun-20 A	19-Aug-20	<div></div>	<div></div>			
<div><div></div> Actual Work</div> <div><div></div> Remaining Work</div> <div><div></div> Critical</div>					THREE MONTH ROLLING PROGRAMME FOR PHASE 2 AND OTHER WORKS HKZMB - HONG KONG BOUNDARY CROSSING FACILITIES				
					Date				Checked
					04-Aug-20				ZJ
					Revision				A...
					3mth Rolling Programme, Aug. - Oct. 2020				
					Page 4 of 7				

HKZMB HK Boundary Crossing Facilities - Phase 2 and Other Works					04-Aug-20				
Activity ID	Activity Name	Remaining Duration	Start	Finish	2020				
					Jul	Aug	Sep	Oct	Nov
A3280	Cable ducting installation (from PU-PB-01 to building 007)	38	20-Aug-20	05-Oct-20					
A3280A	Power cable laying and submission of WR1A	9	06-Oct-20	15-Oct-20					
A3280B	T&C	122	16-Oct-20	15-Mar-21					
Public Toilet Type 1, Building 003 (6.B)									
A1780	Procurement of Materials	36	25-Jun-20 A	07-Sep-20					
A1800	Raft Foundation	113	22-Jun-20 A	15-Dec-20					
A2260	Approval of CMS	0		20-Jun-20 A					
A2270	Delivery of Furniture	14	22-Jun-20 A	18-Aug-20					
A3379	WWO542 & WWO46 Part 1-3 Submission	8	08-Jul-20 A	11-Aug-20					
SECTION 4: REMOVAL OF WATERMAIN AT THE SKYCITY INTERCHANGE WITHIN PORTION C AND D									
A3650	Acceptance of TTA	0	01-Jul-20 A	28-Jul-20 A					
A4040	Preparation Works for Implementation of TTA (Release TTA by AA Contractor on 31.10.2020)	96	29-Jul-20 A	25-Nov-20					
A4050	Liaise with AAHK for Site Access	96	29-Jul-20 A	25-Nov-20					
A4060	Liaise with HyD & WSD for the Road Permit, Removed Details	96	29-Jul-20 A	25-Nov-20					
SECTION 5: REMAINING WORKS									
External Works at Plaza									
A1510	Site Formation	38	23-Mar-20 A	15-Sep-20					
A1520	Additional Drainage Works	101	03-Jun-20 A	01-Dec-20					
A1530	Additional Ducting, Drawpits & Utilities and Civil Provisions Works to Facilitate E&M Installations	145	30-Sep-20	27-Mar-21					
Design, Design Acceptance & Procurement for Kiosks									
A1130	Acceptance of Design for Window System	0	16-Jun-20 A	15-Jul-20 A					
A7110	Procurement of Steelwork/Glazing/ABWF/E&M Material	0	07-Apr-20 A	04-Jul-20 A					
A7120	Procurement of Y-Junction	59	08-May-20 A	30-Sep-20					
Inbound: 11 No. of Private Car Kiosks between 027/028									
Builder Works (5.A)									
A1010	Formation and Demolishment of Existing Slab and Associated Works (FS Hoarding)	33	23-Mar-20 A	09-Sep-20					
A1030	Short Columns (22 nos.) Erection	53	05-Oct-20	05-Dec-20					
A1040	Erection of Ring Beams (11 Nos.)	47	27-Oct-20	19-Dec-20					
A1150	Fabrication of Roof Beams with Y-Junction	142	03-Oct-20	25-Mar-21					
E&M Works									
A1120-10	8.1.2.0-Install Concealed Conduits at Base Slabs for AVCSS (027/028)	23	01-Jun-20 A	28-Aug-20					
A1120-15	8.1.2.0-FAT AVCSS	60	22-Sep-20	03-Dec-20					
Outbound: 11 No. of Private Car Kiosks between 029/030									
Builder's Works (5.A)									
A1200	Formation and Demolishment of Existing Slab and Associated Works	0	03-Apr-20 A	24-Jul-20 A					
A1220	Short Columns (22 nos.) Erection	48	04-Sep-20	02-Nov-20					
A1230	Erection of Ring Beams (11 Nos.)	40	26-Sep-20	14-Nov-20					
A1340	Fabrication of Roof Beams with Y-Junction	142	03-Oct-20	25-Mar-21					
E&M Works									
A1310-10	8.1.2.0- Install Concealed Conduits at Base Slabs for AVCSS (029/030)	23	01-Jun-20 A	28-Aug-20					
A1310-15	8.1.2.0-FAT AVCSS	60	22-Sep-20	03-Dec-20					
Observation Guard Booths, Building 002									
A1960	Formation/Earthworks, Footing for Proposed Guard Booth	0	08-Jun-20 A	02-Jul-20 A					

Actual Work

Remaining Work

Critical

Milestone

THREE MONTH ROLLING PROGRAMME FOR PHASE 2 AND OTHER WORKS

HKZMB - HONG KONG BOUNDARY CROSSING FACILITIES

Page 5 of 7

Date

04-Aug-20

Revision

3mth Rolling Programme, Aug. - Oct. 2020

Checked

ZJ

A...

HKZMB HK Boundary Crossing Facilities - Phase 2 and Other Works					04-Aug-20				
Activity ID	Activity Name	Remaining Duration	Start	Finish	2020				
					Jul	Aug	Sep	Oct	Nov
A1970	Erection of the Superstructure	0	03-Jul-20 A	15-Jul-20 A					
A1990	Cladding and Windows Installation	6	16-Jul-20 A	08-Aug-20					
A2000	Roof Installation	12	10-Aug-20	22-Aug-20					
A2010	Raised Floor	6	24-Aug-20	29-Aug-20					
A3040	Approval of CMS	0		03-Aug-20					
A3050	Delivery of Furniture	36	29-Aug-20 A	12-Sep-20					
A3060	Furniture Installation	6	13-Oct-20	19-Oct-20					
A3080	Ceiling	4	29-Sep-20	05-Oct-20					
A3090	Internal Finishing	6	06-Oct-20	12-Oct-20					
A3110	Electrical Installation (after completion of raised floor, before furniture and ceiling works)	25	31-Aug-20	28-Sep-20					
A3110A	MVAC Equipment Installation	32	29-Sep-20	07-Nov-20					
<b>SPTI Stage 1</b>									
A2650	E&M Ducting at Footpath	0	09-Jun-20 A	06-Jul-20 A					
A2660	Covered Walkway Steel Prefabrication	12	08-Jul-20 A	15-Aug-20					
A2670	Erect Covered Walkway Steel Portion	40	17-Aug-20	03-Oct-20					
A2671	Footpath Paving Block	18	05-Oct-20	24-Oct-20					
A2672	Canopy Lighting Installation	26	28-Aug-20	26-Sep-20					
A2673	Electrical Work inside EL Pillar Box	14	28-Aug-20	12-Sep-20					
A2674	Readiness of cutout fuse/CLP pillar box and CLP cable laying	16	14-Sep-20	03-Oct-20					
A2675	CLP Meter Application	13	05-Oct-20	19-Oct-20					
A2676	T&C for canopy lighting	6	20-Oct-20	27-Oct-20					
A2690	Road Lighting & E&M Works	22	08-Jul-20 A	27-Aug-20					
A7210	T&C for Lane 1	6	28-Aug-20	03-Sep-20					
A7210A	CCTV, PA, FCS, Radio Equipment Reinstate Works	26	28-Aug-20	26-Sep-20					
A7210B	CPIS, CCTV & PA Equipment Installation	26	28-Aug-20	26-Sep-20					
A7210C	T&C for CPIS and CCTV, PA	24	29-Sep-20	29-Oct-20					
A7220	Kerbing, Concrete Carriageway, Bitumen	47	28-Aug-20	23-Oct-20					
<b>SPTI Stage 1A (3rd Lane)</b>									
A7660	Constructs Covered Walkway Drainage	16	12-Jun-20 A	20-Aug-20					
A7670A	Kerb, Concrete Carriageway, Bitumen, Paving Block (4 bays in PMI-006)	24	01-Apr-20 A	29-Aug-20					
A7670B	Kerb, Concrete Carriageway, Bitumen, Paving Block	43	02-Sep-20	23-Oct-20					
<b>SPTI Stage 2 (3rd Lane)</b>									
A2700	TTA/Hoarding Works for Stage 2	10	24-Oct-20	05-Nov-20					
<b>Pump House for Landscape (2)</b>									
A2890	Design for Pump House	13	04-Dec-19 A	15-Aug-20					
A2900	Submission of Materials	13	04-Dec-19 A	15-Aug-20					
A2910	Acceptance of the Design for Pump House	46	16-Aug-20	30-Sep-20					
A2912	Liaison with WSD & Water Meter Installation	257	16-Aug-20	29-Apr-21					
A2920	Acceptance for Submission of Materials	29	01-Aug-20 A	31-Aug-20					
A2930	Purchasing & Delivery of Water Pump & Associated Equipment	156	01-Sep-20	03-Feb-21					
<b>Landscape Works (2)</b>									
A4140	Material Submission for CDG and Acceptance	29	04-Dec-19 A	31-Aug-20					
A4140A	Material Submission for Tree and Acceptance	29	04-Dec-19 A	31-Aug-20					
A4140B	Material Submission for Plants (exclude Tree) and Acceptance	29	04-Dec-19 A	31-Aug-20					
A4150A	Import CDG for Soilmix & Stockpile (G1 Access Landscaping Area)	100	27-Jul-20 A	30-Nov-20					
A4160	Mix & Place Soilmix - G1 Access Tree Planting Area	92	01-Sep-20	19-Dec-20					
A4160A	Mix & place Soilmix (G1 Access Landscaping Area)	118	26-Aug-20	16-Jan-21					

Actual Work

Remaining Work

Critical

◆ Milestone

THREE MONTH ROLLING PROGRAMME FOR PHASE 2 AND OTHER WORKS

HKZMB - HONG KONG BOUNDARY CROSSING FACILITIES

Page 6 of 7

Date

Revision

Checked

A...



HKZMB HK Boundary Crossing Facilities - Phase 2 and Other Works					04-Aug-20				
Activity ID	Activity Name	Remaining Duration	Start	Finish	2020				
					Jul	Aug	Sep	Oct	Nov
<b>Irrigation System (Southern Portion)</b>									
<b>Design and Design Acceptance</b>									
A7850	Design for Irrigation System (Southern Portion)	13	04-Dec-19 A	15-Aug-20					
A7860	Acceptance of the Design for Irrigation System (Southern Portion)	46	16-Aug-20	30-Sep-20					
A7870	Liaison with WSD	16	16-Aug-20	31-Aug-20					
A7880	Submission of Material	29	04-Dec-19 A	31-Aug-20					
A7890	Acceptance of Submission of Material	30	01-Sep-20	30-Sep-20					
A7900	Procurement of Material	80	01-Oct-20	19-Dec-20					
<b>Irrigation System (Water Point)</b>									
A6510	Design for Irrigation System (Water Point)	29	04-Dec-19 A	31-Aug-20					
A6520	Acceptance of the Design for Irrigation System	45	01-Sep-20	15-Oct-20					
A6530	Liaison with WSD for Obtaining Statutory Approval	382	01-Aug-20 A	19-Aug-21					

Actual Work

Remaining Work

Critical

Milestone

THREE MONTH ROLLING PROGRAMME FOR PHASE 2 AND OTHER WORKS

HKZMB - HONG KONG BOUNDARY CROSSING FACILITIES

Page 7 of 7

Date	Revision	Checked	A...
04-Aug-20	3mth Rolling Programme, Aug. - Oct. 2020	ZJ	