

HKZMB HK Boundary Crossing Facilities - Phase 2 and Other Works					07-Dec-20				
Activity ID	Activity Name	Remaining Duration	Start	Finish	2020		2021		
					Nov	Dec	Jan	Feb	Mar
Revised Works Programme for HKZMB Phase 2 and Other Works (HY/2019/01)									
CONTRACT DATES									
Sectional Completion									
A0210	Section 1: Works of Vertical Access to Roof of PCB within Portion A (270 days) P.4	0		10-Oct-20 A	Access to Roof of PCB within Portion A (270 days) P.4				
CONTRACTOR'S DESIGN									
A4910	Design for Raised Access Floor System for Kiosks 027 & 030	15	07-Sep-20 A	17-Dec-20					
A4920	Acceptance of Design for Raised Access Floor System for Kiosk 027 & 030	29	21-Sep-20 A	31-Dec-20					
A4940	Design for Skylight for Kiosks 027 & 030	76	07-Aug-20 A	16-Feb-21					
A4945	Acceptance of Design for Skylight for Kiosks 027 & 030	90	21-Sep-20 A	02-Mar-21					
A4959	Acceptance of Design for BS & ELV Items (Kiosks)	0	01-Nov-20 A	03-Dec-20					
A5055	Acceptance of Design for IT Network System	1	01-Nov-20 A	03-Dec-20					
A5065	Acceptance of Design for PABX System	1	01-Nov-20 A	03-Dec-20					
A7510	Acceptance of Designs for HAVC System	1	01-Nov-20 A	03-Dec-20					
A7950	Acceptance of the Design for Irrigation System (NPTI)	29	01-Aug-20 A	31-Dec-20					
A7980	Acceptance of the Design for Pump House	29	16-Aug-20 A	31-Dec-20					
A8000	Acceptance of the Design for Irrigation System (Southern Portion)	29	16-Aug-20 A	31-Dec-20					
A8020	Acceptance of the Design for Irrigation System (Water Point)	29	01-Sep-20 A	31-Dec-20					
A8030	Design for Window System for Building No. 002 and Kiosks 027 & 030	0	03-Sep-20 A	16-Nov-20 A					
A8040	Acceptance of Design for Window System for Building No. 002 and Kiosks 027 & 030	0	17-Sep-20 A	30-Nov-20 A					
A8060	Acceptance of Design for Metal Roofing for Building No. 002 and Kiosks 027 & 030	1	17-Sep-20 A	03-Dec-20					
A8080	Acceptance of Design for Maintenance Access Equipment and Fittings and Walkway at Roof for Kiosks 027 & 030	1	17-Sep-20 A	03-Dec-20					
A8090	Design for Signage for Building No. 002 & 003 and Kiosks 027 & 030	104	03-Oct-20 A	16-Mar-21					
A8100	Acceptance of Design for Signage for Building No. 002 & 003 and Kiosks 027 & 030	133	17-Oct-20 A	14-Apr-21					
A8110	Design for Aluminum Cladding for for Building No. 002 & 003 and Kiosks 027 & 030	0	03-Sep-20 A	16-Nov-20 A					
A8120	Acceptance of Design for Aluminum Cladding for for Building No. 002 & 003 and Kiosks 027 & 030	0	17-Sep-20 A	20-Nov-20 A					
A8130	Design for Blockwall System for Kiosks 027 & 030	1	03-Sep-20 A	03-Dec-20					
A8140	Acceptance of Design for Blockwall System for Kiosks 027 & 030	3	17-Sep-20 A	05-Dec-20					
A8150	Design for External False Ceiling system for Kiosks 027 & 030	13	03-Sep-20 A	15-Dec-20					
A8160	Acceptance of Design for External False Ceiling system for Kiosks 027 & 030	29	17-Sep-20 A	31-Dec-20					
A8180	Design for Raised Access Floor system	14	03-Oct-20 A	16-Dec-20					
A8190	Acceptance of Design for Raised Access Floor system	28	17-Oct-20 A	30-Dec-20					
REFINEMENT WORKS AT HKP (4A)									
Installation of Vehicle Barrier Gate at Existing Vehicle Kiosks (4A.B)									
A4345-2	4A.2.1.2.2-Procurement and Delivery of Barrier Gate - Batch 2 (24 nos)	59	28-Oct-20 A	16-Feb-21					
A4345-3	4A.2.1.2.3-Procurement and Delivery of Barrier Gate - Batch 3 (24 nos)	90	17-Feb-21	07-Jun-21					
A4350-10	4A.2.1.3.1- User Approval to Replace Gates - Batch 1 (24 nos.) PA01-06, PA17-22, PD01-06, PD17-22	0	28-Oct-20 A	11-Nov-20 A					
A4350-12	4A.2.1.3.2 Replacement of Gates - Batch 1 (24 nos) PA01-06, PA17-22, PD01-06, PD17-22	42	12-Nov-20 A	23-Jan-21					
A4350-20	4A.2.1.4.1- User Approval to Replace Gates - Batch 2 (24 nos.) GA01-08, GD01-08, PA07-10, PD07-10	14	17-Feb-21	04-Mar-21					
A4355-1	4A.2.2.1 T&C of Replacement of Existing Gates and Handover to Operation - Batch 1 (24 nos)	16	25-Jan-21	11-Feb-21					
Installation of Sliding Gate at Building No. 041 (4A.J)									
A4980	Design for Sliding Gate	29	04-Dec-19 A	31-Dec-20					
A6650	Acceptance for Design of Sliding Gate	29	03-May-20 A	31-Dec-20					
A6660	Procurement of Sliding Gate	88	03-Oct-20 A	28-Feb-21					
A6710	Installation of Security Fence and Sliding Gate (Fire Station cum Ambulance Depot 041)	75	01-Mar-21	01-Jun-21					
SECTION 1: WORKS OF VERTICAL ACCESS TO THE ROOF OF PCB WITHIN PORTION A (4)									
Vertical Access to the Roof of PCB at Zone C (4.B)									
A3850	T&C	0	12-Oct-20 A	14-Oct-20 A					
Vertical Access to the Roof of PCB at Zone G (4.C)									
A8170	T&C	0	15-Oct-20 A	17-Oct-20 A					
Existing Temporary Access Scaffold Tower at Zone F (4.A)									
A4310	Demolition of the Existing Temporary Access Scaffold Tower at Zone F	6	28-Dec-20*	04-Jan-21					
T&C									
A6160	Completion of Section 1: Works of Vertical Access to Roof of PCB within Portion A (270 days)	0		10-Oct-20 A	orks of Vertical Access to Roof of PCB within Portion A (270 days)				
SECTION 2: IRRIGATION SYSTEM AT SLOPES OF NPTI WITHIN PORTION B (3)									
Design and Design Acceptance									
A6470	Acceptance of the Design for Irrigation System (NPTI)	29	01-Aug-20 A	31-Dec-20					
A7140	Procurement of Material	30	01-Oct-20 A	01-Jan-21					

HKZMB HK Boundary Crossing Facilities - Phase 2 and Other Works					07-Dec-20				
Activity ID	Activity Name	Remaining Duration	Start	Finish	2020		2021		
					Nov	Dec	Jan	Feb	Mar
Irrigation System at Slopes of NPTI within Portion B									
A6900	Irrigaton Pipe Laying (incl. install sprinklers, QCV and feature posts)	100	27-Feb-21	30-Jun-21					
SECTION 2A: BUILDING NO. 062 - GENERATOR AND UPS ROOM WITHIN PORTION C (4A.L)									
Generator and UPS Room 062									
A6940A	Pre-inspection for FSI	0	17-Nov-20 A	23-Nov-20 A					
A6940G	FSD Inspection	12	03-Dec-20	16-Dec-20					
SECTION 3: NPTI - PUBLIC TOILET, COVERED WALKWAY & PAVEMENT (6)									
Additional and Modification to Existing Covered Walkway, Area 1 - 6 (6.E)									
A2550	Ducting at Footpath	0	03-Sep-20 A	02-Dec-20 A					
A2560	Steel prefabrication	0	03-Sep-20 A	17-Nov-20 A					
A2570	Erection of Covered Walkway	50	03-Dec-20	02-Feb-21					
A2580	ELV & E&M works	59	03-Feb-21	19-Apr-21					
A2590	Paving Block Pavement at Footpath	48	19-Feb-21	19-Apr-21					
A6980	Installation of aluminium honey comb panels to the existing covered walkways	24	04-Jan-21	30-Jan-21					
Additional & Modification of Covered Walkway adjacent to Building 003, Area 7 (6.C)									
A2400	Submission of canopy lighting design and lux simulation	8	03-Oct-20 A	11-Dec-20					
A2410	Review and approval by HyD/LD of canopy lighting design and lux simulation	60	12-Dec-20	26-Feb-21					
A4420	Footing for Covered Walkway	0	03-Oct-20 A	07-Nov-20 A					
A4430	Drainage & Ducting at Footpath	23	03-Oct-20 A	31-Dec-20					
A4440	Steel prefabrication	23	31-Jul-20 A	31-Dec-20					
A4450	Erection of Covered Walkway	36	28-Nov-20 A	16-Jan-21					
A4455	Installation of aluminium honey comb panels to the existing covered walkways	24	17-Dec-20	16-Jan-21					
A4460	ELV & E&M works	60	18-Jan-21	31-Mar-21					
A4470	Paving Block Pavement at Footpath	60	18-Jan-21	31-Mar-21					
A4470A	E&M Access for Ducting	0	01-Dec-20 A						
A4470B	Readiness of cutout fuse/CLP pillar box and CLP cable laying	28	01-Dec-20 A	07-Jan-21					
A4470C	CLP Meter Application	9	08-Jan-21	18-Jan-21					
A4470D	Readiness of EL Pillar and associated EL underground ducting	30	19-Jan-21	25-Feb-21					
A4470E	Electrical Work inside EL Pillar Box	53	26-Feb-21	03-May-21					
A4470F	E&M Access after erection of covered walkway	0	18-Jan-21						
A4470G	Canopy Lighting Installation	50	27-Feb-21	29-Apr-21					
Public Toilet Type 1, Building 003 (6.B)									
A1660	Design for Toilet Partitions (Cladding & Blockwall)	0	01-Oct-20 A	15-Nov-20 A					
A1710	Acceptance of Design for Toilet Partitions	13	16-Nov-20 A	15-Dec-20					
A1740	Submission of Material for Toilet	0	20-May-20 A	15-Nov-20 A					
A1770	Acceptance of Material for Toilet	13	16-Nov-20 A	15-Dec-20					
A1780	Procurement of Materials	62	16-Dec-20	15-Feb-21					
A2100	Construction of Ground Slab	3	09-Nov-20 A	05-Dec-20					
A2110	Walls	12	07-Dec-20	19-Dec-20					
A2120	Roof Slab & Beams	12	21-Dec-20	06-Jan-21					
A2130	UG Drainage	12	07-Jan-21	20-Jan-21					
A2140	Floor Screeding	6	21-Jan-21	27-Jan-21					
A2150	Water Proofing Works	12	28-Jan-21	10-Feb-21					
A2170	Wall Finishing (with Furring Walls)	24	11-Feb-21	13-Mar-21					
A2190	Doors (7 Nos. of Metal Doors)	12	05-Feb-21	22-Feb-21					
A2210	Metal Works (1 No. of Cat Ladder, 1 No. of Louvre, 1 No. of Ap)	12	23-Feb-21	08-Mar-21					
A2270	Delivery of Furniture	69	22-Jun-20 A	27-Feb-21					
A3379	WWO542 & WWO46 Part 1-3 Submission	0	08-Jul-20 A	27-Nov-20 A					
A3380A	Concealed conduit work and cabling works	25	07-Jan-21	04-Feb-21					
A3380B	BS Installation (above ceiling area)	25	05-Feb-21	09-Mar-21					
A3380C	BS Installation (area except ceiling area)	25	23-Feb-21	23-Mar-21					
Drainage, Pavement, Kerbing, Lighting, Marking and Signs (6.F)									
A1400	Submission of canopy lighting for obtaining HyD/LD's approval	25	03-Sep-20 A	04-Jan-21					
A1620	Drainage & Sewerage, Fresh and Flush Water Main Laying	49	03-Nov-20 A	01-Feb-21					
A1630	Ducting Works	50	02-Feb-21	07-Apr-21					
A1640	Pavement, Kerbing, Marking and Signs	74	11-Feb-21	15-May-21					
SECTION 4: REMOVAL OF WATERMAIN AT THE SKYCITY INTERCHANGE WITHIN PORTION C AND D									
A4040	Preparation Works for Implementation of TTA (Release TTA by AA Contractor on 31.10.2020)	0	29-Jul-20 A	25-Nov-20 A					
A4050	Liaise with AAHK for Site Access	0	29-Jul-20 A	25-Nov-20 A					
A4060	Liaise with HyD & WSD for the Road Permit, Removed Details	0	29-Jul-20 A	25-Nov-20 A					
A7370	Removal of Watermain at Skycity Interchange, Stage 2	22	03-Dec-20	30-Dec-20					

Actual Work

Remaining Work

Critical

◆

◆ Milestone

THREE MONTH ROLLING PROGRAMME FOR PHASE 2 AND OTHER WORKS

HKZMB - HONG KONG BOUNDARY CROSSING FACILITIES

Page 2 of 4

Date	Revision	Checked	Ap...
07-Dec-20	3mth Rolling Programme, Oct. - Dec. 2020	ZJ	

HKZMB HK Boundary Crossing Facilities - Phase 2 and Other Works					07-Dec-20				
Activity ID	Activity Name	Remaining Duration	Start	Finish	2020		2021		
					Nov	Dec	Jan	Feb	Mar
A7380	Removal of Watermain at Skycity Interchange, Stage 3	22	31-Dec-20	26-Jan-21					
A7390	Removal of Watermain at Skycity Interchange, Stage 4	22	27-Jan-21	24-Feb-21					
A7400	Removal of Watermain at Skycity Interchange, Stage 5	25	25-Feb-21	25-Mar-21					
SECTION 5: REMAINING WORKS									
External Works at Plaza									
A1520	Additional Drainage Works	23	03-Jun-20 A	31-Dec-20					
A1540	Pavement Works (Subbase incl. Kerb/Edges, U-channel)	124	01-Feb-21	06-Jul-21					
Design, Design Acceptance & Procurement for Kiosks									
A1130	Acceptance of Design for Window System	14	03-Sep-20 A	16-Dec-20					
Inbound: 11 No. of Private Car Kiosks between 027/028									
Builder Works (5.A)									
A1010C	Fabrication of short column & ring beams	0	01-Oct-20 A	05-Nov-20 A					
A1030	Short Columns (22 nos.) Erection	53	20-Nov-20 A	05-Feb-21					
A1040	Erection of Ring Beams (11 Nos.)	43	28-Dec-20	19-Feb-21					
A1150	Fabrication of Roof Beams with Y-Junction	98	12-Oct-20 A	06-Apr-21					
A1170	Fabrication of Metal Roof Panel	135	07-Dec-20	25-May-21					
E&M Works									
A1120-15	8.1.2.0-FAT AVCSS	9	03-Oct-20 A	12-Dec-20					
A1120-20	8.1.2.1-Delivery of Major Equipment (Servers, Workstations, Core Switches, Access Switches)	100	14-Dec-20	19-Apr-21					
A1120-30	8.1.2.1A-Delivery of Remaining AVCSS Equipment	100	14-Dec-20	19-Apr-21					
Outbound: 11 No. of Private Car Kiosks between 029/030									
Builder's Works (5.A)									
A1220	Short Columns (22 nos.) Erection	4	03-Oct-20 A	07-Dec-20					
A1230	Erection of Ring Beams (11 Nos.)	13	17-Oct-20 A	17-Dec-20					
A1240	Construction of Base Slab, RC Wall and Roof at Kiosks	70	07-May-20 A	01-Mar-21					
A1250	Gypsum Block Wall	77	27-Jan-21	04-May-21					
A1260	Installation of Windows/Door at Kiosks	77	27-Feb-21	02-Jun-21					
A1340	Fabrication of Roof Beams with Y-Junction	91	03-Oct-20 A	25-Mar-21					
A1350	Erection of Y-Junction (22 Nos.) and Top Roof (with Modification of existing roof)	53	26-Feb-21	03-May-21					
A1360	Fabrication of Metal Roof Panel	131	28-Nov-20 A	15-May-21					
E&M Works									
A1288	1st Group Kiosks (3nos.): Concealed conduit & BS Installation	31	29-Jan-21	09-Mar-21					
A1289	E&M Installation Work for CUE Area	25	27-Feb-21	27-Mar-21					
A1310-15	8.1.2.0-FAT AVCSS	9	03-Oct-20 A	12-Dec-20					
A1310-20	8.1.2.1-Delivery of Major Equipment (Servers, Workstations, Core Switches, Access Switches)	100	14-Dec-20	19-Apr-21					
A1310-30	8.1.2.1A-Delivery of Remaining AVCSS Equipment	100	14-Dec-20	19-Apr-21					
Observation Guard Booths, Building 002									
A1990	Cladding and Windows Installation	60	01-Dec-20 A	17-Feb-21					
A2000	Roof Installation	24	18-Feb-21	17-Mar-21					
A2010	Raised Floor	63	12-Jan-21	29-Mar-21					
A3040	Approval of CMS	19	13-Jul-20 A	21-Dec-20					
A3050	Delivery of Furniture	51	22-Dec-20	25-Feb-21					
A3060	Furniture Installation	9	26-Feb-21	08-Mar-21					
A3110	Electrical Installation (after completion of raised floor, before funiture and ceiling works)	32	16-Sep-20 A	27-Feb-21					
A3110A	MVAC Equipment Installation	34	01-Mar-21	12-Apr-21					
SPTI Stage 1A & 1D									
A2650	Kerb, Concrete Carriageway, Bitumen, Paving Block	0	01-Apr-20 A	07-Nov-20 A					
A2670	Covered Walkway Metal Work	0	03-Oct-20 A	12-Nov-20 A					
A2770	Type B Railing and Paving Block	0	26-Oct-20 A	12-Nov-20 A					
SPTI Stage 2									
A2700	Paving Block & Type B Railing	0	13-Nov-20 A	18-Nov-20 A					
A2740	Covered Walkway Metal Work	0	13-Nov-20 A	18-Nov-20 A					
SPTI Stage 2A									
A7690	Drainage (SOL 353A)	48	19-Nov-20 A	30-Jan-21					
A7700	Covered Walkway Metal Work (SOL 351)	35	19-Nov-20 A	15-Jan-21					
A7710	Temp. Public Lighting Installation	25	02-Jan-21	30-Jan-21					
A7720	Underground ducting, draw pits, concrete foundation and mounting poles (SOL 351)	19	02-Oct-20 A	24-Dec-20					
A7730	Kerb and Roadwork (SOL 351)	48	02-Oct-20 A	30-Jan-21					
A7740	Footpath Paving Block (SOL 351)	13	16-Jan-21	30-Jan-21					
A7750	Canopy Lighting Installation & E&M Works (SOL 351)	24	28-Dec-20	25-Jan-21					

Actual Work◆◆ Milestone

Remaining Work

Critical

THREE MONTH ROLLING PROGRAMME FOR PHASE 2 AND OTHER WORKS

HKZMB - HONG KONG BOUNDARY CROSSING FACILITIES

Page 3 of 4

Date

07-Dec-20

Revision

3mth Rolling Programme, Oct. - Dec. 2020

Checked

ZJ

Ap...

HKZMB HK Boundary Crossing Facilities - Phase 2 and Other Works						07-Dec-20					
Activity ID		Activity Name		Remaining Duration	Start	Finish	2020		2021		
							Nov	Dec	Jan	Feb	Mar
A7760		T&C for Lane 1 (SOL 351)		5	26-Jan-21	30-Jan-21					
SPTI Stage 3											
A2820		Drainage (SOL 352 & 353A)		95	01-Feb-21	31-May-21					
A2830		Covered Walkway Footing (SOL 352)		95	01-Feb-21	31-May-21					
A8220		Underground ducting, draw pits, concrete foundation and mounting poles		95	01-Feb-21	31-May-21					
Pump House for Landscape (2)											
A2910		Acceptance of the Design for Pump House		29	16-Aug-20 A	31-Dec-20					
A2930		Purchasing & Delivery of Water Pump & Associated Equipment		78	16-Sep-20 A	18-Feb-21					
A2960		Formation, Footing and RC Structure		95	02-Jan-21	29-Apr-21					
Landscape Works (2)											
A4146		Excavation & Backfilling Top Soil from VCP Inbound to Hydroseeding Area C33		10	05-Oct-20 A	12-Dec-20					
A4148		Disposal of Surplus Fill Material Off Site from VCP Inbound & Hydroseeding Area C33		10	03-Oct-20 A	12-Dec-20					
A4150A		Import CDG for Soilmix & Stockpile (G1 Access Landscaping Area)		9	27-Jul-20 A	12-Dec-20					
A4150B		Import CDG for Soilmix & Stockpile (G5 Access Landscaping Area)		118	26-Nov-20 A	29-Apr-21					
A4150C		Import CDG for Soilmix & Stockpile (Other Landscaping Area)		49	01-Mar-21	29-Apr-21					
A4160		Mix & Place Soilmix - G1 Access Tree Planting Area		17	03-Sep-20 A	22-Dec-20					
A4160A		Mix & place Soilmix (G1 Access Landscaping Area)		36	26-Aug-20 A	16-Jan-21					
A4160B		Mix & place Soilmix (G5 Access Landscaping Area)		121	28-Dec-20	27-May-21					
A4170B		Tree Planting Works at G1 Access Landscaping Area		172	18-Jan-21	17-Aug-21					
A4170C		Soft Landscaping Planting Works at G1 Access Area		172	18-Jan-21	17-Aug-21					
A4180A		Mix and Place Soilmix for Hydroseeding Area		145	27-Jan-21	26-Jul-21					
Irrigation System (Southern Portion)											
Design and Design Acceptance											
A7860		Acceptance of the Design for Irrigation System (Southern Portion)		29	16-Aug-20 A	31-Dec-20					
Irrigation System at Southern Portion											
A7910		Irrigaton Pipe Laying (incl. install sprinklers and QCV)		246	02-Jan-21	30-Oct-21					
Irrigation System (Water Point)											
A6520		Acceptance of the Design for Irrigation System		29	01-Sep-20 A	31-Dec-20					
A6540		Procurement of Materials		73	01-Jan-21	14-Mar-21					
A6550		Irrigaton Pipe Installation and Water Meter Installation		174	22-Feb-21	20-Sep-21					
Group 1: WP 12 - 14 & WP 16 - 18											
A6561		Construction ofAdditional Waterpoints (WP 12) for Irrigation		72	22-Feb-21	21-May-21					
A6562		Construction ofAdditional Waterpoints (WP 13) for Irrigation		72	22-Feb-21	21-May-21					
A6563		Construction ofAdditional Waterpoints (WP 14) for Irrigation		72	22-Feb-21	21-May-21					
A6565		Construction ofAdditional Waterpoints (WP 16) for Irrigation		72	22-Feb-21	21-May-21					
A6566		Construction ofAdditional Waterpoints (WP 17) for Irrigation		72	22-Feb-21	21-May-21					
A6567		Construction ofAdditional Waterpoints (WP 18) for Irrigation		72	22-Feb-21	21-May-21					
Group 3: Warter Point NPTI											
A6905		Construction ofAdditional Water Point (WP15) for Irrigation and Water Meter Installation		72	22-Feb-21	21-May-21					

Actual Work

Remaining Work

Critical

Milestone

THREE MONTH ROLLING PROGRAMME FOR PHASE 2 AND OTHER WORKS

HKZMB - HONG KONG BOUNDARY CROSSING FACILITIES

Page 4 of 4

Date

Revision

Checked

Ap...

07-Dec-20

3mth Rolling Programme, Oct. - Dec. 2020

ZJ