

HKZMB HK Boundary Crossing Facilities - Phase 2 and Other Works												04-Mar-21																				
Activity Name	Start	Finish	% Completion	2020												2021												2022				
				Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
Revised Works Programme for HKZMB Phase 2 and Other Works (HY/2019/01)	20-Nov-19 A	31-Mar-23	37.59%																													
CONTRACT DATES	20-Nov-19 A	31-Mar-23	49.92%																													
SUBMISSIONS	04-Dec-19 A	03-Nov-21	0%																													
CONTRACTOR'S DESIGN	04-Dec-19 A	31-May-21	81.85%																													
BUILDING INFORMATION MODELING	02-Jan-20 A	30-Nov-21	62.45%																													
REFINEMENT WORKS AT HKP (4A)	04-Dec-19 A	30-Nov-21	60.64%																													
Installation of Vehicle Barrier Gate at Existing Vehicle Kiosks (4A.B)	03-Feb-20 A	30-Nov-21	56.92%																													
Provision of Security Measures at Existing Gate at South-west of PCB (4A.C) (KD2)	04-Dec-19 A	19-Jun-20 A	100%																													
Replacement of Recess Type Cover for Manhole/Drawpit/Catchpit (4A.E) (KD1)	04-Dec-19 A	21-Jun-20 A	100%																													
Installation of New Security Fence (4A.D)(KD3)	10-Dec-19 A	21-Jun-20 A	100%																													
Construction of Additional Drains at Vehicle Inspection Pit Near Building No. 023 (4A.K)	03-Jun-20 A	03-Aug-20 A	100%																													
Installation of Sliding Gate at Building No. 041 (4A.J)	04-Dec-19 A	28-Aug-21	70.16%																													
Painting for Volleyball Court	30-Apr-21	30-Jun-21	0%																													
SECTION 1: WORKS OF VERTICAL ACCESS TO THE ROOF OF PCB WITHIN PORTION A (4)	04-Dec-19 A	08-Feb-21 A	100%																													
SECTION 1A: IMPROVEMENT WORKS FOR THE EXISTING WATER FEATURES AT PCB WITHIN PORTION A (4.D-W)	04-Dec-19 A	20-Jun-20 A	100%																													
SECTION 1B: INSTALLATION OF WATERPROOF MEMBRANE FOR THE EXISTING WATER FEATURES (Omission PMI 10)	04-Dec-19 A	31-Jan-20 A	100%																													
SECTION 1C: INSTALLATION OF WATER SKIMMERS, SOLAR REFLECTIVE FILMS AND GLAZED DOORS	31-Jan-20 A	20-Jun-20 A	100%																													
SECTION 1D: INSTALLATION OF MINOR REMAINING WORKS AT PCB WITHIN PORTION A (4B)	04-Dec-19 A	30-Jun-20 A	100%																													
SECTION 2: IRRIGATION SYSTEM AT SLOPES OF NPTI WITHIN PORTION B (3)	04-Dec-19 A	31-Dec-21	58.04%																													
Design and Design Acceptance	04-Dec-19 A	31-May-21	66.67%																													
EMSD Comments on Automatic Irrigation System at SIMAR Slope of NPTI - NEC No. 120	18-Nov-20 A	03-Aug-21	49.51%																													
Irrigation System at Slopes of NPTI within Portion B	04-Aug-21	31-Dec-21	0%																													
SECTION 2A: BUILDING NO. 062 - GENERATOR AND UPS ROOM WITHIN PORTION C (4A.L)	04-Dec-19 A	16-Dec-20 A	100%																													
SECTION 3: NPTI - PUBLIC TOILET, COVERED WALKWAY & PAVEMENT (6)	04-Dec-19 A	30-Jul-21	73.74%																													
Erection of Hoarding	04-Dec-19 A	30-May-20 A	100%																													
Additional and Modification to Existing Covered Walkway, Area 1 - 6 (6.E)	04-Dec-19 A	03-Jul-21	77.41%																													
Additional & Modification of Covered Walkway adjacent to Building 003, Area 7 (6.C)	04-Dec-19 A	14-Jul-21	75.89%																													
Public Toilet Type 1, Building 003 (6.B)	20-May-20 A	29-Jul-21	73.87%																													
Additional Railing adjacent to Building 003 (6.D)	09-Jun-21	30-Jun-21	0%																													
Drainage, Pavement, Kerbing, Lighting, Marking and Signs (6.F)	03-Sep-20 A	30-Jul-21	50%																													
Completion of Section 3	30-Jul-21	30-Jul-21	0%																													
SECTION 4: REMOVAL OF WATERMAIN AT THE SKYCITY INTERCHANGE WITHIN PORTION C AND D	04-Dec-19 A	22-Nov-21	61.35%																													
SECTION 5: REMAINING WORKS	04-Dec-19 A	01-Dec-22	39.68%																													
Erection of Hoarding	13-Feb-20 A	31-Mar-20 A	100%																													
External Works at Plaza	23-Mar-20 A	03-Dec-21	52.31%																													
Design, Design Acceptance & Procurement for Kiosks	03-Apr-20 A	16-Dec-20 A	100%																													
Inbound: 11 No. of Private Car Kiosks between 027/028	23-Mar-20 A	01-Dec-22	34.05%																													
Builder Works (5.A)	23-Mar-20 A	01-Mar-22	47.61%																													
E&M Works	03-Oct-20 A	01-Dec-22	29.97%																													
Outbound: 11 No. of Private Car Kiosks between 029/030	03-Apr-20 A	29-Nov-22	34.14%																													
Builder's Works (5.A)	03-Apr-20 A	26-Feb-22	47.78%																													
E&M Works	03-Oct-20 A	29-Nov-22	27.72%																													
Drainage & Pavement Works at Kiosks (Inbound & Outbound)	16-May-20 A	30-Jun-21	61.2%																													
Observation Guard Booths, Building 002	04-Dec-19 A	13-Jul-21	76%																													
Observation Guard Booths, Building 002-2 (Deleted by PMI-13)	18-Feb-20 A	18-Feb-20 A	100%																													
SPTI Stage 1A & 1D	29-Feb-20 A	12-Nov-20 A	100%																													
SPTI Stage 2	13-Nov-20 A	18-Nov-20 A	100%																													
SPTI Stage 2A	02-Oct-20 A	16-Feb-21 A	100%																													
SPTI Stage 3	23-Feb-21 A	25-Jun-21	0%																													
SPTI Stage 3A	26-Jun-21	02-Nov-21	0%																													
SPTI Stage 3B	03-Nov-21	05-Mar-22	0%																													
SPTI Stage 3C	07-Mar-22	31-Mar-22	0%																													
Pump House for Landscape (2)	04-Dec-19 A	15-Nov-21	61.98%																													
Landscape Works (2)	04-Dec-19 A	30-Nov-21	60.64%																													
Irrigation System (Southern Portion)	04-Dec-19 A	30-Nov-21	60.64%																													
Design and Design Acceptance	04-Dec-19 A	29-Apr-21	88.31%																													
Irrigation System at Southern Portion	02-Jan-21 A	30-Nov-21	17.34%																													
Irrigation System (Water Point)	04-Dec-19 A	30-Nov-21	60.64%																													
Completion of Section 5	31-Mar-22	31-Mar-22	0%																													
SECTION 6: ESTABLISHMENT WORKS	01-Apr-22	31-Mar-23	0%																													