

HKZMB HK Boundary Crossing Facilities - Phase 2 and Other Works					18-May-21				
Activity ID	Activity Name	Remaining Duration	Start	Finish	2021				
					Apr	May	Jun	Jul	Aug
Revised Works Programme for HKZMB Phase 2 and Other Works (HY/2019/01)									
CONTRACT DATES									
Sectional Completion									
A0280	Section 3: Modification of Walkway, Construction of Bldg003 and Bldg007at NPTI within Portion C (:	0		24-Jul-21*	◆ Section 3: Modification				
CONTRACTOR'S DESIGN									
A4910	Design for Raised Access Floor System for Kiosks 027 & 030	0	07-Sep-20 A	07-May-21 A					
A4920	Acceptance of Design for Raised Access Floor System for Kiosk 027 & 030	19	21-Sep-20 A	21-May-21					
A4945	Acceptance of Design for Skylight for Kiosks 027 & 030	29	21-Sep-20 A	31-May-21					
A7950	Acceptance of the Design for Irrigation System (NPTI)	0	01-Aug-20 A	15-Apr-21 A					
A8040	Acceptance of Design for Window System for Building No. 002 and Kiosks 027 & 030	29	17-Sep-20 A	31-May-21					
A8060	Acceptance of Design for Metal Roofing for Building No. 002 and Kiosks 027 & 030	41	17-Sep-20 A	12-Jun-21					
A8090	Design for Signage for Building No. 002 & 003 and Kiosks 027 & 030	0	03-Apr-21 A	30-Apr-21 A					
A8100	Acceptance of Design for Signage for Building No. 002 & 003 and Kiosks 027 & 030	29	17-Apr-21 A	31-May-21					
A8120	Acceptance of Design for Aluminum Cladding for for Building No. 002 & 003 and Kiosks 027 & 030	29	31-Oct-20 A	31-May-21					
A8140	Acceptance of Design for Blockwall System for Kiosks 027 & 030	29	17-Sep-20 A	31-May-21					
A8160	Acceptance of Design for External False Ceiling system for Kiosks 027 & 030	59	17-Sep-20 A	30-Jun-21					
A8190	Raised Floor	12	06-Apr-21 A	15-May-21					
REFINEMENT WORKS AT HKP (4A)									
Installation of Vehicle Barrier Gate at Existing Vehicle Kiosks (4A.B)									
A4350-12	Replacement of Gates - Batch 1 (21 nos) PA02 - PA22	0	08-Mar-21 A	15-Apr-21 A					
A4350-20	User Approval to Replace Gates & Material-On-Site, Batch 2 (19 nos) PD02-PD15 & GD01-GD05	0	19-Apr-21 A	23-Apr-21 A					
A4350-22	Replacement of Gates - Batch 2 (19 nos) PD02 - PD15 & GD01-GD05	22	26-Apr-21 A	28-May-21					
A4350-30	User Approval to Replace Gates & Material-On-Site, Batch 3 (20 nos) PD16-22, GD06-GD08, CD0	5	31-May-21	04-Jun-21					
A4350-32	Replacement of Gates - Batch 3 (20 nos) PD16-22, GD06-GD08, CD01-3, SK01-04 & GA01-03	45	07-Jun-21	30-Jul-21					
A4350-40	User Approval to Replace Gates & Material-On-Site, Batch 4 (12 nos) GA04-08, CD4, CA01-04, PA	5	02-Aug-21	06-Aug-21					
Installation of Sliding Gate at Building No. 041 (4A.J)									
A6650	Acceptance for Design of Sliding Gate	13	03-May-20 A	15-May-21					
Painting for Volleyball Court									
A7260	Painting for Volleyball Ground	50	17-Jul-21	13-Sep-21					
SECTION 2: IRRIGATION SYSTEM AT SLOPES OF NPTI WITHIN PORTION B (3)									
Design and Design Acceptance									
A6470	Acceptance of the Design for Irrigation System (NPTI)	0	01-Aug-20 A	15-Apr-21 A					
A6475	Liaison with WSD	4	16-Jul-20 A	06-May-21					
EMSD Comments on Automatic Irrigation System at SIMAR Slope of NPTI - NEC No. 120									
A6470A	Acceptance of the design for irrigation system (NPTI)	0	04-Feb-21 A	15-Apr-21 A					
A6480	Procurement of Material	0	07-Apr-21 A	30-Apr-21 A					
Irrigation System at Slopes of NPTI within Portion B									
A6900	Irrigaton Pipe Laying	126	03-May-21	30-Sep-21					
SECTION 3: NPTI - PUBLIC TOILET, COVERED WALKWAY & PAVEMENT (6)									
Additional and Modification to Existing Covered Walkway, Area 1 - 6 (6.E)									
A2570	Erection of Covered Walkway	12	09-Dec-20 A	15-May-21					
A2580	ELV & E&M works (incl. lighting installation)	27	06-Apr-21 A	03-Jun-21					
A2590	Paving Block Pavement at Footpath	27	07-Apr-21 A	03-Jun-21					
A6980	Installation of aluminum honey comb panels to the existing covered walkways	0	29-Dec-20 A	30-Apr-21 A					
A6990	T&C	24	04-Jun-21	03-Jul-21					
Additional & Modification of Covered Walkway adjacent to Building 003, Area 7 (6.C)									
A4430	Drainage & Ducting at Footpath	38	03-Oct-20 A	17-Jun-21					
A4450	Erection of Covered Walkway	43	28-Nov-20 A	23-Jun-21					
A4455	Installation of aluminium honey comb panels to the existing covered walkways	43	17-Dec-20 A	23-Jun-21					
A4460	ELV & E&M works	37	01-Apr-21 A	16-Jun-21					
A4470	Paving Block Pavement at Footpath	61	01-Apr-21 A	15-Jul-21					
A4470C	CLP Meter Application	0	08-Mar-21 A	03-May-21					
A4470D	Readiness of EL Pillar and associated EL underground ducting	0	18-Mar-21 A	24-Apr-21 A					
A4470E	Electrical Work inside EL Pillar Box	48	26-Apr-21 A	29-Jun-21					
A4470G	Canopy Lighting Installation	49	15-Apr-21 A	30-Jun-21					
A7010	T&C	12	02-Jul-21	15-Jul-21					
Public Toilet Type 1, Building 003 (6.B)									
A1660	Design for Toilet Partitions (Cladding & Blockwall)	0	03-Apr-21 A	30-Apr-21 A					
A1710	Acceptance of Design for Toilet Partitions	29	01-May-21 A	31-May-21					
A1780	Procurement of Materials	0	18-Dec-20 A	05-Apr-21 A					
A2100B	Construction of Ground Slab	0	08-Feb-21 A	10-Apr-21 A					

HKZMB HK Boundary Crossing Facilities - Phase 2 and Other Works							18-May-21				
Activity ID		Activity Name		Remaining Duration	Start	Finish	2021				
							Apr	May	Jun	Jul	Aug
A2120	Roof Slab & Beams	14	12-Apr-21 A	18-May-21							
A2140	Floor Screeding	36	03-May-21	15-Jun-21							
A2150	Water Proofing Works	36	03-May-21	15-Jun-21							
A2170	Block Wall and Finishing (with Furring Walls)	37	17-May-21	30-Jun-21							
A2180	External Finishing (Metal Cladding)	49	03-May-21	30-Jun-21							
A2190	Doors (7 Nos. of Metal Doors)	37	17-May-21	30-Jun-21							
A2210	Metal Works (1 No. of Cat Ladder, 1 No. of Louvre, 1 No. of Ap)	12	01-Jun-21	15-Jun-21							
A2220	Roof Metal Railing	12	01-Jun-21	15-Jun-21							
A2230	Roof Skylight System	12	16-Jun-21	29-Jun-21							
A2240	Roof Cladding	12	30-Jun-21	14-Jul-21							
A2250	Sanitary Fitting Installation	18	16-Jun-21	07-Jul-21							
A2270	Delivery of Furniture	6	22-Jun-20 A	08-May-21							
A2280	Furniture Installation	18	16-Jun-21	07-Jul-21							
A2290	Toilet Cubicle Installation	18	16-Jun-21	07-Jul-21							
A2310	Ceiling Installation	18	16-Jun-21	07-Jul-21							
A3379	WVO542 & WVO46 Part 1-3 Submission	0	08-Jul-20 A	03-May-21							
A3380A	Concealed conduit work and cabling works	0	03-Mar-21 A	03-May-21							
A3380B	BS Installation (above ceiling area)	40	06-Apr-21 A	19-Jun-21							
A3380C	BS (incl. signage) Installation (area except ceiling area)	40	20-Apr-21 A	19-Jun-21							
A3380D	SCADA and panic alarm (ELV) installation works	43	28-Apr-21 A	23-Jun-21							
A3380E	Cable ducting installation (from PU-PB-01 to building 003)	43	28-Apr-21 A	23-Jun-21							
A3380F	Power cable laying and submission of WR1A	30	26-May-21	30-Jun-21							
A3380G	FSD Inspection and approval	43	03-Jun-21	24-Jul-21							
A3390	TPIDC Authority Inspection & Approval	35	12-Jun-21	24-Jul-21							
A6100	ASD Approval, WVO Part V submission & Approval	35	12-Jun-21	24-Jul-21							
Additional Railing adjacent to Building 003 (6.D)											
A3410	Installation of Railing	18	16-Jun-21	07-Jul-21							
Drainage, Pavement, Kerbing, Lighting, Marking and Signs (6.F)											
A1620	Drainage & Sewerage	40	03-Nov-20 A	19-Jun-21							
A1620A	Fresh Water Main Laying	40	03-Nov-20 A	19-Jun-21							
A1620B	Flush Water Main Laying	62	03-Nov-20 A	16-Jul-21							
A1630	Ducting Works	40	01-Apr-21 A	19-Jun-21							
A1640	Pavement, Kerbing, Marking and Signs	69	13-Apr-21 A	24-Jul-21							
Completion of Section 3											
A7360	Section 3: Modification of Walkway, Construction of Bldg003 and Bldg007at NPPTI within Portion C (I	0		24-Jul-21							◆ Section 3: Modification
SECTION 4: REMOVAL OF WATERMAIN AT THE SKYCITY INTERCHANGE WITHIN PORTION C AND D											
A3610	Submission of TTA	91	04-Dec-19 A	01-Aug-21							
A4040	Preparation Works for Implementation of TTA (Release TTA by AA Contractor on 1.8.2020)	62	01-Jun-21*	01-Aug-21							
A4060	Approval of Method Statement by AAHK	0	04-Jan-21 A	03-May-21							
A4070	Application of AAHK Work Permit	5	04-May-21*	08-May-21							
A7380	Removal of Watermain at Skycity Interchange. Portion 1	76	01-Jun-21	30-Aug-21							
A7420	Removal of Watermain at Skycity Interchange, Portion 3	18	15-Apr-21 A	24-May-21							
A7440	Removal of Watermain at Skycity Interchange, Portion 4	65	15-May-21	02-Aug-21							
SECTION 5: REMAINING WORKS											
External Works at Plaza											
A1520	Additional Drainage Works	24	03-Jun-20 A	31-May-21							
A1530	Additional Ducting, Drawpits & Utilities and Civil Provisions Works to Facilitate E&M Installations	24	30-Sep-20 A	31-May-21							
A1530A	Pavement Works (Subbase) at Outbound South	0	04-Feb-21 A	08-Apr-21 A							
A1530B	Pavement Works (Subbase) at Outbound North	49	08-Apr-21 A	30-Jun-21							
A1530C	Pavement Works (Subbase) at Inbound North	30	29-Mar-21 A	07-Jun-21							
A1540	Pavement Works (Subbase) at Inbound South	50	07-May-21	07-Jul-21							
A1540A	Pavement Works (Roadbase and Base Course) at Outbound South	59	19-Feb-21 A	13-Jul-21							
A1540B	Pavement Works (Roadbase and Base Course) at Outbound North	77	10-May-21	10-Aug-21							
A1540C	Pavement Works (Roadbase and Base Course) at Inbound South	85	08-Jun-21	16-Sep-21							
A1550	Pavement Works (Roadbase and Base Course) at Inbound North	93	12-Apr-21 A	21-Aug-21							
A8750	Pavement Works (incl. waterproof+screeding layer) at kiosks area at outbound	77	15-May-21	16-Aug-21							
A8760	Pavement Works (incl. waterproof+screeding layer) at kiosks area at inbound	77	01-Jun-21	31-Aug-21							
A8770	Pavement Works (Wearing Course) at Outbound	46	02-Jul-21	24-Aug-21							
A8780	Pavement Works (Wearing Course) at Inbound	51	02-Aug-21	30-Sep-21							
Inbound: 11 No. of Private Car Kiosks between 027/028											
Builder Works (5.A)											
A1060	Gypsum Block Wall	39	18-Mar-21 A	18-Jun-21							

Actual Work

Remaining Work

Critical

◆

◆ Milestone

THREE MONTH ROLLING PROGRAMME FOR PHASE 2 AND OTHER WORKS

HKZMB - HONG KONG BOUNDARY CROSSING FACILITIES

Page 2 of 5

Date

18-May-21

Revision

3mth Rolling Programme, Apr. - Jun. 2021

Checked

ZJ

Appro...

HKZMB HK Boundary Crossing Facilities - Phase 2 and Other Works					18-May-21								
Activity ID	Activity Name	Remaining Duration	Start	Finish	2021								
					Apr	May	Jun	Jul	Aug				
A1070	Installation of Windows/Door at Kiosks	63	13-Apr-21 A	17-Jul-21									
A1080	ABWF Works at 1st Group Kiosks (3 nos.)	54	13-May-21	17-Jul-21									
A1080A	ABWF Works at 2nd Group Kiosks (3 nos.)	47	08-Jun-21	03-Aug-21									
A1080B	ABWF Works at 3rd Group Kiosks (3 nos.)	49	07-Jul-21	01-Sep-21									
A1080C	ABWF Works at 4th Group Kiosks (2 nos.)	32	27-Jul-21	01-Sep-21									
A1150	Fabrication of Roof Beams with Y-Junction	0	12-Oct-20 A	06-Apr-21 A									
A1160	Erection of Y-Junction (22 Nos.)	7	26-Mar-21 A	10-May-21									
A1170	Fabrication of Metal Roof Panel	4	03-Dec-20 A	06-May-21									
A1170A	Erection of Secondary Beams & Sub-frames	20	07-May-21	31-May-21									
A1170B	Erection of Panel for ODB (bottom layer + Mounting frame) (G25 - G35)	32	15-Jun-21	22-Jul-21									
A1180	Erection of Roof Panels (top layer) G25 - G35	23	13-Jul-21	07-Aug-21									
A1180A	Panels (G24 - G25 & G35 - G36), MJ, Fall Arrest System, Maintenance Access	51	02-Aug-21	30-Sep-21									
E&M Works													
A1108	1st Group Kiosks (3nos.): Concealed conduit & BS Installation	0	17-Mar-21 A	26-Apr-21 A									
A1108A	2nd Group Kiosks (3nos.): Concealed conduit & BS Installation	11	16-Apr-21 A	14-May-21									
A1108B	3rd Group Kiosks (3nos.): Concealed conduit & BS Installation	33	12-Apr-21 A	10-Jun-21									
A1108C	4th Group Kiosks (2nos.): Concealed conduit & BS Installation	20	11-Jun-21	06-Jul-21									
A1110	E&M Works at 1st Group of Kiosks (3nos.)	0	22-Mar-21 A	22-Apr-21 A									
A1110A	E&M Works at 2nd Group of Kiosks (3nos.)	16	19-Apr-21 A	21-May-21									
A1110B	E&M Works at 3rd Group of Kiosks (3nos.)	27	17-May-21	18-Jun-21									
A1110C	E&M Works at 4th Group of Kiosks (2nos.)	21	07-Jun-21	02-Jul-21									
A1120-13	8.1.2.0-Install Cable and Fibres for AVCSS (027/028)	0	06-Mar-21 A	30-Apr-21 A									
A1120-20	8.1.2.1-Delivery of Major Equipment (Servers, Workstations, Core Switches, Access Switches)	0	14-Dec-20 A	19-Apr-21 A									
A1120-30	8.1.2.1A-Delivery of Remaining AVCSS Equipment	0	14-Dec-20 A	30-Apr-21 A									
A1120-42	8.1.2.2. (by Civil/metal/E&M) D1-ABWF (raised floor, furniture, E&M, road surface at kiosk completed)	0	27-Apr-21 A		◆ 8.1.2.2. (by Civil/metal/E&M) D1-ABWF (raised floor, furniture, E&M, road surface at kiosk completed)								
A1120-44	8.1.2.2- 1st Installation of Equipment (027/028)	49	03-May-21	30-Jun-21									
A1120-46	8.1.2.2-Pre-inspection of ODB	20	23-Jul-21	14-Aug-21									
A1120-50	8.1.2A.D1-Inbound VCP VID and VTS Foundation, Mounting Pole and Electricity Ready	0	03-May-21		◆ 8.1.2A.D1-Inbound VCP VID and VTS Foundation, Mounting Pole and Electricity Ready								
A1120-54	8.1.2A-Relocation of Inbound VID and VTS Equipment	60	03-May-21	14-Jul-21									
A1120-60	8.1.3 - System Configuration of AVCSS	56	02-Jul-21	04-Sep-21									
A1190	E&M Works at Roof	50	24-Jul-21	20-Sep-21									
Outbound: 11 No. of Private Car Kiosks between 029/030													
Builder's Works (5.A)													
A1250	Gypsum Block Wall	0	25-Jan-21 A	09-Apr-21 A									
A1260	Installation of Windows/Door at Kiosks	24	08-Feb-21 A	31-May-21									
A1270	ABWF Works at 1st Group Kiosks (3 nos.)	23	11-Feb-21 A	29-May-21									
A1270A	ABWF Works at 2nd Group Kiosks (3 nos.)	35	15-Mar-21 A	12-Jun-21									
A1270B	ABWF Works at 3rd Group Kiosks (3 nos.)	47	12-Apr-21 A	28-Jun-21									
A1270C	ABWF Works at 4th Group Kiosks (2 nos.)	47	26-Apr-21 A	28-Jun-21									
A1270D	ABWF Works at Kiosks at Outbound VCP (miscellaneous external railing, cladding etc.)	144	25-May-21	13-Nov-21									
A1350	Erection of Y-Junction (22 Nos.)	0	08-Feb-21 A	17-Apr-21 A									
A1360	Fabrication of Metal Roof Panel	38	28-Nov-20 A	17-Jun-21									
A1370A	Erection of Secondary Beams & Sub-frames	7	16-Apr-21 A	10-May-21									
A1370B	Erection of Panel for ODB (bottom layer + Mounting Frame) (GL12 - 22)	33	03-May-21	10-Jun-21									
A1380	Erection of Roof Panels (top layer) (GL12 - 22)	18	02-Jun-21	23-Jun-21									
A1380A	Panels (G11 -12 & G22 -23), MJ, Fall Arrest System, Maintenance Access	58	24-Jun-21	31-Aug-21									
E&M Works													
A1288B	3rd Group Kiosks (3nos.): Concealed conduit & BS Installation	0	08-Mar-21 A	07-Apr-21 A									
A1288C	4th Group Kiosks (2nos.): Concealed conduit & BS Installation	0	27-Mar-21 A	22-Apr-21 A									
A1289	E&M Installation Work for CUE Area	0	25-Jan-21 A	17-Apr-21 A									
A1290A	E&M Works at 2nd Group Kiosks (3nos.)	14	19-Apr-21 A	18-May-21									
A1290B	E&M Works at 3rd Group Kiosks (3nos.)	27	15-May-21	17-Jun-21									
A1290C	E&M Works at 3rd Group Kiosks (2nos.)	20	25-May-21	17-Jun-21									
A1310-13	8.1.2.0-Install Cable and Fibres for AVCSS (029/030)	0	04-Mar-21 A	30-Apr-21 A									
A1310-20	8.1.2.1-Delivery of Major Equipment (Servers, Workstations, Core Switches, Access Switches)	0	14-Dec-20 A	30-Apr-21 A									
A1310-30	8.1.2.1A-Delivery of Remaining AVCSS Equipment	0	14-Dec-20 A	19-Apr-21 A									
A1310-42	8.1.2.2. (by Civil/metal/E&M) D1-ABWF (raised floor, furniture, E&M, road surface at kiosk completed)	0	03-May-21		◆ 8.1.2.2. (by Civil/metal/E&M) D1-ABWF (raised floor, furniture, E&M, road surface at kiosk completed)								
A1310-44	8.1.2.2-1st Installation of Equipment (029/030)	49	03-May-21	30-Jun-21									
A1310-44A	8.1.2.2-2nd Installation of Equipment (029/030)	13	02-Jul-21	16-Jul-21									
A1310-44B	8.1.2.2-3rd Installation of Equipment (029/030)	18	17-Jul-21	06-Aug-21									
A1310-44C	8.1.2.2-4th Installation of Equipment (029/030)	15	17-Jul-21	03-Aug-21									
A1310-46	8.1.2.2-Pre-inspection of ODB	18	24-Jun-21	15-Jul-21									
A1310-46.1	8.1.2.2-Installation of ODB (029/030) - after A1370B: Erection of Roof	38	16-Jul-21	28-Aug-21									
<div><div>Actual Work</div><div>◆ Milestone</div><div>Remaining Work</div><div>Critical</div></div>					<div>THREE MONTH ROLLING PROGRAMME FOR PHASE 2 AND OTHER WORKS</div> <div>HKZMB - HONG KONG BOUNDARY CROSSING FACILITIES</div> <div>Page 3 of 5</div>					<div>Date</div> <div>18-May-21</div>	<div>Revision</div> <div>3mth Rolling Programme, Apr. - Jun. 2021</div>	<div>Checked</div> <div>ZJ</div>	<div>Appro...</div> <div></div>

