

3-Months Rolling Programme (ER Part 5 & SCC 27(9))

(April 2015 to June 2015)

Activity ID	Activity Name	Dur. (days)	Remaining Duration	Start	Finish	Activity % Complete	Planned Completion	DWP/RevA/10 Completion	Remarks (based on DWP/Rev.0/5)	15	22	29	05	12	19	26	03	10	17	24	31	07	14	21	28	
3 MONTHS PROGRAMME HY/2011/03 (April 2015 to June 2015)(Rev0)																										
WORKS IN SOUTH AREA - CH 13+516 to CH 15+050 (SCENIC HILL TUNNEL, MT & CCT)																										
Reclamation Works																										
Outstanding Reclamation Works - SWCH 0+600 to SWCH 0+960(South of CNAC Tower)																										
General Fill to Formation +5.5mPD																										
RSC1077-6	Type B fill from +2.5 to formation [20,755 of 29,466m3]	15d	12d	04-Feb-15 08:00 A	02-Apr-15 18:00	97%			Behind Programme																	
RSC1077-16	Type B fill from +2.5 to formation [25,110 of 29,466m3]	15d	15d	07-Apr-15 08:00	23-Apr-15 18:00	0%			Behind Programme																	
RSC1077-26	Type B fill from +2.5 to formation [29,466 of 29,466m3]	15d	15d	24-Apr-15 08:00	12-May-15 18:00	0%			Behind Programme																	
Toe Loading Platform (for Seawall & Reclamation)																										
SWTL-110	South Area (south of CNAC - Toe loading Platform, 2nd stage Ch. 0+780 to Ch. 0+960	15d	20d	02-Mar-15 08:00 A	15-Apr-15 18:00	40%																				
Surcharge																										
RSC1087-1	Forming surcharge, Sub-zones 3-2 & 4B [25,000 of 51,800m3]	9d	9d	24-Apr-15 08:00	05-May-15 18:00	0%			Behind Programme																	
RSC1187-2	Forming surcharge, Sub-zones 3-2 & 4B [51,800 of 51,800m3]	10d	10d	06-May-15 08:00	16-May-15 18:00	0%	16-May-15	9-Apr-15	Behind Programme																	
RSC1088	Surcharge Load, Sub-zone 3-2 (1st month)	30d	30d	06-May-15 08:00	04-Jun-15 18:00	0%			Behind Programme																	
RSC1188-1	Surcharge Load, Sub-zone 4B (1st month)	30d	30d	17-May-15 08:00	15-Jun-15 18:00	0%			Behind Programme																	
RSC1089	Surcharge Load, sub-zone 3-2 (2nd month)	30d	30d	05-Jun-15 08:00	04-Jul-15 18:00	0%																				
RSC1188-2	Surcharge Load, Sub-zone 4B (2nd month)	30d	30d	16-Jun-15 08:00	22-Jul-15 18:00	0%																				
Boreholes & CPT - Stone Column Verification - SWCH 0+100 to SWCH 0+960																										
Boreholes																										
RSC2000-02	South Area - Stone Column Verification Works - Boreholes 6/10 nos.	10d	10d	03-Mar-15 00:00 A	31-Mar-15 18:00	33%																				
RSC2000-03	South Area - Stone Column Verification Works - Boreholes 10/10 nos.	10d	10d	01-Apr-15 08:00	15-Apr-15 18:00	0%																				
CPT																										
RSC2000-04	South Area - Stone Column Verification Works - CPT 2/4 nos.	8d	8d	17-Jan-15 08:00 A	28-Mar-15 18:00	50%																				
RSC2000-05	South Area - Stone Column Verification Works - CPT 4/4 nos.	8d	8d	30-Mar-15 08:00	10-Apr-15 18:00	0%																				
Area 1: Outstanding Remedial Works to Seawall - SWCH 0+450 to SWCH 0+780 (300m)																										
Design Review																										
A1060	South Area Remedial Works - Design Review, Finalization (including approval)	12d	11d	08-Jan-15 08:00 A	30-Mar-15 18:00	90%	30-Mar-15	13-Mar-15																		
A1100	South Area Remedial Works - DDA Preparation & Submission (including approval)	18d	15d	03-Feb-15 08:00 A	03-Apr-15 18:00	80%																				
Toe Loading Platform (for Seawall & Reclamation)																										
SWTL-200	South Area Remedial Works - Toe loading Platform, 2nd Stage (Ch. 0+450 to Ch. 0+780)	14d	0d	18-Jan-15 08:00 A	10-Mar-15 18:00 A	100%																				
Pipe Piles/Sheet Piles																										
A1150	South Area Remedial Works - Materials Delivery, pipe piles (batch 1)	14d	14d	07-Apr-15 08:00	22-Apr-15 18:00	0%																				
A1250	South Area Remedial Works - Sheet piling (FSPIII) + pipe piles (part 1)	14d	14d	14-Apr-15 08:00	29-Apr-15 18:00	0%																				
A1240	South Area Remedial Works - Materials Delivery, pipe piles (batch 2)	12d	12d	23-Apr-15 08:00	07-May-15 18:00	0%																				
A1280	South Area Remedial Works - Sheet piling (FSPIII) + pipe piles (part 2)	14d	14d	30-Apr-15 08:00	16-May-15 18:00	0%																				
A1290	South Area Remedial Works - Sheet piling (FSPIII) + pipe piles (part 3)	14d	14d	18-May-15 08:00	03-Jun-15 18:00	0%																				
A1300	South Area Remedial Works - Sheet piling (FSPIII) + pipe piles (part 4)	14d	14d	03-Jun-15 08:00	18-Jun-15 18:00	0%	18-Jun-15	21-May-15																		
Band Drains																										
A1080	South Area Remedial Works - Band drains installation, 1st half	13d	13d	14-Apr-15 08:00	28-Apr-15 18:00	0%																				
A1090	South Area Remedial Works - Band drains installation, 2nd half	13d	13d	29-Apr-15 08:00	14-May-15 18:00	0%																				
Surcharge																										
A1110	South Area Remedial Works - Re-surcharge works, 1st stage	15d	15d	19-Jun-15 08:00	08-Jul-15 18:00	0%																				
SHT Mined Tunnel Works at Scenic Hill																										
Mined Tunnel through Scenic Hill [480m Approx.]																										
To Zhuhai-Macao [4-Lane] Carriageway - T001																										
T001 Remaining Mechanical Excavation - Drill & Break																										
T001 Drill & Break [23m]																										
SHT3334	SHT T001 Remaining Mechanical Excavation - Heading - 2nd half	16d	9d	04-Mar-15 08:00 A	30-Mar-15 18:00	70%																				
SHT3335	SHT T001 Remaining Mechanical Excavation - Bottom Bench, 1st half	10d	10d	31-Mar-15 08:00	14-Apr-15 18:00	0%																				
SHT3336	SHT T001 Remaining Mechanical Excavation - Bottom Bench, 2nd half	10d	10d	13-Apr-15 08:00	23-Apr-15 18:00	0%	23-Apr-15	30-Mar-15																		
T001 Lining + Kicker Wall																										
SHT4480	SHT T001 Lining - Shutter Assembly/Installation, 1st Stage	9d	0d	10-Mar-15 08:00 A	15-Mar-15 18:00 A	100%																				
SHT4490	SHT T001 Lining - Shutter Assembly/Installation, 2nd Stage	9d	0d	15-Mar-15 08:00 A	20-Mar-15 18:00 A	100%																				
SHT4491	SHT T001 Lining - Position lining shutter inside (including ramp const./platform filling works and railings con	6d	6d	20-Mar-15 08:00	26-Mar-15 18:00	0%																				
SHT454629	SHT T001 Bay 14 lining [420m/480m] - Kicker (rebars, formworks, concrete)	4d	4d	20-Mar-15 08:00	24-Mar-15 18:00	0%																				
SHT4500	SHT T001 Bay 1 lining [10m/483m] - Waterproofing, rebar fixing, formworks, concreting	10d	10d	21-Apr-15 08:00	02-May-15 18:00	0%																				
SHT4510	SHT T001 Bay 2 lining [20m/483m] - Waterproofing, rebar fixing, formworks, concreting	10d	10d	04-May-15 08:00	14-May-15 18:00	0%																				
SHT4520	SHT T001 Bay 3 lining [30m/483m] - Waterproofing, rebar fixing, formworks, concreting	10d	10d	15-May-15 08:00	27-May-15 18:00	0%																				
SHT4530	SHT T001 Bay 4 lining [40m/483m] - Waterproofing, rebar fixing, formworks, concreting	6d	6d	28-May-15 08:00	03-Jun-15 18:00	0%																				
SHT4540	SHT T001 Bay 5 lining [50m/483m] - Waterproofing, rebar fixing, formworks, concreting	6d	6d	04-Jun-15 08:00	10-Jun-15 18:00	0%																				
SHT4550	SHT T001 Bay 6 lining [60m/483m] - Waterproofing, rebar fixing, formworks, concreting	6d	6d	11-Jun-15 08:00	16-Jun-15 16:00	0%																				
SHT4560	SHT T001 Bay 7 lining [70m/483m] - Waterproofing, rebar fixing, formworks, concreting	6d	6d	16-Jun-15 16:00	23-Jun-15 14:00	0%																				
T001 Base Slab																										
SHT4000-1	SHT T001 Bay 1 base slab [22m/480m], Undrained (850mm thk slab) - Waterproofing, rebar fixing, formw	6d	6d	01-Jun-15 08:00*	06-Jun-15 18:00	0%			Ahead Programme																	
SHT4000-2	SHT T001 Bay 1 base slab [22m/480m], Undrained (850mm thk slab) - Kicker (including concreting)	3d	3d	06-Jun-15 08:00	09-Jun-15 18:00	0%			Ahead Programme																	
SHT4000-3	SHT T001 Bay 2 base slab [33m/480m], Undrained (850mm thk slab) - Waterproofing, rebar fixing, formw	6d	6d	10-Jun-15 08:00	16-Jun-15 18:00	0%			Ahead Programme																	
SHT4000-4	SHT T001 Bay 2 base slab [33m/480m], Undrained (850mm thk slab) - Kicker (including concreting)	3d	3d	17-Jun-15 08:00	19-Jun-15 18:00	0%																				

Activity ID	Activity Name	Dur. (days)	Remaining Duration	Start	Finish	Activity % Complete	Planned Completion	DWP/RevA/10 Completion	Remarks(based on DWP/Rev.0/5)	2015																											
										Arch	15	22	29	05	12	19	26	03	10	17	24	31	07	14	21	28	July										
SHT8091	SHT Vent. Bldg. - Footing Formworks/Rebar works/Concrete (T002 area), 2nd half	12d	12d	13-Apr-15 08:00	25-Apr-15 18:00	0%			Ahead Programme																												
SHT8210	SHT Vent. Bldg. - Backfilling works (T002 area)	3d	3d	27-Apr-15 08:00	29-Apr-15 18:00	0%	27-Apr-15	02-Mar-15																													
Footing/Excavation Works -T001																																					
SHT8230	SHT Vent. Bldg. - Footing Excavation (T001 area), 1st half, between Grids A-D/1-4	18d	16d	05-Feb-15 08:00 A	10-Apr-15 18:00	35%			On Programme																												
SHT8093	SHT Vent. Bldg. - Footing Formworks/Rebar works/Concrete (T001 area), 1st half	7d	7d	11-Apr-15 08:00	18-Apr-15 18:00	0%			On Programme																												
SHT8240	SHT Vent. Bldg. - Footing Excavation (T001 area), 2nd half, between Grids A-D/4-6	12d	12d	11-Apr-15 08:00	24-Apr-15 18:00	0%			On Programme																												
SHT8053	SHT Vent. Bldg. - Footing Formworks/Rebar works/Concrete (T001 area). 2nd half	7d	7d	25-Apr-15 08:00	04-May-15 18:00	0%																															
SHT8083	SHT Vent. Bldg. - Backfilling works (T001 area)	3d	3d	05-May-15 08:00	07-May-15 18:00	0%	05-May-15	11-Apr-15																													
RC Works & ABWF																																					
SHT8030	SHT Vent. Bldg. - Ground floor slab preparation/levelling/concrete (+13.750)	10d	10d	08-May-15 08:00	19-May-15 18:00	0%																															
SHT8063	SHT Vent. Bldg. - RC works - GF wall /columns to UG slab, 1st half	10d	10d	20-May-15 08:00	01-Jun-15 18:00	0%																															
SHT8073	SHT Vent. Bldg. - RC works - GF wall /columns to UG slab, 2nd half	10d	10d	02-Jun-15 08:00	12-Jun-15 18:00	0%																															
SHT8050	SHT Vent. Bldg. - U/G slab, formworks & rebars	10d	10d	13-Jun-15 08:00	25-Jun-15 18:00	0%																															
Tower Crane Construction																																					
SHT8802	SHT Vent. Bldg. Tower Crane - Footing/mast Rebar works, formworks, concreting	3d	0d	10-Mar-15 08:00 A	16-Mar-15 18:00 A	100%																															
SHT8803	SHT Vent. Bldg. Tower Crane - Materials Delivery	3d	3d	25-Mar-15 08:00	27-Mar-15 18:00	0%																															
SHT8804	SHT Vent. Bldg. Tower Crane - Set-up and assembly works	7d	7d	28-Mar-15 08:00	08-Apr-15 18:00	0%																															
CCT Works across Airport Road at Ch 14+016 to 14+222 (206m)																																					
CCT [East Access Shaft] (Shaft 1)																																					
Civil & Structural Works																																					
ELS Works																																					
SHT1089-19	SHT C&CT @ Shaft 1 - Excavation to FEL, -14.3 mPD (T001 area, 1st half), after breaktrough	12d	12d	24-Apr-15 08:00	08-May-15 18:00	0%																															
SHT1089-20	SHT C&CT @ Shaft 1 - Excavation to FEL, -16.2 mPD (T002 area, 1st half), after breaktrough	12d	12d	05-May-15 08:00	18-May-15 18:00	0%																															
SHT1089-29	SHT C&CT @ Shaft 1 - Excavation to FEL, -14.3 mPD (T001 area, 2nd half), after breaktrough	12d	12d	09-May-15 08:00	22-May-15 18:00	0%																															
SHT1089-30	SHT C&CT @ Shaft 1 - Excavation to FEL, -16.2 mPD (T002 area, 2nd half), after breaktrough	12d	12d	19-May-15 08:00	02-Jun-15 18:00	0%																															
SHT1089-39	SHT C&CT @ Shaft 1 - Handover area to SHT Mined tunnel Excavation under Airport Rd.	0d	0d		02-Jun-15 18:00	0%																															
Mined Tunnel Underneath AEL Ch 14+128 to Ch 14+175																																					
Civil & Structural Works																																					
SHT MT - ELS Works for AEL West Shaft (Shaft 2)																																					
Grout Verification Test -Stage 2 Grouting																																					
SHT1836-19	SHT MT AEL Shaft 2 - Stage 2 Grouting - Grout verification test no.6 of 12 nos.	10d	0d	07-Mar-15 08:00 A	14-Mar-15 18:00 A	100%																															
SHT1836-20	SHT MT AEL Shaft 2 - Stage 2 Grouting - Grout verification test no.9 of 12 nos.	10d	0d	11-Mar-15 08:00 A	18-Mar-15 18:00 A	100%																															
SHT1836-21	SHT MT AEL Shaft 2 - Stage 2 Grouting - Grout verification test no.12 of 12 nos.(Permeability Test)	10d	10d	21-Mar-15 08:00	01-Apr-15 18:00	0%																															
ELS/Pipe Roofing for Box Jacking works under AEL																																					
SHT1844-3	SHT MT AEL Shaft 2 - ELS works (3rd layer), Stage 1, -1.0mpd	15d	11d	02-Mar-15 08:00 A	01-Apr-15 18:00	55%			Behind Programme																												
SHT1823-13	SHT MT AEL Shaft 2 - ELS works (3rd layer), Stage 2, -1.0mPD	15d	13d	17-Mar-15 08:00 A	07-Apr-15 18:00	2%			Behind Programme																												
SHT1844-4	SHT MT AEL Shaft 2 - ELS works (4th layer), Stage 1, -5.5mPD	15d	15d	01-Apr-15 08:00	21-Apr-15 18:00	0%			Behind Programme																												
SHT1823-24	SHT MT AEL Shaft 2 -Start T002 canopy pipe roofing for Box jacking(after -5.75mPD)	0d	0d	16-Apr-15 08:00		0%																															
SHT1823-34	SHT MT AEL Shaft 2 -T002 canopy pipe roofing installation for Box jacking , 5/20 nos	15d	15d	16-Apr-15 08:00	04-May-15 18:00	0%																															
SHT1823-14	SHT MT AEL Shaft 2 - ELS works (4th layer), Stage 2, -5.5mPD	15d	15d	17-Apr-15 08:00	05-May-15 18:00	0%			Behind Programme																												
SHT1823-44	SHT MT AEL Shaft 2 -T002 canopy pipe roofing installation for Box jacking , 10/20 nos	15d	15d	04-May-15 08:00	20-May-15 18:00	0%																															
SHT1823-54	SHT MT AEL Shaft 2 -T002 canopy pipe roofing installation for Box jacking , 15/20 nos	15d	15d	21-May-15 08:00	08-Jun-15 18:00	0%																															
SHT1823-64	SHT MT AEL Shaft 2 -T002 canopy pipe roofing installation for Box jacking , 20/20 nos	15d	15d	09-Jun-15 08:00	26-Jun-15 18:00	0%	26-Jun-15	8-Jul-15																													
East Shaft - Trial Pipe Roofing Works																																					
SHT1770-23	SHT MT AEL Shaft 2 - Initial/Trial pipe roofing works (from Shaft 2)	15d	0d	02-Mar-15 08:00 A	11-Mar-15 18:00 A	100%																															
SHT MT - ELS WORKS for AEL East Shaft (Shaft 3+Shaft 3A[North Shaft & South Shaft])																																					
North Shaft (including part of East Shaft)																																					
A11470-2	SHT AEL North Shaft(+corner East-North Shaft) - soft excavation + lateral S2,(+trim existing pipe pile wall),	17d	7d	06-Dec-14 08:00 A	27-Mar-15 18:00	95%			Behind Programme																												
A11470-1	SHT AEL North Shaft(+corner East-North Shaft) - soft excavation + lateral S2,(+trim existing pipe pile wall),	18d	14d	16-Dec-14 08:00 A	08-Apr-15 18:00	70%			Behind Programme																												
A11480-1	SHT AEL North Shaft(+corner East-North Shaft) - soft excavation + lateral S3,(+trim existing pipe pile wall),	18d	25d	05-Feb-15 08:00 A	21-Apr-15 18:00	50%			Behind Programme																												
A11480-2	SHT AEL North Shaft(+corner East-North Shaft) - soft excavation + lateral S3,(+trim existing pipe pile wall),	18d	32d	07-Feb-15 08:00 A	29-Apr-15 18:00	60%			Behind Programme																												
A11490-1	SHT AEL North Shaft - Rock excavation to -8mPD, Stage 1	17d	0d	24-Feb-15 08:00 A	10-Mar-15 18:00 A	100%			Behind Programme																												
A11490-2	SHT AEL North Shaft - Rock excavation to -8mPD, Stage 2	17d	10d	10-Mar-15 08:00 A	31-Mar-15 18:00	50%			Behind Programme																												
A11490-3	SHT AEL North Shaft - Rock excavation to -8mPD, Stage 3	17d	17d	01-Apr-15 08:00	23-Apr-15 18:00	0%			Behind Programme																												
A12200-1	SHT AEL North Shaft - Rock excavation to -14mPD, Stage 1	17d	17d	24-Apr-15 08:00	14-May-15 18:00	0%																															
A12200-2	SHT AEL North Shaft - Rock excavation to -14mPD, Stage 2	17d	17d	15-May-15 08:00	04-Jun-15 18:00	0%																															
A12200-3	SHT AEL North Shaft - Rock excavation to -14mPD, Stage 3	17d	17d	05-Jun-15 08:00	25-Jun-15 18:00	0%																															
South Shaft (including part of East Shaft)																																					
A12060-1	SHT AEL East + South Shaft - soft excavation + lateral S3, Stage 1	17d	8d	20-Dec-14 08:00 A	28-Mar-15 18:00	80%			Behind Programme																												
A12060-2	SHT AEL East + South Shaft - soft excavation + lateral S3, Stage 2	17d	15d	24-Dec-14 08:00 A	09-Apr-15 18:00	60%			Behind Programme																												
A12070-1	Shaft 3 South Shaft - soft excavation + lateral S4, Stage 1; East Shaft-Tie Back/Soil Row A&B	12d	12d	30-Mar-15 08:00	15-Apr-15 18:00	0%			Behind Programme																												
A12070-2	Shaft 3 South Shaft - soft excavation + lateral S4, Stage 2; East Shaft-Tie Back/Soil Row A&B	12d	12d	13-Apr-15 08:00	25-Apr-15 18:00	0%			Behind Programme																												
A12070-3	Shaft 3 South Shaft - soft excavation + lateral S4, Stage 3; East Shaft-Tie Back/Soil Row A&B	12d	12d	17-Apr-15 08:00	30-Apr-15 18:00	0%			Behind Programme																												
A12070-4	Shaft 3 South Shaft - soft excavation + lateral S5, Stage 1; East Shaft-Tie Back/Soil Row C&D	12d	12d	28-Apr-15 08:00	12-May-15 18:00	0%			Behind Programme																												
A12070-5	Shaft 3 South Shaft - soft excavation + lateral S5, Stage 2; East Shaft-Tie Back/Soil Row C&D	12d	12d	13-May-15 08:00	27-May-15 18:00	0%																															
A12070-6	Shaft 3 South Shaft - soft excavation + lateral S5, Stage 3; East Shaft-Tie Back/Soil Row C&D	12d	12d	28-May-15 08:00	10-Jun-15 18:00	0%	10-Jun-15	11-Apr-15																													
A12070-7	Shaft 3 South Shaft - soft excavation + lateral S6, Stage 1; East Shaft-Tie Back/Soil Row E&F	12d	12d	11-Jun-15 08:00	25-Jun-15 18:00	0%																															
East Shaft - ELS for Box Jacking Works underAEL(24H working hours)																																					
SHT1765-2	Shaft 3 East Shaft - T002 area, rock excavation to FEL, -8.0 mPD	15d	15d	02-Mar-15 08:00 A	09-Apr-15 18:00	50%																															
SHT1765-3	Shaft 3 East Shaft - T002 area, rock excavation to FEL, -10.0 mPD	15d	15d	10-Apr-15 08:00	27-Apr-15 18:00	0%																															
SHT1765-4	Shaft 3 East Shaft - T002 area, rock excavation to FEL, -12.0 mPD	15d	15d	28-Apr-15 08:00	15-May-15 18:00	0%																															
SHT1765-5	Shaft 3 East Shaft - T002 area, rock excavation to FEL, -14.0 mPD	15d	15d	16-May-15 08:00	03-Jun-15 18:00	0%																															
SHT1765-6	Shaft 3 East Shaft - T002 area, rock excavation to FEL, -16.0 mPD	15d	15d	04-Jun-15 08:00	22-Jun-15 18:00	0%																															
Noise Barrier Fabrication (Shaft 3 + Extension)																																					
SHT1769	SHT MT AEL Shaft 3+Extension - Materials Delivery	4d	4d	18-Mar-15 08:00 A	24-Mar-15 18:00	50%																															
SHT1779	SHT MT AEL Shaft 3+Extension - Fabrication/erection of Noise Barriers/Enclosure, 1st half	5d	5d	27-Mar-15 08:00	01-Apr-15 18:00	0%																															
SHT1799	SHT MT AEL Shaft 3+Extension - Noise Measurement & CNP Application and Approval	15d	15d	02-Apr-15 08:00	22-Apr-15 18:00	0%																															
Mined Tunnel Under Airport Road between SHAFT 1 & SHAFT 2																																					
Grouting Underneath Airport Road (between Shaft 1 & 2)																																					
Shaft 1(SHT MT East Access Shaft)																																					
SHT2120-2	SHT MT Shaft 1 - Grouting underneath A/R - Grouting (100 of 763 nos)	7d	0d	10-Feb-15 08:00 A	10-Mar-15 18:00 A	100%																															
SHT2100-8	SHT MT Shaft 1 - Grouting underneath																																				



[illegible]

Activity ID	Activity Name	Dur. (days)	Remaining Duration	Start	Finish	Activity % Complete	Planned Completion	DWP/RevA/10 Completion	Remarks(based on DWP/Rev.0/5)	<div>2015</div> <div>Arch 15 22 29 05 12 19 26 03 10 17 24 31 07 14 21 28</div> <div>April May June July</div>																											
RSC1083-19	HMA - Surcharge Removal, Sub-zone 5-3-2, 1st half	12d	12d	07-May-15 08:00	20-May-15 18:00	0%			Behind Programme	<div>HMA - Surcharge Removal, Sub-zone 5-3-2, 1st half</div>																											
RSC1083-27	HMA - Surcharge Removal, Sub-zones 7-2, 1st half	15d	15d	12-May-15 08:00	29-May-15 18:00	0%			Behind Programme	<div>HMA - Surcharge Removal, Sub-zones 7-2, 1st half</div>																											
RSC1083-20	HMA - Surcharge Removal, Sub-zone 5-3-2, 1st half	12d	12d	21-May-15 08:00	04-Jun-15 18:00	0%			Behind Programme	<div>HMA - Surcharge Removal, Sub-zone 5-3-2, 1st half</div>																											
RSC1083-37	HMA - Surcharge Removal, Sub-zones 7-2, 2nd half	15d	15d	30-May-15 08:00	16-Jun-15 18:00	0%			Behind Programme	<div>HMA - Surcharge Removal, Sub-zones 7-2, 2nd half</div>																											
RSC1083-21	HMA - Surcharge Removal, Sub-zone 6-2-2, 1st half	16d	16d	05-Jun-15 08:00	24-Jun-15 18:00	0%			Behind Programme	<div>HMA - Surcharge Removal, Sub-zone 6-2-2, 1st half</div>																											
Administration Building																																					
Foundation Works																																					
Piling Works																																					
HMA1100-3	HMA Admin. Bldg. - Piling works (Pre-bored socket H-pile), 64/172nos.	12d	0d	05-Mar-15 08:00 A	14-Mar-15 18:00 A	100%			Behind Programme	<div>HMA Admin. Bldg. - Piling works (Pre-bored socket H-pile); 64/172nos.</div>																											
HMA1100-4	HMA Admin. Bldg. - Piling works (Pre-bored socket H-pile), 86/172nos.	12d	2d	14-Mar-15 08:00 A	21-Mar-15 18:00	80%			Behind Programme	<div>HMA Admin. Bldg. - Piling works (Pre-bored socket H-pile); 86/172nos.</div>																											
HMA1100-5	HMA Admin. Bldg. - Piling works (Pre-bored socket H-pile), 108/172nos.	10d	10d	23-Mar-15 08:00	02-Apr-15 18:00	0%			Behind Programme	<div>HMA Admin. Bldg. - Piling works (Pre-bored socket H-pile); 108/172nos.</div>																											
HMA1100-6	HMA Admin. Bldg. - Piling works (Pre-bored socket H-pile), 130/172nos.	10d	10d	07-Apr-15 08:00	17-Apr-15 18:00	0%			Behind Programme	<div>HMA Admin. Bldg. - Piling works (Pre-bored socket H-pile); 130/172nos.</div>																											
HMA1100-7	HMA Admin. Bldg. - Piling works (Pre-bored socket H-pile), 152/172nos.	10d	10d	18-Apr-15 08:00	29-Apr-15 18:00	0%			Behind Programme	<div>HMA Admin. Bldg. - Piling works (Pre-bored socket H-pile); 152/172nos.</div>																											
HMA1100-9	HMA Admin. Bldg. - Pile load Test, pile No.1	14d	14d	18-Apr-15 08:00	05-May-15 18:00	0%				<div>HMA Admin. Bldg. - Pile load Test, pile No.1</div>																											
HMA1100-8	HMA Admin. Bldg. - Piling works (Pre-bored socket H-pile), 172/172nos.	8d	8d	30-Apr-15 08:00	09-May-15 18:00	0%	09-May-15	29-May-15	Behind Programme	<div>HMA Admin. Bldg. - Piling works (Pre-bored socket H-pile); 172/172nos.</div>																											
HMA1100-10	HMA Admin. Bldg. - Pile load Test, pile No.2	14d	14d	11-May-15 08:00	27-May-15 18:00	0%				<div>HMA Admin. Bldg. - Pile load Test, pile No.2</div>																											
Pile Cap																																					
HMA1105-1	HMA Admin. Bldg. -Excav + blinding layer, formworks, rebars concrete), Grid 1-5/A (5 Caps)	9d	9d	30-Apr-15 08:00	11-May-15 18:00	0%				<div>HMA Admin. Bldg. -Excav + blinding layer, formworks, rebars concrete), Grid 1-5/A (5 Caps)</div>																											
HMA1105-2	HMA Admin. Bldg. -Excav + blinding layer, formworks, rebars concrete), Grid 6-8/A (3 Caps)	9d	9d	12-May-15 08:00	21-May-15 18:00	0%				<div>HMA Admin. Bldg. -Excav + blinding layer, formworks, rebars concrete), Grid 6-8/A (3 Caps)</div>																											
HMA1105-3	HMA Admin. Bldg. -Excav + blinding layer, formworks, rebars concrete), Grid 3B-4B (2 Caps)	9d	9d	22-May-15 08:00	02-Jun-15 18:00	0%				<div>HMA Admin. Bldg. -Excav + blinding layer, formworks, rebars concrete), Grid 3B-4B (2 Caps)</div>																											
HMA1105-4	HMA Admin. Bldg. -Excav + blinding layer, formworks, rebars concrete), Grid 5B-8B(4 Caps)	9d	9d	03-Jun-15 08:00	12-Jun-15 18:00	0%				<div>HMA Admin. Bldg. -Excav + blinding layer, formworks, rebars concrete), Grid 5B-8B(4 Caps)</div>																											
HMA1105-5	HMA Admin. Bldg. -Excav + blinding layer, formworks, rebars concrete), Grid 15-21/D-E(4 Caps)	16d	16d	13-Jun-15 08:00	03-Jul-15 18:00	0%				<div>HMA Admin. Bldg. -Excav + blinding layer, formworks, rebars concrete), Grid 15-21/D-E(4 Caps)</div>																											
Column (G/F)																																					
HMA1110-1	HMA Admin. Bldg. - Columns (formworks, rebars, concrete), Grid 10/82 nos.	10d	10d	03-Jun-15 08:00	13-Jun-15 18:00	0%				<div>HMA Admin. Bldg. - Columns (formworks, rebars, concrete), Grid 10/82 nos.</div>																											
HMA1110-2	HMA Admin. Bldg. - Columns (formworks, rebars, concrete), Grid 20/82 nos.	10d	10d	15-Jun-15 08:00	26-Jun-15 18:00	0%				<div>HMA Admin. Bldg. - Columns (formworks, rebars, concrete), Grid 20/82 nos.</div>																											
Ground Beam																																					
HMA1115-1	HMA Admin. Bldg. - Ground beam (formworks, rebars, concrete), Grid 1-8/A-C,	9d	9d	15-Jun-15 08:00	25-Jun-15 18:00	0%				<div>HMA Admin. Bldg. - Ground beam (formworks, rebars, concrete), Grid 1-8/A-C,</div>																											
Workshop & Stores Building																																					
HMA1500	HMA Workshop & Stores - Piling works	112d	112d	28-May-15 08:00	11-Sep-15 14:00	0%				<div>HMA Workshop &amp; Stores - Piling works</div>																											
WORKS IN MIDDLE AREA CH15+050 to 15+500 ( HKLR AT GRADE, HAT MT, BRIDGE A1 & A2)																																					
Reclamation Works - SWCH 0+960 to 1+400 (AHR 20mPD) & (12.5mPD)																																					
Seawall Construction (Middle Area) CH 0+960 to CH 1+400 - 440m																																					
SWCH 1+000 to SWCH 1+100 - 80m																																					
SW1060	Middle Area - Seawall, Trimming & Laying Geotextile along seawall line	16d	16d	12-May-15 08:00	30-May-15 18:00	0%			Behind Programme	<div>Middle Area - Seawall, Trimming &amp; Laying Geotextile along seawall line</div>																											
SW1070	Middle Area - Seawall, Rockfill Core	9d	9d	01-Jun-15 08:00	10-Jun-15 18:00	0%			Behind Programme	<div>Middle Area - Seawall, Rockfill Core</div>																											
SW1080	Middle Area - Seawall, Underlayer Rock	7d	7d	11-Jun-15 08:00	18-Jun-15 18:00	0%			Behind Programme	<div>Middle Area - Seawall, Underlayer Rock</div>																											
SW1090	Middle Area - Seawall, Rock armour (1st layer)	4d	4d	19-Jun-15 08:00	24-Jun-15 18:00	0%			Behind Programme	<div>Middle Area - Seawall, Rock armour (1st layer)</div>																											
SWCH 1+100 to SWCH 1+180 - 80m																																					
SW1130	Middle Area - Seawall, Trimming & Laying Geotextile along seawall line	16d	16d	27-May-15 08:00	13-Jun-15 18:00	0%			Behind Programme	<div>Middle Area - Seawall, Trimming &amp; Laying Geotextile along seawall line</div>																											
SW1140	Middle Area - Seawall, Rockfill Core	9d	9d	15-Jun-15 08:00	25-Jun-15 18:00	0%			Behind Programme	<div>Middle Area - Seawall, Rockfill Core</div>																											
SWCH 1+180 to SWCH 1+260 - 80m																																					
SW1170	Middle Area - Seawall, Trimming & Laying Geotextile along seawall line	16d	16d	10-Jun-15 08:00	29-Jun-15 18:00	0%			Behind Programme	<div>Middle Area - Seawall, Trimming &amp; Laying Geotextile along seawall line</div>																											
Toe Loading Platform (for Seawall & Reclamation)																																					
SWTL -150	Middle Area Remedial Works - Toe Loading Platform, Ch. 1+280 to 1+400	15d	0d	05-Dec-14 08:00 A	13-Mar-15 18:00 A	100%				<div>Middle Area Remedial Works - Toe Loading Platform, Ch. 1+280 to 1+400</div>																											
SWTL -140	Middle Area Remedial Works - Toe Loading Platform, Ch. 0+960 to 1+050	15d	20d	14-Mar-15 08:00 A	15-Apr-15 18:00	30%				<div>Middle Area Remedial Works - Toe Loading Platform, Ch. 0+960 to 1+050</div>																											
Surcharge																																					
RSC1069-31	Middle Area - Forming surcharge, (except remedial area) [80,000 of 121,913m3]	12d	11d	09-Dec-14 08:00 A	01-Apr-15 18:00	42%			On-programme	<div>Middle Area - Forming surcharge, (except remedial area) [80,000 of 121,913m3]</div>																											
RSC1069-41	Middle Area - Forming surcharge, (except remedial area) [100,000 of 121,913m3]	12d	12d	02-Apr-15 08:00	18-Apr-15 18:00	0%			Behind Programme	<div>Middle Area - Forming surcharge, (except remedial area) [100,000 of 121,913m3]</div>																											
RSC1069-51	Middle Area - Forming surcharge, (except remedial area) [121,913 of 121,913m3]	12d	12d	20-Apr-15 08:00	04-May-15 18:00	0%	04-May-15	09-May-15	Behind Programme	<div>Middle Area - Forming surcharge, (except remedial area) [121,913 of 121,913m3]</div>																											
RSC1069-61	Middle Area - Surcharge load, 1st month	30d	30d	05-May-15 08:00	03-Jun-15 18:00	0%			Behind Programme	<div>Middle Area - Surcharge load, 1st month</div>																											
RSC1069-71	Middle Area - Surcharge load, 2nd month	30d	30d	04-Jun-15 08:00	03-Jul-15 18:00	0%			Behind Programme	<div>Middle Area - Surcharge load, 2nd month</div>																											
Area 2: Investigation and Remedial Works - SWCH 1+050 to SWCH 1+280 (230m)																																					
Design Review																																					
A1190	Middle Area Remedial Works - Design Review, Finalization (including approval)	14d	11d	12-Jan-15 08:00 A	30-Mar-15 18:00	90%				<div>Middle Area Remedial Works - Design Review, Finalization (including approval)</div>																											
A1400	Middle Area Remedial Works - DDA Preparation & Submission(including approval)	18d	18d	28-Feb-15 08:00 A	06-Apr-15 18:00	80%				<div>Middle Area Remedial Works - DDA Preparation &amp; Submission(including approval)</div>																											
Toe Loading Platform (for Seawall & Reclamation)																																					
SWTL -160	Middle Area Remedial Works - Toe Loading Platform, Ch. 1+050 to 1+280, 1st stage	15d	0d	03-Dec-14 08:00 A	19-Mar-15 18:00 A	100%				<div>Middle Area Remedial Works - Toe Loading Platform, Ch. 1+050 to 1+280, 1st stage</div>																											
SWTL -240	Middle Area Remedial Works - Toe Loading Platform, Ch. 1+050 to 1+280, 2nd stage	15d	20d	20-Mar-15 08:00 A	15-Apr-15 18:00	0%				<div>Middle Area Remedial Works - Toe Loading Platform, Ch. 1+050 to 1+280, 2nd stage</div>																											
Band Drains																																					
A1210	Middle Area Remedial Works - Band drains installation, 1st half	10d	10d	17-Apr-15 08:00	28-Apr-15 18:00	0%				<div>Middle Area Remedial Works - Band drains installation, 1st half</div>																											
A1220	Middle Area Remedial Works - Band drains installation, 2nd half	10d	10d	29-Apr-15 08:00	11-May-15 18:00	0%				<div>Middle Area Remedial Works - Band drains installation, 2nd half</div>																											
Temporary Seawall (230m)																																					
A1270	Middle Area Remedial Works - Temporary seawall re-installation	14d	14d	12-May-15 08:00	28-May-15 18:00	0%				<div>Middle Area Remedial Works - Temporary seawall re-installation</div>																											
Pipe Piles/Sheet Piles																																					
A1320	Area 2-Middle Area Remedial Works - Materials Delivery, pipe piles (batch 1)	15d	15d	13-Apr-15 08:00	29-Apr-15 18:00	0%				<div>Area 2-Middle Area Remedial Works - Materials Delivery, pipe piles (batch 1)</div>																											
A1360	Area 2-Middle Area Remedial Works - Sheet piling (FSPIII) + pipe piles (part1)	16d	16d	17-Apr-15 08:00	06-May-15 18:00	0%				<div>Area 2-Middle Area Remedial Works - Sheet piling (FSPIII) + pipe piles (part1)</div>																											
A1330	Area 2-Middle Area Remedial Works - Materials Delivery, pipe piles (batch 2)	12d	12d	30-Apr-15 08:00	14-May-15 18:00	0%				<div>Area 2-Middle Area Remedial Works - Materials Delivery, pipe piles (batch 2)</div>																											
A1370	Area 2-Middle Area Remedial Works - Sheet piling (FSPIII) + pipe piles (part2)	12d	12d	07-May-15 08:00	20-May-15 18:00	0%				<div>Area 2-Middle Area Remedial Works - Sheet piling (FSPIII) + pipe piles (part2)</div>																											
A1340	Area 2-Middle Area Remedial Works - Materials Delivery, pipe piles (batch 3)	12d	12d	15-May-15 08:00	29-May-15 18:00	0%				<div>Area 2-Middle Area Remedial Works - Materials Delivery, pipe piles (batch 3)</div>																											
A1390	Area 2-Middle Area Remedial Works - Sheet piling (FSPIII) + pipe piles (part3)	12d	12d	21-May-15 08:00	04-Jun-15 18:00	0%				<div>Area 2-Middle Area Remedial Works - Sheet piling (FSPIII) + pipe piles (part3)</div>																											
A1350	Area 2-Middle Area Remedial Works - Materials Delivery, pipe piles (batch 4)	12d	12d	30-May-15 08:00	12-Jun-15 18:00	0%				<div>Area 2-Middle Area Remedial Works - Materials Delivery, pipe piles (batch 4)</div>																											
A1440	Area 2-Middle Area Remedial Works - Sheet piling (FSPIII) + pipe piles (part4)	12d	12d	05-Jun-15 08:00	18-Jun-15 18:00	0%	18-Jun-15	28-Jun-15		<div>Area 2-Middle Area Remedial Works - Sheet piling (FSPIII) + pipe piles (part4)</div>																											
Surcharge																																					
A1380	Middle Area Remedial Works - Re-surcharge works	15d	15d	19-Jun-15 08:00	08-Jul-15 18:00	0%				<div>Middle Area Remedial Works - Re-surcharge works</div>																											
Boreholes & CPT - Stone Column Verification																																					
Boreholes																																					
RSC2000-06	Middle Area - Stone Column Verification Works - Boreholes 5/8 nos.	10d	6d	03-Feb-15 08:00 A	26-Mar-15 18:00	80%				<div>Middle Area - Stone Column Verification Works - Boreholes 5/8 nos.</div>																											
RSC2000-07	Middle Area - Stone Column Verification Works - Boreholes 8/8 nos.	14d	14d	27-Mar-15 08:00	15-Apr-15 18:00	0%				<div>Middle Area - Stone Column Verification Works - Boreholes 8/8 nos.</div>																											
Flight Information Signs (PARDS) & Billboards- Reprovisioning Works																																					
PARDS - Construction T1a, T1c, T2a																																					
PARDS102-2	PARDS - Structural Fabrication (T1c)	15d	10d	08-Dec-14 08:00 A	31-Mar-15 18:00	80%			Behind Programme	<div>PARDS - Structural Fabrication (T1c)</div>																											
PARDS101-2	PARDS - Structural works (T2a)	8d	6d	16-Mar-15 00:00 A	26-Mar-15 18:00	90%			Behind Programme	<div>PARDS - Structural works (T2a)</div>																											
PARDS110-2	PARDS - Equipment installation (T2a)	14d	14d	27-Mar-15 08:00	15-Apr-15 18:00	0%			Behind Programme	<div>PARDS - Equipment installation (T2a)</div>																											
PARDS101-1	PARDS - Structural works (T1c)	10d	10d	30-Mar-15 08:00	13-Apr-15 18:00	0%			Behind Programme	<div>PARDS - Structural works (T1c)</div>																											
PARDS110-1	PARDS - Equipment installation (T1c)	8d	8d	14-Apr-15 08:00	22-Apr-15 18:00	0%			Behind Programme	<div>PARDS - Equipment installation (T1c)</div>																											
PARDS101-3	PARDS - Structural works (T1a)	10d	10d	16-Apr-15 08:00	27-Apr-15 18:00	0%			Behind Programme	<div>PARDS - Structural works (T1a)</div>																											
PARDS110-3	PARDS - Equipment installation (T1a)	8d	8d	28-Apr-15 08:00	07-May-15 18:00	0%			Behind Programme	<div>PARDS - Equipment installation (T1a)</div>																											
PARDS120	PARDS - Testing and Commissioning	5d	5d	08-May-15 08:00	13-May-15 18:00	0%	13-May-15	22-Apr-15	Behind Programme	<div>PARDS - Testing and Commissioning</div>																											
PARDS121	PARDS - Training to AA and Hand over	5d	5d	14-May-15 08:00	19-May-15 18:00	0%			Behind Programme	<div>PARDS - Training to AA and Hand over</div>																											
PARDS140	PARDS - Decommission existing PARDS	0d	0d		19-May-15 18:00	0%			Behind Programme	<div>PARDS - Decommission existing PARDS</div>																											
PARDS130	PARDS - Operational (T1a, T1c, T2a)	0d	0d		19-May-15 18:00	0%			Behind Programme	<div>PARDS - Operational (T1a, T1c, T2a)</div>																											
Utility Culvert No. 2 Ext. near Bridge A2 [30m Approx.]																																					
UC2.1070	Util. Culvert No. 2 Ext. - Culvert structure, top slab	15d	14d	18-Nov-14 08:00 A	08-Apr-15 18:00	99%			Behind Programme	<div>Util. Culvert No. 2 Ext. - Culvert structure, top slab</div>																											
UC2.1040	Util. Culvert No. 2 Ext. - Backfilling	5d	32d	19-Nov-14 08:00 A	29-Apr-15 18:00	80%			Behind Programme	<div>Util. Culvert No. 2 Ext. - Backfilling</div>																											
UC2.1050	Util. Culvert No. 2 Extension Complete	0d	0d		29-Apr-15 18:00	0%	29-Apr-15	28-Feb-15	Behind Programme	<div>Util. Culvert No. 2 Extension Complete</div>																											
Works in Bridge A2																																					
BA2 - South Abutment																																					
BA2.1672	Bridge A2 South Abut- Abutment Wall (wall stem - 2nd half)	15d	0d	08-Jan-15 08:00 A	11-Mar-15 18:00 A	100%			Behind programme	<div>Bridge A2 South Abut- Abutment Wall (wall stem - 2nd half)</div>																											
BA2.1674	Bridge A2 South Abut- Abutment Wall (wing wall - 1st half)	15d	15d	20-Mar-15 08:00	09-Apr-15 18:00	0%			Behind programme	<div>Bridge A2 South Abut- Abutment Wall (wing wall - 1st half)</div>																											
BA2.1676	Bridge A2 South Abut- Abutment Wall (wing wall - 2nd half)	15d	15d	10-Apr-15 08:00	27-Apr-15 18:00	0%			Behind programme	<div>Bridge A2 South Abut- Abutment Wall (wing wall - 2nd half)</div>																											
BA2 - Foundation and Pier B7																																					
Foundation B7																																					
BA2.1610	Bridge A2 Pad Footing B7 - Excavation, blinding layer	12d	0d	09-Jan-15 08:00 A	18-Mar-15 18:00 A	100%			Behind programme	<div>Bridge A2 Pad Footing B7 - Excavation, blinding layer</div>																											
BA2.2060	Bridge A2 Pad Footing B7 - Rebar Fixing, formworks	12d	12d	30-Mar-15 08:00	15-Apr-15 18:00	0%			Behind programme	<div>Bridge A2 Pad Footing B7 - Rebar Fixing, formworks</div>																											
BA2.2070	Bridge A2 Pad Footing B7 - Concreting	1d	1d	16-Apr-15 08:00	16-Apr-15 18:00	0%			Behind programme	<div>Bridge A2 Pad Footing B7 - Concreting</div>																											
BA2.2080	Bridge A2 Pad Footing B7 - Form work removal	3d	3d	17-Apr-15 08:00	20-Apr-15 18:00	0%			Behind programme	<div>Bridge A2 Pad Footing B7 - Form work removal</div>																											
Pier B7																																					
BA2.1700	Bridge A2 Pier B7 - Falsework erection	10d	10d	21-Apr-15 08:00	02-May-15 18:00	0%			Behind programme	<div>Bridge A2 Pier B7 - Falsework erection</div>																											
BA2.2090	Bridge A2 Pier B7 - Rebar fixing	10d	10d	04-May-15 08:00	14-May-15 18:00	0%			Behind programme	<div>Bridge A2 Pier B7 - Rebar fixing</div>																											





Activity ID	Activity Name	Dur. (days)	Remaining Duration	Start	Finish	Activity % Complete	Planned Completion	DWP/RevA/10 Completion	Remarks (based on DWP/Rev.0/5)	2015																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
										Arch 15	22	29	05	12	19	26	03	10	17	24	31	07	14	21	28	July	04	11	18	25	01	08	15	22	29	05	12	19	26	03	10	17	24	31	07	14	21	28	August																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
Stage 2 TTA - Diversion of NB Airport Road (for Works in BA2)																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															
NCW1056	Roadwork for Stage 2 TTA	13d	13d	26-May-15 08:00*	09-Jun-15 18:00	0%																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																									



