

Activity ID		Activity Name		Dur. (days)	Remaining Duration	Start	Finish	Activity % Complete	Planned Completion	DWP/Rev/A/13 Completion	Remarks (based on DWP/Rev.0/5)	TASK filters: 3M42, HZMB No Level Effort.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
													2015														2016																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															
													November							December							January				February																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											
													18	25	01	08	15	22	29	06	13	20	27	03	10	17	24	31	07																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													</

FILE: 3M42 (Rev.00)		3-Months Rolling Programme (ER Part 5 & SCC 27(9))									Layout HZMB - Layout 1 (3M Rolling Prog)(3M42)												
Sheet 3 of 12		(November 2015 to January 2015)									TASK filters: 3M42, HZMB No Level Effort.												
Activity ID	Activity Name	Dur. (days)	Remaining Duration	Start	Finish	Activity % Complete	Planned Completion	DWP/Rev/A/13 Completion	Remarks(based on DWP/Rev.0/5)	October	November	December	January	February									
SHT8152	SHT Vent. Bldg. - G/F - 1/F - Temporary works for 1/F slab	18d	18d	30-Oct-15	16-Nov-15	0%			Behind Programme														
SHT8172	SHT Vent. Bldg. - G/F - 1/F - Inclined beams, (Formworks, rebars, concrete)	12d	12d	17-Nov-15	28-Nov-15	0%			Behind Programme														
SHT8212	SHT Vent. Bldg. - G/F - 1/F - First floor slab(A-D/1-4), (Formworks, rebars, concrete)	15d	15d	29-Nov-15	13-Dec-15	0%			Behind Programme														
SHT8262	SHT Vent. Bldg. - G/F - 1/F - First floor slab(A-D/4-6), (Formworks, rebars, concrete)	15d	15d	14-Dec-15	28-Dec-15	0%			Behind Programme														
1st Floor - 2nd Floor																							
SHT8342	SHT Vent. Bldg. - 1/F - 2/F - Columns F1-F2, (Formworks, rebars, concrete)	6d	6d	29-Dec-15	03-Jan-16	0%			Behind Programme														
SHT8352	SHT Vent. Bldg. - 1/F - 2/F - Wall F1-F2, (Formworks, rebars, concrete)	8d	8d	02-Jan-16	09-Jan-16	0%			Behind Programme														
SHT8362	SHT Vent. Bldg. - 1/F - 2/F - Temporary works for 2nd floor slab	6d	6d	11-Jan-16	16-Jan-16	0%			Behind Programme														
SHT8372	SHT Vent. Bldg. - 1/F - 2/F - 2nd Floor Slab (A-D/4-6), (Formworks, rebars, concrete)	15d	15d	18-Jan-16	03-Feb-16	0%			Behind Programme														
E&M Works & Interface with HY2011/09																							
SHT8390	Building Services + initial ABWF at E&M Rooms for Contract 09	18d	18d	30-Nov-15	19-Dec-15	0%																	
SHT8400	SHT Vent. Bldg. - Handover E&M Rooms to Contract 09 at G/F to 3/F	0d	0d		19-Dec-15	0%	19-Dec-15	26-Nov-15															
CCT Works across Airport Road at Ch 14+016 to 14+222 (206m)																							
Mined Tunnel Underneath AEL Ch 14+128 to Ch 14+175																							
Civil & Structural Works																							
SHT MT - ELS Works for AEL West Shaft (Shaft 2)																							
ELS/Pipe Roofing for Box Jacking works under AEL																							
SHT1823-38	SHT MT AEL Shaft 2 -T002 canopy pipe roofing installation for Box jacking , 20/20 nos	14d	3d	02-Oct-15 A	22-Oct-15	78.57%			Behind Programme														
SHT1770-01	SHT MT AEL Shaft 2 -T001 canopy pipe roofing installation for Box jacking , 5/24 nos	12d	12d	10-Oct-15 A	31-Oct-15	20%			Behind Programme														
SHT1770-02	SHT MT AEL Shaft 2 -T001 canopy pipe roofing installation for Box jacking , 10/24 nos	12d	12d	01-Nov-15	12-Nov-15	0%			Behind Programme														
SHT1770-03	SHT MT AEL Shaft 2 -T001 canopy pipe roofing installation for Box jacking , 15/24 nos	12d	12d	13-Nov-15	24-Nov-15	0%			Behind Programme														
SHT1770-04	SHT MT AEL Shaft 2 -T001 canopy pipe roofing installation for Box jacking , 20/24 nos	10d	10d	25-Nov-15	04-Dec-15	0%			Behind Programme														
SHT1770-05	SHT MT AEL Shaft 2 -T001 canopy pipe roofing installation for Box jacking , 24/24 nos	11d	11d	05-Dec-15	15-Dec-15	0%	15-Dec-15	30-Nov-15	Behind Programme														
SHT1823-26	SHT MT AEL Shaft 2 - ELS works (6th layer), Stage 2 , -13.0mPD	10d	10d	16-Dec-15	25-Dec-15	0%			Behind Programme														
SHT1823-74	SHT MT AEL Shaft 2 - ELS works (7th layer), Stage 2 , -16.0mPD	10d	10d	26-Dec-15	04-Jan-16	0%			Behind Programme														
SHT1823-84	SHT MT AEL Shaft 2 - Excavation to final elevation, Stage 2 , -19.5mPD	10d	10d	05-Jan-16	14-Jan-16	0%			Behind Programme														
SHT MT - ELS WORKS for AEL East Shaft (Shaft 3+Shaft 3A[North Shaft & South Shaft])																							
North Shaft (including part of East Shaft)																							
A12210-1	SHT AEL North Shaft - Rock excavation to -17.4mPD, Stage 1	15d	27d	25-Jul-15 A	15-Nov-15	74%			Behind Programme														
A12210-2	SHT AEL North Shaft - Rock excavation to -20.3mPD, Stage 2	15d	27d	14-Aug-15 A	15-Nov-15	74%	15-Nov-15	30-Oct-15	Behind Programme														
A12210-3	SHT AEL North Shaft - Casting of jacking slab	10d	10d	16-Nov-15	25-Nov-15	0%			Behind Programme														
A12210-4	SHT AEL North Shaft - Hand over casting yard for box jacking - T001	0d	0d		25-Nov-15	0%	25-Nov-15	9-Nov-15	Behind Programme														
South Shaft (including part of East Shaft)																							
A12070-20	Shaft 3 South Shaft - Casting of jacking slab and vertical wall	14d	0d	17-Aug-15 A	16-Oct-15 A	100%			Behind Programme														
A12070-30	Shaft 3 South Shaft - Removal of S6, S5 and S4 at casting yard	3d	0d	14-Oct-15 A	20-Oct-15 A	100%			Behind Programme														
East Shaft - ELS for Box jacking Works under AEL(24H working hours)																							
SHT1765-9	Shaft 3 East Shaft - Rock excavation to FEL, -17.5 mPD (remaining qty at North corner area)	15d	12d	19-Sep-15 A	31-Oct-15	15%			Behind Programme														
SHT1765-19	Shaft 3 East Shaft - Rock excavation to FEL, -20.3 mPD (remaining qty at North corner area)	15d	15d	01-Nov-15	15-Nov-15	0%	15-Nov-15	19-Oct-15	Behind Programme														
SHT Works under AEL(BOX JACKING) - By Double Jack - 7days 24 hrs																							
Box Casting/Jacking - T002 (24 hours working period)																							
T002 - 1st Segment																							
BJX-15370	T002 - Cast 1st segment (Base slab) - 1st stage, formworks, rebars, concrete	8d	0d	02-Oct-15 A	13-Oct-15 A	100%																	
BJX-15371	T002 - Cast 1st segment (Wall)- 2nd stage, formworks, rebars, concrete	10d	10d	14-Oct-15 A	29-Oct-15	60%	29-Oct-15	20-Oct-15															
BJX-15385	T002 - Installation of Jacking equipment and demolition of head wall for 1st Box 2A, 1st Stage	11d	11d	20-Oct-15	30-Oct-15	0%																	
BJX-15386	T002 - Installation of Jacking equipment and demolition of head wall for 1st Box 2A, 2ndStage	11d	11d	30-Oct-15	09-Nov-15	0%																	
BJX-15401	T002 - Cast 1st segment (Wall & Roof)- 3rd stage, formworks, rebars, concrete	10d	10d	30-Oct-15	08-Nov-15	0%																	
BJX-15396	T002 - Jack 1st segment, 1st half	17d	17d	15-Nov-15	01-Dec-15	0%																	
BJX-15406	T002 - Jack 1st segment, 2nd half	17d	17d	02-Dec-15	18-Dec-15	0%	18-Dec-15	30-Nov-15															
T002 - 2nd Segment																							
BJX-15380	T002 - Cast 2nd segment (Base slab) - 1st stage, formworks, rebars, concrete	8d	8d	09-Nov-15	16-Nov-15	0%																	
BJX-15381	T002 - Cast 2nd segment (Wall)- 2nd stage, formworks, rebars, concrete	10d	10d	14-Nov-15	23-Nov-15	0%	23-Nov-15	20-Oct-15															
BJX-15411	T002 - Cast 2nd segment (Wall & Roof)- 3rd stage, formworks, rebars, concrete	10d	10d	24-Nov-15	03-Dec-15	0%																	
BJX-15390	T002 - Jack 2nd segment, 1st half	15d	15d	19-Dec-15	02-Jan-16	0%																	
BJX-15391	T002 - Jack 2nd segment, 2nd half	13d	13d	03-Jan-16	15-Jan-16	0%	15-Jan-16	27-Dec-15															
T002 - 3rd Segment																							
BJX-15421	T002 - Cast 3rd segment (Base slab) - 1st stage, formworks, rebars, concrete	10d	10d	19-Dec-15	28-Dec-15	0%																	
BJX-15431	T002 - Cast 3rd segment (Wall)- 2nd stage, formworks, rebars, concrete	10d	10d	29-Dec-15	07-Jan-16	0%																	
BJX-15441	T002 - Cast 3rd segment (Wall & Roof)- 3rd stage, formworks, rebars, concrete	10d	10d	08-Jan-16	17-Jan-16	0%																	
BJX-15451	T002 - Jack 3rd segment, 1st half	12d	12d	18-Jan-16	29-Jan-16	0%																	
Box Casting/Jacking - T001 (24 hours working period)																							
T001 - 1st Segment																							
BJX-1020	T001 - Cast 1st segment (Base slab) - 1st stage, formworks, rebars, concrete	8d	8d	26-Nov-15	03-Dec-15	0%																	
BJX-1055	T001 - Installation of Jacking equipment and demolition of head wall for 1st Box 1A, 1st Stage	12d	12d	03-Dec-15	14-Dec-15	0%																	
BJX-1030	T001 - Cast 1st segment (Wall)- 2nd stage, formworks, rebars, concrete	12d	12d	04-Dec-15	15-Dec-15	0%	15-Dec-15	9-Dec-15															
BJX-1056	T001 - Installation of Jacking equipment and demolition of head wall for 1st Box 1A, 2nd Stage	12d	12d	14-Dec-15	25-Dec-15	0%																	
BJX-1035	T001 - Cast 1st segment (Wall & Roof)- 3rd stage, formworks, rebars, concrete	10d	10d	16-Dec-15	25-Dec-15	0%																	
BJX-1066	T001 - Jack 1st segment, 1st half	12d	12d	01-Jan-16	12-Jan-16	0%																	
BJX-1076	T001 - Jack 1st segment, 2nd half	12d	12d	13-Jan-16	24-Jan-16	0%	24-Jan-16	02-Jan-16															
T001 - 2nd Segment																							
BJX-1040	T001 - Cast 2nd segment (Base slab) - 1st stage, formworks, rebars, concrete	8d	8d	26-Nov-15	03-Dec-15	0%																	
BJX-1050	T001 - Cast 2nd segment (Wall)- 2nd stage, formworks, rebars, concrete	12d	12d	04-Dec-15	15-Dec-15	0%	15-Dec-15	9-Dec-15															
BJX-1051	T001 - Cast 2nd segment (Wall & Roof)- 3rd stage, formworks, rebars, concrete	10d	10d	16-Dec-15	25-Dec-15	0%																	
Mined Tunnel Under Airport Road between SHAFT 1 & SHAFT 2(by Drill & Break)																							
Mined																							

FILE: 3M42 (Rev.00)		3-Months Rolling Programme (ER Part 5 & SCC 27(9))									Layout HZMB - Layout 1 (3M Rolling Prog)(3M42)															
Sheet 5 of 12		(November 2015 to January 2015)									TASK filters: 3M42, HZMB No Level Effort.															
Activity ID	Activity Name	Dur. (days)	Remaining Duration	Start	Finish	Activity % Complete	Planned Completion	DWP/RevA/13 Completion	Remarks (based on DWP/Rev.0/5)	2015																
										October	November				December				2016							
										18	25	01	08	15	22	29	06	13	20	27	03	10	17	24	31	07
SHT 1868-165	SHT C&CT (T1.9.1) - T002 (east) - Top slab/Roof - Formworks,Rebars, Concrete, 49m / 75m	7d	7d	21-Dec-15	30-Dec-15	0%																				
SHT 1868-330	SHT C&CT (T1.9.1) - T002 (east) - Formworks removal, propping, strut removal & waterproof	4d	4d	31-Dec-15	05-Jan-16	0%																				
SHT 1868-170	SHT C&CT (T1.9.1) - T002 (east) - Top slab/Roof - Formworks,Rebars, Concrete, 56m / 75m	7d	7d	02-Jan-16	09-Jan-16	0%																				
SHT 1868-340	SHT C&CT (T1.9.1) - T002 (east) - Formworks removal, propping, strut removal & waterproof	4d	4d	11-Jan-16	14-Jan-16	0%																				
SHT 1868-205	SHT C&CT (Zone B) - T002 (east) - Top slab/Roof - Formworks,Rebars, Concrete, 63m / 75	7d	7d	12-Jan-16	19-Jan-16	0%																				
SHT 1868-350	SHT C&CT (T1.9.1) - T002 (east) - Formworks removal, propping, strut removal & waterproof	4d	4d	20-Jan-16	23-Jan-16	0%																				
T002(1.9.1) - Wall Stem + OHVD (West Side)																										
SHT 1868-390	SHT C&CT (T1.9.1) - T002 (west) - Wall Stem & OHVD slab - Formworks,Rebars, Concrete,	8d	8d	20-Oct-15	29-Oct-15	0%			On Programme																	
SHT 1868-400	SHT C&CT (T1.9.1) - T002 (west) - Wall Stem & OHVD slab - Formworks,Rebars, Concrete,	8d	8d	30-Oct-15	07-Nov-15	0%			On Programme																	
SHT 1868-410	SHT C&CT (T1.9.1) - T002 (west) - Wall Stem & OHVD slab - Formworks,Rebars, Concrete,	8d	8d	09-Nov-15	17-Nov-15	0%			On Programme																	
SHT 1868-420	SHT C&CT (T1.9.1) - T002 (west) - Wall Stem & OHVD slab - Formworks,Rebars, Concrete,	8d	8d	18-Nov-15	26-Nov-15	0%			On Programme																	
SHT 1868-430	SHT C&CT (T1.9.1) - T002 (west) - Wall Stem & OHVD slab - Formworks,Rebars, Concrete,	8d	8d	27-Nov-15	05-Dec-15	0%			On Programme																	
SHT 1868-440	SHT C&CT (T1.9.1) - T002 (west) - Wall Stem & OHVD slab - Formworks,Rebars, Concrete,	8d	8d	07-Dec-15	15-Dec-15	0%																				
SHT 1868-450	SHT C&CT (T1.9.1) - T002 (west) - Wall Stem & OHVD slab - Formworks,Rebars, Concrete,	8d	8d	16-Dec-15	24-Dec-15	0%																				
SHT 1868-460	SHT C&CT (T1.9.1) - T002 (west) - Wall Stem & OHVD slab - Formworks,Rebars, Concrete,	8d	8d	28-Dec-15	06-Jan-16	0%																				
SHT 1868-470	SHT C&CT (Zone B) - T002 (west) - Wall & OHVD slab - Formworks,Rebars, Concrete, 70m	7d	7d	07-Jan-16	14-Jan-16	0%																				
SHT 1868-480	SHT C&CT (Zone B) - T002 (west) - Wall & OHVD slab - Formworks,Rebars, Concrete, 76m	7d	7d	15-Jan-16	22-Jan-16	0%																				
T002(1.9.1) - Top Slab/Roof (West Side)																										
SHT 1868-275	SHT C&CT (T1.9.1) - T002 (west) - Top slab/Roof - Formworks,Rebars, Concrete, 7m / 76m	7d	0d	12-Oct-15 A	20-Oct-15 A	100%			On Programme																	
SHT 1868-395	SHT C&CT (T1.9.1) - T002 (west) - Formworks removal, propping, strut removal & waterproo	4d	4d	20-Oct-15	24-Oct-15	0%			On Programme																	
SHT 1868-285	SHT C&CT (T1.9.1) - T002 (west) - Top slab/Roof - Formworks,Rebars, Concrete, 14m / 76	7d	7d	30-Oct-15	06-Nov-15	0%			On Programme																	
SHT 1868-405	SHT C&CT (T1.9.1) - T002 (west) - Formworks removal, propping, strut removal & waterproo	4d	4d	07-Nov-15	11-Nov-15	0%			On Programme																	
SHT 1868-295	SHT C&CT (T1.9.1) - T002 (west) - Top slab/Roof - Formworks,Rebars, Concrete, 21m / 76	7d	7d	09-Nov-15	16-Nov-15	0%			On Programme																	
SHT 1868-415	SHT C&CT (T1.9.1) - T002 (west) - Formworks removal, propping, strut removal & waterproo	4d	4d	17-Nov-15	20-Nov-15	0%			On Programme																	
SHT 1868-305	SHT C&CT (T1.9.1) - T002 (west) - Top slab/Roof - Formworks,Rebars, Concrete, 28m / 76m	7d	7d	18-Nov-15	25-Nov-15	0%			On Programme																	
SHT 1868-425	SHT C&CT (T1.9.1) - T002 (west) - Formworks removal, propping, strut removal & waterproo	4d	4d	26-Nov-15	30-Nov-15	0%			On Programme																	
SHT 1868-315	SHT C&CT (T1.9.1) - T002 (west) - Top slab/Roof - Formworks,Rebars, Concrete, 35m / 76	7d	7d	27-Nov-15	04-Dec-15	0%			On Programme																	
SHT 1868-435	SHT C&CT (T1.9.1) - T002 (west) - Formworks removal, propping, strut removal & waterproo	4d	4d	05-Dec-15	09-Dec-15	0%																				
SHT 1868-325	SHT C&CT (T1.9.1) - T002 (west) - Top slab/Roof - Formworks,Rebars, Concrete, 42m / 76m	7d	7d	07-Dec-15	14-Dec-15	0%																				
SHT 1868-445	SHT C&CT (T1.9.1) - T002 (west) - Formworks removal, propping, strut removal & waterproo	4d	4d	15-Dec-15	18-Dec-15	0%																				
SHT 1868-335	SSHT C&CT (T1.9.1) - T002 (west) - Top slab/Roof - Formworks,Rebars, Concrete, 49m / 7	7d	7d	16-Dec-15	23-Dec-15	0%																				
SHT 1868-455	SHT C&CT (T1.9.1) - T002 (west) - Formworks removal, propping, strut removal & waterproo	4d	4d	24-Dec-15	30-Dec-15	0%																				
SHT 1868-345	SHT C&CT (Zone B) - T002 (west) - Top slab/Roof - Formworks,Rebars, Concrete, 56m / 76	7d	7d	28-Dec-15	05-Jan-16	0%																				
SHT 1868-465	SHT C&CT (T1.9.1) - T002 (west) - Formworks removal, propping, strut removal & waterproo	4d	4d	06-Jan-16	09-Jan-16	0%																				
SHT 1868-355	SHT C&CT (Zone B) - T002 (west) - Top slab/Roof - Formworks,Rebars, Concrete, 63m / 76	7d	7d	07-Jan-16	14-Jan-16	0%																				
SHT 1868-365	SHT C&CT (Zone B) - T002 (west) - Top slab/Roof - Formworks,Rebars, Concrete, 70m / 76	7d	7d	15-Jan-16	22-Jan-16	0%																				
SHT 1868-475	SHT C&CT (T1.9.1) - T002 (west) - Formworks removal, propping, strut removal & waterproo	4d	4d	15-Jan-16	19-Jan-16	0%																				
ELS - Tunnel SHT- C&CT (T1.12 Ch 14+264 to Ch 14+315)/(Ch 14+257 to Ch 14+322)																										
Dia.610mm Pipe Piling Works																										
SHT 1925-00	Kwo Lo Wan Road - 2nd Temporary Diversion complete	0d	0d		30-Nov-15*	0%			Behind Programme																	
SHT 1850-01	SHT C&CT on new red.(T1.12) - Drilling - 610 dia. pipe pile (30 of 123 nos)	10d	10d	01-Dec-15	11-Dec-15	0%			Behind Programme																	
SHT 1850-02	SHT C&CT on new red.(T1.12) - Grouting - 610 dia. pipe pile (25 of 123 nos)	8d	8d	12-Dec-15	21-Dec-15	0%			Behind Programme																	
SHT 1850-03	SHT C&CT on new red.(T1.																									

3M42 (Rev.00)		3-Months Rolling Programme (ER Part 5 & SCC 27(9))									Layout HZMB - Layout 1 (3M Rolling Prog)(3M42)															
Sheet 7 of 12		(November 2015 to January 2015)									TASK filters: 3M42, HZMB No Level Effort.															
Activity ID	Activity Name	Dur. (days)	Remaining Duration	Start	Finish	Activity % Complete	Planned Completion	DWP/RevA/13 Completion	Remarks (based on DWP/Rev.0/5)	2015																
										October	November				December				January							
										18	25	01	08	15	22	29	06	13	20	27	03	10	17	24	31	07
HMA1115-92	HMA Admin. Bldg. Area 4 (Grid 13-18/A-C) - G/F - 1/F - Columns (formworks, rebars, concrete)	8d	8d	27-Nov-15	05-Dec-15	0%			Behind Programme																	
HMA1115-102	HMA Admin. Bldg. Area 4 (Grid 13-18/A-C) - G/F - 1/F - Scaffolding erection	8d	8d	07-Dec-15	15-Dec-15	0%			Behind Programme																	
HMA1115-112	HMA Admin. Bldg. Area 4 (Grid 13-18/A-C) - 1/F Slab and beams (formworks, rebars, concrete)	12d	12d	16-Dec-15	31-Dec-15	0%			Behind Programme																	
HMA1115-122	HMA Admin. Bldg. Area 4 (Grid 13-18/A-C) - 1/F Slab, preparation of CJ and inspection	3d	3d	02-Jan-16	05-Jan-16	0%			Behind Programme																	
HMA1115-132	HMA Admin. Bldg. Area 4 (Grid 13-18/A-C) - 1/F Slab, Curing, removal of scaffold below slab	18d	18d	06-Jan-16	26-Jan-16	0%			Behind Programme																	
Superstructure - (1F - R/F)																										
Area 1 (Grid 1-4/A-E)																										
HMA1115-5	HMA Admin. Bldg. Area 1 (Grid 1-4/A-E) - 1/F - R/F - Columns (formworks, rebars, concrete)	8d	8d	09-Nov-15	17-Nov-15	0%			Behind Programme																	
HMA1115-15	HMA Admin. Bldg. Area 1 (Grid 1-4/A-E) - 1/F - R/F - Columns (formworks, rebars, concrete)	8d	8d	18-Nov-15	26-Nov-15	0%			Behind Programme																	
HMA1115-25	HMA Admin. Bldg. Area 1 (Grid 1-4/A-E) - 1/F - R/F - Scaffolding erection	4d	4d	27-Nov-15	01-Dec-15	0%			Behind Programme																	
HMA1115-35	HMA Admin. Bldg. Area 1 (Grid 1-4/A-E) - 1/F - R/F Walls (formworks, rebars, concrete),	10d	10d	02-Dec-15	12-Dec-15	0%			Behind Programme																	
HMA1115-45	HMA Admin. Bldg. Area 1 (Grid 1-4/A-E) - Roof Slab and beams (formworks, rebars, concrete)	12d	12d	14-Dec-15	29-Dec-15	0%			Behind Programme																	
HMA1115-55	HMA Admin. Bldg. Area 1 (Grid 1-4/A-E) - Roof Slab and beams, preparation of CJ and inspection	3d	3d	30-Dec-15	02-Jan-16	0%			Behind Programme																	
HMA1115-125	HMA Admin. Bldg. Area 1 (Grid 1-4/A-E) - Roof Slab, Curing, removal of scaffold below slab	18d	18d	30-Dec-15	20-Jan-16	0%			Behind Programme																	
Area 2 (Grid 5-8/A-E)																										
HMA1115-65	HMA Admin. Bldg. Area 2 (Grid 5-8/A-E) - 1/F - R/F Columns (formworks, rebars, concrete),	8d	8d	04-Dec-15	12-Dec-15	0%			Behind Programme																	
HMA1115-75	HMA Admin. Bldg. Area 2 (Grid 5-8/A-E) - 1/F - R/F Columns (formworks, rebars, concrete),	8d	8d	14-Dec-15	22-Dec-15	0%			Behind Programme																	
HMA1115-85	HMA Admin. Bldg. Area 2 (Grid 5-8/A-E) - 1/F - R/F - Scaffolding erection	4d	4d	23-Dec-15	29-Dec-15	0%			Behind Programme																	
HMA1115-95	HMA Admin. Bldg. Area 2 (Grid 5-8/A-E) - 1/F - R/F Walls (formworks, rebars, concrete),	10d	10d	30-Dec-15	11-Jan-16	0%			Behind Programme																	
HMA1115-105	HMA Admin. Bldg. Area 2 (Grid 5-8/A-E) - Roof Slab and beams (formworks, rebars, concrete)	12d	12d	12-Jan-16	25-Jan-16	0%			Behind Programme																	
HyD Workshop & Store Building																										
Pre-bored Socketed H-pile																										
HMA1060-66	HMA HyD Workshop & Stores - [Drilling] Piling works (Pre-bored socket H-pile), 20/43 nos.	15d	0d	15-Sep-15 A	10-Oct-15 A	100%			Behind Programme																	
HMA1060-196	HMA HyD Workshop & Stores - [Grouting] Piling works (Pre-bored socket H-pile), 20/43 nos.	7d	0d	09-Oct-15 A	15-Oct-15 A	100%			Behind Programme																	
HMA1060-67	HMA HyD Workshop & Stores - [Drilling] Piling works (Pre-bored socket H-pile), 30/43 nos.	10d	0d	10-Oct-15 A	19-Oct-15 A	100%	28-Oct-15	30-Oct-15	Behind Programme																	
HMA1060-206	HMA HyD Workshop & Stores - [Grouting] Piling works (Pre-bored socket H-pile), 30/43 nos.	7d	7d	15-Oct-15 A	28-Oct-15	50%			Behind Programme																	
HMA1060-76	HMA HyD Workshop & Stores - [Drilling] Piling works (Pre-bored socket H-pile), 43/43 nos.	10d	10d	19-Oct-15 A	31-Oct-15	15%			Behind Programme																	
HMA1060-216	HMA HyD Workshop & Stores - [Grouting] Piling works (Pre-bored socket H-pile), 43/43 nos.	8d	8d	29-Oct-15	06-Nov-15	0%			Behind Programme																	
Pile Caps																										
HMA1060-126	HMA HyD Workshop & Stores - Pile caps - Excavation, blinding layer, pile head treatment, 8/1	16d	16d	07-Nov-15	25-Nov-15	0%			Behind Programme																	
HMA1060-136	HMA HyD Workshop & Stores - Pile caps - Excavation, blinding layer, pile head treatment, 16/	16d	16d	26-Nov-15	14-Dec-15	0%			Behind Programme																	
HMA1060-137	HMA HyD Workshop & Stores - Pile caps - Backfilling works	12d	12d	10-Dec-15	23-Dec-15	0%			Behind Programme																	
Ground Slab																										
HMA1060-157	HMA HyD Workshop & Stores - Area 1 (Grid 1-2/A-B) - Ground slab (formworks, rebars, cast in	15d	15d	22-Dec-15	11-Jan-16	0%			Behind Programme																	
HMA1060-167	HMA HyD Workshop & Stores - Area 2 (Grid 1-2/B-C) - Ground slab (formworks, rebars, cast in	15d	15d	12-Jan-16	28-Jan-16	0%			Behind Programme																	
TD Workshop & Store Building																										
Pre-bored Socketed H-pile																										
HMA1060-86	HMA TD Workshop & Stores - [Drilling] Piling works (Pre-bored socket H-pile), 20/74 nos.	11d	11d	15-Dec-15	29-Dec-15	0%			Behind Programme																	
HMA1060-87	HMA TD Workshop & Stores - [Drilling] Piling works (Pre-bored socket H-pile), 40/74 nos.	11d	11d	30-Dec-15	12-Jan-16	0%	30-Dec-15	05-Jan-16	Behind Programme																	
HMA1060-246	HMA TD Workshop & Stores - [Grouting] Piling works (Pre-bored socket H-pile), 20/74 nos.	10d	10d	30-Dec-15	11-Jan-16	0%			Behind Programme																	
HMA1060-256	HMA TD Workshop & Stores - [Grouting] Piling works (Pre-bored socket H-pile), 40/74 nos.	10d	10d	12-Jan-16	22-Jan-16	0%			Behind Programme																	
HMA1060-88	HMA TD Workshop & Stores - [Drilling] Piling works (Pre-bored socket H-pile), 60/74 nos.	11d	11d	13-Jan-16	25-Jan-16	0%			Behind Programme																	
Petrol Filling Station & Attendance Office																										
Pre-bored Socketed H-pile																										
HMA1060-106	Petrol Filling Stn. & Attendance Ofc. - Piling works (Pre-bored socket H-pile), 10/20 nos.	15d	15d	07-Nov-15	24-Nov-15	0%			Behind Programme																	
HMA1060-116	Petrol Filling Stn. & Attendance Ofc. - Piling works (Pre-bored socket H-pile), 20/20 nos.	15d	15d	25-Nov-15	11-Dec-15	0%	02-Dec-15	8-Dec-15	Behind Programme																	
Pile Caps																										
HMA1060-166	Petrol Filling Stn. & Attendance Ofc. - Pile caps - Excavation, blinding layer, pile head treatment	15d	15d	12-Dec-15	31-Dec-15	0%			Behind Programme																	
HMA1060-176	Petrol Filling Stn. & Attendance Ofc. - Pile caps - Excavation, blinding layer, pile head treatment	15d	15d	02-Jan-16	19-Jan-16	0%			Behind Programme																	
Ground Slab																										
HMA1060-226	Petrol Filling Stn. & Attendance Ofc. - Ground slab (formworks, rebars, cast-in items, concrete)	9d	9d	20-Jan-16	29-Jan-16	0%			Behind Programme																	
WORKS IN MIDDLE AREA CH15+050 to 15+500 (HKLR AT GRADE, HAT MT, BRIDGE A1 & A2)																										
Reclamation Works - SWCH 0+960 to 1+400 (AHR 20mPD) & (12.5mPD)																										
Surcharge																										

FILE: 3M42 (Rev.00)		3-Months Rolling Programme (ER Part 5 & SCC 27(9))									Layout HZMB - Layout 1 (3M Rolling Prog)(3M42)															
Sheet 8 of 12		(November 2015 to January 2015)									TASK filters: 3M42, HZMB No Level Effort.															
Activity ID	Activity Name	Dur. (days)	Remaining Duration	Start	Finish	Activity % Complete	Planned Completion	DWP/RevA/13 Completion	Remarks(based on DWP/Rev.0/5)	2015																
										October	November					December					January				February	
Ch. 0+454 to Ch. 0+442, L=12.0m																										
HAT1611-211	HAT West C&CT(Zone C) - Excavation for Waling and Strut L1	5d	5d	29-Oct-15	03-Nov-15	0%			Behind Programme																	
HAT1611-221	HAT West C&CT(Zone C) - Installation of Waling and Strut L 1	7d	7d	04-Nov-15	11-Nov-15	0%			Behind Programme																	
HAT1611-231	HAT West C&CT(Zone C) - Excavation for Waling and Strut L2	7d	7d	12-Nov-15	19-Nov-15	0%			Behind Programme																	
HAT1611-241	HAT West C&CT(Zone C) - Installation of Waling and Strut L 2	5d	5d	20-Nov-15	25-Nov-15	0%			Behind Programme																	
HAT1611-251	HAT West C&CT(Zone C) - Excavation to FEL, 1st Stage (480m3/1,440m3)	15d	15d	26-Nov-15	12-Dec-15	0%			Behind Programme																	
HAT1611-401	HAT West C&CT(Zone C) - Excavation to FEL, 2nd Stage (960m3/1,440m3)	15d	15d	14-Dec-15	02-Jan-16	0%			Behind Programme																	
HAT1611-411	HAT West C&CT(Zone C) - Excavation to FEL, 3rd Stage (1,440m3/1,440m3)	15d	15d	04-Jan-16	20-Jan-16	0%			Behind Programme																	
Ch. 0+442 to Ch. 0+430, L=12.0m																										
HAT1611-261	HAT West C&CT(Zone C) - Excavation for Waling and Strut L1	5d	5d	26-Nov-15	01-Dec-15	0%			Behind Programme																	
HAT1611-271	HAT West C&CT(Zone C) - Installation of Waling and Strut L 1	7d	7d	02-Dec-15	09-Dec-15	0%			Behind Programme																	
HAT1611-281	HAT West C&CT(Zone C) - Excavation for Waling and Strut L2	7d	7d	10-Dec-15	17-Dec-15	0%			Behind Programme																	
HAT1611-291	HAT West C&CT(Zone C) - Installation of Waling and Strut L 2	7d	7d	18-Dec-15	28-Dec-15	0%			Behind Programme																	
HAT1611-301	HAT West C&CT(Zone C) - Excavation to FEL, 1st Stage (480m3/1,440m3)	15d	15d	29-Dec-15	15-Jan-16	0%			Behind Programme																	
HAT1611-421	HAT West C&CT(Zone C) - Excavation to FEL, 2nd Stage (960m3/1,440m3)	15d	15d	16-Jan-16	02-Feb-16	0%			Behind Programme																	
Ch. 0+430 to Ch. 0+418, L=12.0m																										
HAT1611-311	HAT West C&CT(Zone C) - Excavation for Waling and Strut L1	5d	5d	26-Nov-15	01-Dec-15	0%			Behind Programme																	
HAT1611-321	HAT West C&CT(Zone C) - Installation of Waling and Strut L 1	7d	7d	02-Dec-15	09-Dec-15	0%			Behind Programme																	
HAT1611-331	HAT West C&CT(Zone C) - Excavation for Waling and Strut L2	7d	7d	10-Dec-15	17-Dec-15	0%			Behind Programme																	
HAT1611-341	HAT West C&CT(Zone C) - Installation of Waling and Strut L 2	7d	7d	18-Dec-15	28-Dec-15	0%			Behind Programme																	
HAT1611-351	HAT West C&CT(Zone C) - Excavation to FEL, 1st Stage (440m3/1,320m3)	15d	15d	29-Dec-15	15-Jan-16	0%			Behind Programme																	
HAT1611-441	HAT West C&CT(Zone C) - Excavation to FEL, 2nd Stage (880m3/1,320m3)	15d	15d	16-Jan-16	02-Feb-16	0%			Behind Programme																	
Ch. 0+418 to Ch. 0+406, L=12.0m																										
HAT1611-461	HAT West C&CT(Zone C) - Excavation for Waling and Strut L1	5d	5d	29-Dec-15	04-Jan-16	0%			Behind Programme																	
HAT1611-471	HAT West C&CT(Zone C) - Installation of Waling and Strut L 1	7d	7d	05-Jan-16	12-Jan-16	0%			Behind Programme																	
HAT1611-481	HAT West C&CT(Zone C) - Excavation for Waling and Strut L2	7d	7d	13-Jan-16	20-Jan-16	0%			Behind Programme																	
Ch. 0+406 to Ch. 0+394, L=12.0m																										
HAT1611-541	HAT West C&CT(Zone C) - Excavation for Waling and Strut L1	5d	5d	29-Dec-15	04-Jan-16	0%			Behind Programme																	
HAT1611-551	HAT West C&CT(Zone C) - Installation of Waling and Strut L 1	7d	7d	05-Jan-16	12-Jan-16	0%			Behind Programme																	
HAT1611-561	HAT West C&CT(Zone C) - Excavation for Waling and Strut L2	7d	7d	13-Jan-16	20-Jan-16	0%			Behind Programme																	
Dia.323 Pipe Piling Works - Zone D(Ch 0+560 to Ch 0+470)& Zone B2(Pards area)																										
HAT1610-14	HAT West C&CT(Zone C-rem., Zone D & Zone B2-pards area) - Drilling - 323 dia. pipe pile (	6d	6d	21-Nov-15*	27-Nov-15	0%			Behind Programme																	
HAT1610-15	HAT West C&CT(Zone C-rem., Zone D & Zone B2-pards area) - Drilling - 323 dia. pipe pile (	6d	6d	28-Nov-15	04-Dec-15	0%			Behind Programme																	
HAT1610-16	HAT West C&CT(Zone C-rem., Zone D & Zone B2-pards area) - Drilling - 323 dia. pipe pile (	6d	6d	05-Dec-15	11-Dec-15	0%			Behind Programme																	
HAT1610-17	HAT West C&CT(Zone C-rem., Zone D & Zone B2-pards area) - Drilling - 323 dia. pipe pile (	6d	6d	12-Dec-15	18-Dec-15	0%			Behind Programme																	
HAT1610-18	HAT West C&CT(Zone C-rem., Zone D & Zone B2-pards area) - Drilling - 323 dia. pipe pile (	6d	6d	19-Dec-15	28-Dec-15	0%			Behind Programme																	
HAT1610-19	HAT West C&CT(Zone C-rem., Zone D & Zone B2-pards area) - Drilling - 323 dia. pipe pile (	6d	6d	29-Dec-15	05-Jan-16	0%			Behind Programme																	
HAT1610-20	HAT West C&CT(Zone C-rem., Zone D & Zone B2-pards area) - Drilling - 323 dia. pipe pile (	4d	4d	06-Jan-16	09-Jan-16	0%			Behind Programme																	
RC Works- HAT West CCT, Ch 0+270 to Ch 0+560																										
RC Works - Zone C (Ch 0+470 to Ch 0+394)																										
Ch. 0+490 to Ch. 0+478, L=12.0m																										
HAT1612-1	HAT West C&CT(Zone C) - Base Slab - Waterproofing, formworks, rebars, concrete	8d	8d	17-Nov-15	25-Nov-15	0%																				
HAT1612-2	HAT West C&CT(Zone C) - Wall & Roof - Formworks, rebars, concrete	12d	12d	26-Nov-15	09-Dec-15	0%																				
HAT1612-3	HAT West C&CT(Zone C) - Wall & Roof - Removal of formworks, waterproofing, backfilling w	5d	5d	10-Dec-15	15-Dec-15	0%																				
Ch. 0+478 to Ch. 0+466, L=12.0m																										
HAT1612-4	HAT West C&CT(Zone C) - Base Slab - Waterproofing, formworks, rebars, concrete	8d	8d	17-Nov-15	25-Nov-15	0%																				
HAT1612-5	HAT West C&CT(Zone C) - Wall & Roof - Formworks, rebars, concrete	12d	12d	26-Nov-15	09-Dec-15	0%																				
HAT1612-6	HAT West C&CT(Zone C) - Wall & Roof - Removal of formworks, waterproofing, backfilling w	5d	5d	10-Dec-15	15-Dec-15	0%																				
Ch. 0+466 to Ch. 0+454, L=12.0m																										
HAT1612-7	HAT West C&CT(Zone C) - Base Slab - Waterproofing, formworks, rebars, concrete	8d	8d	06-Jan-16	14-Jan-16	0%																				
HAT1612-8	HAT West C&CT(Zone C) - Wall & Roof - Formworks, rebars, concrete	12d	12d	15-Jan-16	28-Jan-16	0%																				

FILE: 3M42 (Rev.00)		3-Months Rolling Programme (ER Part 5 & SCC 27(9))									Layout HZMB - Layout 1 (3M Rolling Prog)(3M42)														
Sheet 10 of 12		(November 2015 to January 2015)									TASK filters: 3M42, HZMB No Level Effort.														
Activity ID	Activity Name	Dur. (days)	Remaining Duration	Start	Finish	Activity % Complete	Planned Completion	DWP/RevA/13 Completion	Remarks (based on DWP/Rev.0/5)	2015 OctoberNovemberDecemberJanuaryFebruary															
MAS1795	Maint. Access Subway Ramp A, Bay A1 - Staircase (formworks, rebar fixing, concreting)	5d	5d	23-Dec-15	30-Dec-15	0%			On Programme																
MAS1805	Maint. Access Subway Ramp A, Bay A1 - Staircase formworks removal	3d	3d	31-Dec-15	04-Jan-16	0%																			
MAS1815	Maint. Access Subway Ramp A, Bay A1 - Top slab (internal falseworks, formworks, rebar fixir	5d	5d	05-Jan-16	09-Jan-16	0%																			
MAS1825	Maint. Access Subway Ramp A, Bay A1 - Top Slab formworks removal	3d	3d	11-Jan-16	13-Jan-16	0%																			
RAMP C&D (Reclamation Area)																									
MAS1350	Maint. Access Subway Ramp C & D - Mini pile instalation works, 56 nos/56 nos.(8nos. remain	6d	6d	13-Nov-15	19-Nov-15	0%			On Programme																
MAS1360	Maint. Access Subway Ramp C & D - Mini pile instalation works, 56 nos/56 nos.	7d	7d	20-Nov-15	27-Nov-15	0%			On Programme																
Bay C6																									
MAS1370	Maint. Access Subway Ramp A, Bay C6 - Excavation works, blinding layer	8d	8d	28-Nov-15	07-Dec-15	0%			On Programme																
MAS1380	Maint. Access Subway Ramp A, Bay C6- Base Slab (formworks, rebar fixing, concreting)	8d	8d	08-Dec-15	16-Dec-15	0%			On Programme																
MAS1390	Maint. Access Subway Ramp A, Bay C6 - Wal & Roof slab (formworks, rebar fixing, concretin	14d	14d	17-Dec-15	05-Jan-16	0%			On Programme																
MAS1400	Maint. Access Subway Ramp A, Bay C6 - Removal of formworks	3d	3d	06-Jan-16	08-Jan-16	0%			On Programme																
Bay C5																									
MAS1410	Maint. Access Subway Ramp A, Bay C5 - Excavation works, blinding layer	8d	8d	08-Dec-15	16-Dec-15	0%			On Programme																
MAS1420	Maint. Access Subway Ramp A, Bay C5- Base Slab (formworks, rebar fixing, concreting)	8d	8d	17-Dec-15	28-Dec-15	0%			On Programme																
MAS1430	Maint. Access Subway Ramp A, Bay C5 - Wal & Roof slab (formworks, rebar fixing, concretin	14d	14d	29-Dec-15	14-Jan-16	0%			On Programme																
MAS1440	Maint. Access Subway Ramp A, Bay C5 - Removal of formworks	3d	3d	15-Jan-16	18-Jan-16	0%			On Programme																
T001 / T002 ON GRADE ROADWORKS (Works under Section 1)																									
Interface w/ HY/2010/02- 16+045 to 16+223.24																									
A23730	LR SH-HKBCF [north area-Portion C] - Temporary work for Pump Sump P/S SPS7, Delivery	15d	15d	10-Aug-15 A	06-Nov-15	30%			Ahead programme																
A237301	LR SH-HKBCF [north area-Portion C] - Temporary work for Pump Sump P/S SPS7, Sheet pil	16d	16d	07-Nov-15	25-Nov-15	0%			Ahead programme																
A237302	LR SH-HKBCF [north area-Portion C] - Temporary work for Pump Sump P/S SPS7, Sheet pil	16d	16d	26-Nov-15	14-Dec-15	0%			Ahead programme																
A237401	LR SH-HKBCF [north area-Portion C] - Temporary work for Pump Sump P/S SPS7, Sheet pil	15d	15d	15-Dec-15	04-Jan-16	0%			Ahead programme																
A237402	LR SH-HKBCF [north area-Portion C] - Excavation for Pump Sump P/S SPS7, 1st Stage	15d	15d	05-Jan-16	21-Jan-16	0%			Ahead programme																
NB AIRPORT ROAD WORKS (INCL. BA2) - under Section 2 (Middle to North Area)																									
Works in Bridge A2, under Stage 1 TTA, Diversion of NB Airport Rd (Works under Section 2)																									
Decking																									
Span B6-B7																									
BA2.1830-24	Bridge A2 - Construct Bridge deck, span B6-B7 (Base) Steel bar + Concreting	7d	5d	14-Sep-15 A	26-Oct-15	50%			Behind programme																
BA2.1830-25	Bridge A2 - Construct Bridge deck, span B6-B7- (Top+Web) Falsework	3d	3d	27-Oct-15	29-Oct-15	0%			Behind programme																
BA2.1830-26	Bridge A2 - Construct Bridge deck, span B6-B7 (Top+Web) Formwork	3d	3d	30-Oct-15	02-Nov-15	0%			Behind programme																
BA2.1830-27	Bridge A2 - Construct Bridge deck, span B6-B7 (Top+Web) Steel bar + Concreting	4d	4d	02-Nov-15	05-Nov-15	0%			Behind programme																
BA2.1830-28	Bridge A2 - Stressing Works, span B6-B7	2d	2d	14-Nov-15	16-Nov-15	0%	16-Nov-15	20-Oct-15	Behind programme																
Span B7-South Abutment																									
BA2.1830-98	Bridge A2 - Stressing Works, span B7-South Abutment	6d	6d	20-Oct-15	27-Oct-15	0%			Behind programme																
Works in Bridge A2, under Stage 2 TTA, Diversion of SB Airport Rd (Works under Section 2)																									
BA2- Initial Works																									
NCW 1070.009	Implement Stage 2 TTA	0d	0d		20-Nov-15*	0%			Behind programme																
BA2.1200-1	Bridge A2 North Abut. & Ramp - Pre-drilling works, 1st half	12d	12d	21-Nov-15	04-Dec-15	0%			Behind programme																
BA2.1200-3	Bridge A2 Piers - Pre-drilling works, 1st half	12d	12d	21-Nov-15	04-Dec-15	0%			Behind programme																
BA2.1200-2	Bridge A2 North Abut. & Ramp - Pre-drilling works, 2nd half	12d	12d	05-Dec-15	18-Dec-15	0%			Behind programme																
BA2.1200-4	Bridge A2 Piers - Pre-drilling works, 2nd half	12d	12d	05-Dec-15	18-Dec-15	0%			Behind programme																
BA2 -North Abutment and Ramp																									
BA2.1205-1	Bridge A2 North Abut. & Ramp - Pre-bored h-piles, 1st half	12d	12d	19-Dec-15	05-Jan-16	0%			Behind programme																
BA2.1205-2	Bridge A2 North Abut. & Ramp - Pre-bored h-piles, 2nd half	12d	12d	06-Jan-16	19-Jan-16	0%			Behind programme																
BA2.1205-3	Bridge A2 North Abut. & Ramp - Pile cap - Excavation, blinding layer	12d	12d	20-Jan-16	02-Feb-16	0%			Behind programme																
Utility Culverts 1, 2 & 3 (Works under Section 2)																									
Utility Culvert No. 2 Ext. near Bridge A2 [15m Approx.] (Works under Section 2)																									
RC Works for UC2																									
UC2.1080	Util. Culvert No. 2 Ext. - Chamber modification	15d	14d	12-Sep-15 A	05-Nov-15	75%																			
Permanent Utility Diversion inside UC2																									
UC2.10524	Permanent Utility Diversion - sewer main (by CSHK), preparation for connection works	15d	15d	19-Aug-15 A	06-Nov-15	50%																			
UC2.10525	Permanent Utility Diversion - sewer main (by CSHK), connection works	15d	15d	07-Nov-15	24-Nov-15	0%																			
Utility Culvert No. 3 and Permanent Utility Diversion for Stage 3 TTA																									
RC Works for UC3																									</

FILE: 3M42 (Rev.00)		3-Months Rolling Programme (ER Part 5 & SCC 27(9))										Layout HZMB - Layout 1 (3M Rolling Prog)/(3M42)														
Sheet 11 of 12		(November 2015 to January 2015)										TASK filters: 3M42, HZMB No Level Effort.														
Activity ID	Activity Name	Dur. (days)	Remaining Duration	Start	Finish	Activity % Complete	Planned Completion	DWP/RevA/13 Completion	Remarks (based on DWP/Rev.0/5)	2015																
										October	November				December				January				February			
A2850	Implement Stage 2 TTA	0d	0d		20-Nov-15	0%	19-Oct-15	30-Sep-15																		
M003 Ch 0+400 to 0+800 (Permanent), L=400m																										
A2860-1	Drainage works +Underground utilities (watermain, TCSS, telecoms etc.), Stage 1	15d	15d	21-Nov-15	08-Dec-15	0%																				
A2860-2	Drainage works +Underground utilities (watermain, TCSS, telecoms etc.), Stage 2	15d	15d	09-Dec-15	28-Dec-15	0%																				
A2860-3	Drainage works +Underground utilities (watermain, TCSS, telecoms etc.), Stage 3	15d	15d	29-Dec-15	15-Jan-16	0%																				
A2860-4	Drainage works +Underground utilities (watermain, TCSS, telecoms etc.), Stage 4	15d	15d	16-Jan-16	02-Feb-16	0%																				
M004 (from BA2) Ch 0+600 to 0+730 (Permanent), L=130m																										
A3360	Drainage works +Underground utilities (watermain, TCSS, telecoms etc.), Stage 1	15d	15d	21-Nov-15	08-Dec-15	0%																				
A3370	Drainage works +Underground utilities (watermain, TCSS, telecoms etc.), Stage 2	15d	15d	09-Dec-15	28-Dec-15	0%																				
A3460	Drainage works +Underground utilities (watermain, TCSS, telecoms etc.), Stage 3	15d	15d	29-Dec-15	15-Jan-16	0%																				
A2920	Drainage works +Underground utilities (watermain, TCSS, telecoms etc.)	48d	48d	16-Jan-16	15-Mar-16	0%																				
EAST COAST ROAD WORKS (INCL. BA1 & DEP. RD.) - under Section 2 (Middle to North Area)																										
Works to be constructed under Stage 1 TTA (divert traffic to existing ECR NB RD/Future M008)																										
Modification of Existing Retaining Wall at ECR SB																										
Construct M010 Ch 0+100 to Ch 0+325, L=225m																										
A23690	M010: Final wearing course and road marking and traffic signs, road lighting lamops & T&C	12d	0d	31-Aug-15 A	18-Oct-15 A	100%																				
A2290	Implement Stage 2 (TBC, subject to approval of AAHK)	0d	0d		07-Nov-15*	0%																				
A22300	Break existing central divider	12d	12d	09-Nov-15	21-Nov-15	0%																				
A22310	Road reinstatement works for Stage 3 TTA	12d	12d	23-Nov-15	05-Dec-15	0%																				
Works in Bridge A1 & Depressed Road																										
Bridge A1 - Bridge Deck Construction (Stage 2 & Stage 3)																										
Stage 2																										
Stressing & Grouting Works (between Piers A1&A2, Piers A2& A3)																										
BA1.1390	BA1 Bridge Deck - Grouting works (bet. piers A1 - A3)	7d	7d	20-Oct-15	28-Oct-15	0%			Behind Programme																	
Stage 3																										
Top Slab between South Abutment and Pier A1																										
BA1.1260-46	BA1 Bridge Deck - Top Slab Rebar Fixng, (South abut. - A1)	7d	0d	08-Oct-15 A	10-Oct-15 A	100%			Behind Programme																	
BA1.1260-47	BA1 Bridge Deck - Top Slab Concreting, (South abut. - A1)	1d	0d	12-Oct-15 A	12-Oct-15 A	100%			Behind Programme																	
BA1.1260-48	BA1 Bridge Deck - Top Slab Scaffold Falsework and Formwork Removal (South abut. - A1)	6d	0d	13-Oct-15 A	19-Oct-15 A	100%			Behind Programme																	
Stressing Works (between North Abutment & Pier A3, South Abutment & pier A1)																										
BA1.1260-88	BA1 Bridge Deck - Stressing preparation works (bet. South Abut. - A1)	4d	0d	15-Oct-15 A	17-Oct-15 A	100%			Behind Programme																	
BA1.1260-98	BA1 Bridge Deck - Stressing works (bet. South Abut. - A1)	3d	0d	17-Oct-15 A	19-Oct-15 A	100%			Behind Programme																	
BA1.1260-108	BA1 Bridge Deck - Grouting works (bet. South Abut. - A1)	2d	2d	22-Oct-15	23-Oct-15	0%			Behind Programme																	
BA1.1260-58	BA1 Bridge Deck - Stressing preparation works (bet. North Abut. - A3)	2d	2d	24-Oct-15	26-Oct-15	0%			Behind Programme																	
BA1.1260-68	BA1 Bridge Deck - Stressing works (bet. North Abut. - A3)	3d	3d	27-Oct-15	29-Oct-15	0%			Behind Programme																	
BA1.1260-78	BA1 Bridge Deck - Grouting works (bet. North Abut. - A3)	2d	2d	30-Oct-15	31-Oct-15	0%			Behind Programme																	
Bridge A1 - Abutment Construction																										
North Abutment																										
Wall Construction (Upper Part)																										
BA1.1020-16	BA1 North Abut. - Wall Constuction (upper part), Formwork Erection	8d	8d	30-Oct-15	07-Nov-15	0%			Behind Programme																	
BA1.1020-17	BA1 North Abut. - Wall Constuction (upper part), Rebar Fixing	9d	9d	09-Nov-15	18-Nov-15	0%			Behind Programme																	
BA1.1020-18	BA1 North Abut. - Wall Constuction (upper part), Concreting	1d	1d	19-Nov-15	19-Nov-15	0%			Behind Programme																	
BA1.1020-19	BA1 North Abut. - Wall Constuction (upper part), Formwork Removal	1d	1d	20-Nov-15	20-Nov-15	0%			Behind Programme																	
BA1.1020-20	BA1 North Abut. - Wall Constuction (upper part), Scaffold Removal	5d	5d	21-Nov-15	26-Nov-15	0%			Behind Programme																	
BA1.1020-40	BA1 North Abut. - Plinths, Bearing installation	5d	5d	27-Nov-15	02-Dec-15	0%			Behind Programme																	
South Abutment																										
Wall Construction (Upper Part)																										
BA1.1020-6	BA1 South Abut. - Wall Constuction (upper part), Formwork Erection	8d	8d	05-Nov-15	13-Nov-15	0%			Behind Programme																	
BA1.1020-7	BA1 South Abut. - Wall Constuction (upper part), Rebar Fixing	9d	9d	14-Nov-15	24-Nov-15	0%			Behind Programme																	
BA1.1020-8	BA1 South Abut. - Wall Constuction (upper part), Concreting	1d	1d	25-Nov-15	25-Nov-15	0%			Behind Programme																	
BA1.1020-9	BA1 South Abut. - Wall Constuction (upper part), Formwork Removal	1d	1d	26-Nov-15	26-Nov-15	0%			Behind Programme																	
BA1.1020-10	BA1 South Abut. - Wall Constuction (upper part), Scaffold Removal	5d	5d	27-Nov-15	02-Dec-15	0%			Behind Programme																	
BA1.1020-30	BA1 South Abut. - Plinths, Bearing installation	5d	5d	03-Dec-15	08-Dec-15	0%	08-Sep-15	12-Aug-15	Behind Programme																	
Retaining Wall A(Bay 1 to Bay 4)																										
Bay A1																										
BA1.1023-28	Retaining Wall A - A1 - Remaining Base slab, (rebars, formworks, concreting)	4d	4d	07-Dec-15*	10-Dec-15	0%			Behind Programme																	

Activity ID	Activity Name	Dur. (days)	Remaining Duration	Start	Finish	Activity % Complete	Planned Completion	DWP/RevA/13 Completion	Remarks (based on DWP/Rev.0/5)	2015														2016						
										October	18	25	01	08	15	22	29	06	13	20	27	03	10	17	24	31	07			
BA1.1021-133	Retaining Wall D - D1 - Wall Parapet, (rebars,formworks, concrete)	4d	4d	23-Oct-15	27-Oct-15	0%			Behind Programme																					
Bay D2																														
BA1.1021-153	Retaining Wall D - D2 - Wall, Removal of formworks/scaffolding	2d	2d	20-Oct-15	22-Oct-15	0%			Behind Programme																					
BA1.1021-163	Retaining Wall D - D2 - Wall Parapet, (rebars,formworks, concrete)	4d	4d	23-Oct-15	27-Oct-15	0%			Behind Programme																					
Bay D3																														
BA1.1021-16	Retaining Wall D - D3 - Excavation	15d	15d	16-Dec-15	05-Jan-16	0%			Behind Programme																					
BA1.1020-21	Retaining Wall D - D3 - Base slab, Formwork + Steel Bar Fixing	14d	14d	06-Jan-16	21-Jan-16	0%			Behind Programme																					
Works to be constructed under Stage 3 TTA (divert traffic to BA1 & ex. ECR SBRD/Future M009)																														
A4350	Implement Stage 3 TTA (TBC, including exact alignment)	0d	0d		05-Dec-15*	0%	05-Dec-15	14-Nov-15																						
BA1 - Cantilever Slab Area																														
A3620	Bridge A1 Deck - cantilever section + parapet, 1st half	12d	12d	07-Dec-15	19-Dec-15	0%																								
A3570	Bridge A1 Deck - cantilever section + parapet, 2nd half	12d	12d	21-Dec-15	06-Jan-16	0%																								
A4360	Bridge A1 Deck - cantilever section wearing course and road markings	12d	12d	07-Jan-16	20-Jan-16	0%																								
Construct M006 (except entrance to ex. Tung Fai Rd)																														
A4430	Start works	0d	0d	21-Dec-15*		0%																								
A4411	M006: Drainage works +Underground utilities (watermain, TCSS, telecoms etc.), 1st half	12d	12d	21-Dec-15	06-Jan-16	0%																								
A4610	M006: Drainage works +Underground utilities (watermain, TCSS, telecoms etc.), 2nd half	12d	12d	07-Jan-16	20-Jan-16	0%																								
A4620	M006: Road formation, subbase, road base and precast kerbs, road lighting poles	12d	12d	14-Jan-16	27-Jan-16	0%																								
Stage 2 ELS - Permanent Soldier Pile Wall along AEL																														
Initial Works																														
A3950	Joint condition survey /Establish principal setting out stations, 1st half	12d	12d	08-Dec-15	21-Dec-15	0%																								
A3939	Erect safety fence along AEL side, 1st half	12d	12d	08-Dec-15	21-Dec-15	0%																								
A3940	Erect safety fence along AEL side, 2nd half	12d	12d	22-Dec-15	07-Jan-16	0%																								
A3951	Joint condition survey /Establish principal setting out stations, 2nd half	12d	12d	22-Dec-15	07-Jan-16	0%																								
A3952	Install ADMS, 1st half	12d	12d	08-Jan-16	21-Jan-16	0%																								
Utilities Permanent Diversion at BA1/Depressed Rd Area																														
A3880	Permanent utility diversion - fresh water main (by CSHK), 1st Stage	15d	15d	08-Jan-16	25-Jan-16	0%																								
A3900	Permanent utility diversion - gas main (by others), 1st Stage	15d	15d	08-Jan-16	25-Jan-16	0%																								
A3840	Permanent utility diversion - telecom cable / CAD cable (by others), 1st Stage	15d	15d	08-Jan-16	25-Jan-16	0%																								
A3850	Permanent utility diversion - TCSS cable (by others), 1st Stage	15d	15d	08-Jan-16	25-Jan-16	0%																								
A3870	Permanent utility diversion - CLP cable civil prov. works, 1st stage	15d	15d	08-Jan-16	25-Jan-16	0%																								
Construction - Permanent Soldier Pile Wall																														
A4050	Permanent soldier pile wall (AEL side)- site investigation	12d	12d	19-Jan-16*	01-Feb-16	0%																								
Construct M008, Ch 0+100 to Ch 0+787, L=687m (except Depressed Rd. Area)																														
A4370	M008: 1st Half: Drainage works +Underground utilities (watermain, TCSS, telecoms etc.), Stage	15d	15d	07-Dec-15	23-Dec-15	0%																								
A4371	M008: 1st Half: Drainage works +Underground utilities (watermain, TCSS, telecoms etc.) Stage	15d	15d	24-Dec-15	13-Jan-16	0%																								
A4372	M008: 1st Half: Drainage works +Underground utilities (watermain, TCSS, telecoms etc.) Stage	15d	15d	14-Jan-16	30-Jan-16	0%																								
Construct M007 Ch. 0+100 to Ch. 0+483), L=383m																														
A4590	Start after surcharge removed at reclamation portion (but start early at landside portion)	0d	0d		14-Jan-16*	0%																								
A4540	M007: 1st Half: Drainage works +Underground utilities (watermain, TCSS, telecoms etc.)	72d	72d	14-Jan-16	14-Apr-16	0%																								