

Activity ID	Activity Name	Original Duration	Start	Finish	2013		2014					
					Nov		Dec		Jan		Feb	
					4		5		6		7	
TMCLK - Northern Connection Sub-Sea Tunnel Section												
Preliminaries												
Contract Dates												
Commencement and Completion Dates												
KD001	Letter of Acceptance Received	0d		26-Jul-13A								
KD005	Date for Commencement	0d	05-Aug-13A									
Site Possession Date												
AD010	Portions: X, N5, N7,(N8A,B&C), N9,(N12-seabed level & below) & WA23	0d	05-Aug-13A									
AD020	Portions: WA18 - Zone 18A(SO Office), Zone 18B & 18C	0d	05-Aug-13A									
AD030	Portions: N6A& N6B	0d	28-Dec-13*				◆ Portions: N6A& N6B					
General Submissions												
Programme												
SCC0273	SOAprove Initial Works Programme - SCC27.2	30d	11-Oct-13 A	31-Oct-13A	■	SOAprove Initial Works Programme- SCC27.2						
SCC0274	Prepare & Submit More detailed Initial Works Programme - SCC27.2	60d	01-Nov-13A	30-Dec-13	■	Prepare & Submit More detailed Initial Works Programme - SCC27.2						
SCC0275	SO Comment More Detailed Initial Works Programme - SCC27.2	30d	31-Dec-13	29-Jan-14			SO Comment More Detailed Initial Works Programme - SCC27.2					
SCC0276	Resubmit Detailed Works Programme - SCC27.2	21d	30-Jan-14	19-Feb-14				Resubmit Detailed Works Programme - SCC27.2				
SCC0277	Detailed Works Programme - SCC27.2 - Approval by SO	30d	20-Feb-14	21-Mar-14					Detailed Works Programme - SCC27.2 - Approval by SO			
SCC0278	Prepare & Submit 1st 3 Months Rolling Programme - SCC27.2	14d	27-Jul-13A	09-Aug-13A					Prepare & Submit 1st 3 Months Rolling Programme - SCC27.2			
SCC0288	Prepare & Submit 1st Monthly Progress Report	0d		13-Sep-13A					Prepare & Submit 1st Monthly Progress Report			
Risk Management												
A65030	Prepare & Submit Risk Management Plan ER13.7.1	0d		01-Nov-13A	◆	Prepare & Submit Risk Management Plan ER13.7.1						
Public Relations												
A64950	Prepare & Submit Public Relation Plan (Quarterly)	56d	26-Jul-13A	18-Oct-13A		Prepare & Submit Public Relation Plan (Quarterly)						
Safety												
SCC035	Prepare & Submit Draft Safety Plan - SCC35.2	14d	27-Jul-13A	09-Aug-13A					Prepare & Submit Draft Safety Plan - SCC35.2			
SCC0351	ArrangeAdhoc Safety Meeting - SCC35.3	7d	10-Aug-13A	16-Aug-13A					ArrangeAdhoc Safety Meeting - SCC35.3			
SCC0352	Prepare & Submit Safety Plan - SCC35.4	35d	27-Jul-13A	01-Nov-13A	■	Prepare & Submit Safety Plan - SCC35.4						
SCC0353	Safety Plan - SO Review & Comment - SCC35.4	28d	02-Nov-13A	08-Nov-13A	■	Safety Plan - SO Review & Comment - SCC35.4						
Quality												
A65000	Prepare for Project Management Plan	28d	27-Jul-13A	23-Aug-13A					Prepare for Project Management Plan			
A65010	Submit to SO - Project Management Plan	0d	24-Aug-13A						Submit to SO - Project Management Plan			
Contractor Organization												
SCC82	Prepare & Submit Details of Contractor's Management Team - SCC82	14d	05-Aug-13A	18-Aug-13A					Prepare & Submit Details of Contractor's Management Team - SCC82			
Subcontractor Management												
SCC046	Prepare & Submit Sub-contractor Management Plan (SMP) - SCC46	30d	27-Jul-13A	04-Sep-13A		Prepare & Submit Sub-contractor Management Plan (SMP) - SCC46						
Environmental												
Submission Required under SCC												
SCC072	Prepare & Submit draft Environmental Management Plan (EMP) - SCC72	21d	27-Jul-13A	16-Aug-13A					Prepare & Submit draft Environmental Management Plan (EMP) - SCC72			
SCC0721	SO Review & Comment - Draft Environmental Management Plan (EMP) - SCC72	15d	17-Aug-13A	30-Sep-13A		SO Review & Comment - Draft Environmental Management Plan (EMP) - SCC72						
SCC0722	Finalize & Resubmit - Envirnmental Management Plan (EMP) - SCC72	7d	01-Oct-13A	31-Oct-13A	■	Finalize & Resubmit - Envirnmental Management Plan (EMP) - SCC72						
Environmental Permit Submissions												
Notify DEP Commencement Date of Constuction - EP1.11												
EP0020	EPD Submission by SO/ENPO	7d	04-Sep-13A	31-Oct-13A	■	EPD Submission by SO/ENPO						
EP1010	Notify DEP Commencement Date of Construction	0d		31-Oct-13A	◆	Notify DEP Commencement Date of Construction						
Establish ET - EP2.1												
EP1110	Establish Environmental Team (ET)	0d		05-Aug-13A					Establish Environmental Team (ET)			
Management Organization of the MC - EP2.3												
EP1220	EPD Submission by SO/ENPO	14d	06-Sep-13A	31-Oct-13A	■	EPD Submission by SO/ENPO						
EP1310	Management Organization of the Main Construction Companies	0d		31-Oct-13A	◆	Management Organization of the Main Construction Companies						
Enhanced Monitoring Plan on TSP Level at TM - EP2.4												
EP1359	IEC Review and submission to SO/ENPO	3d	25-Sep-13A	28-Oct-13A	■	IEC Review and submission to SO/ENPO						
EP1360	Review & Approval by SO/EN PO	14d	29-Oct-13A	30-Oct-13A	■	Review & Approval by SO/EN PO						
EP1410	Enhanced Monitoring Plan on TSP Level at TM	0d		30-Oct-13A	◆	Enhanced Monitoring Plan on TSP Level at TM						
Acoustic Decoupling Measures Applied for Bored Piling, Dredging & Reclamation - EP2.5												
EP1460	Prepare Submission by JV	6d	30-Aug-13A	21-Sep-13A					Prepare Submission by JV			
EP1470	Review & Approval by SO/EN PO	14d	22-Sep-13A	30-Sep-13A	■	Review & Approval by SO/EN PO						
EP1510	Acoustic Decoupling Measures Applied for Bored Piling, Dredging & Reclamation	0d		30-Sep-13A	◆	Acoustic Decoupling Measures Applied for Bored Piling, Dredging & Reclamation						
Detailed Coral Translocation Methodology - EP2.6												
EP1630	Review by JV and Submission to IEC	12d	23-Aug-13A	29-Aug-13A					Review by JV and Submission to IEC			
EP1632	Comment by IEC	7d	30-Aug-13A	30-Aug-13A					Comment by IEC			
EP1634	Resubmit by JV/ET	6d	31-Aug-13A	26-Sep-13A					Resubmit by JV/ET			
EP1636	Review & Approval by SO/EN PO	7d	27-Sep-13A	27-Sep-13A					Review & Approval by SO/EN PO			
EP1640	Coral Translocation Methodology	0d		27-Sep-13A					Coral Translocation Methodology			
Spill Response Plan - EP2.7												
EP1722	Comment by IEC	6d	03-Sep-13A	04-Sep-13A					Comment by IEC			
EP1724	Prepare and Resubmit by ET/JV	6d	05-Sep-13A	24-Sep-13A					Prepare and Resubmit by ET/JV			
EP1730	Review and Approval by SO/ENPO	12d	25-Sep-13A	27-Sep-13A	■	Review and Approval by SO/ENPO						
EP1740	Spill Response Plan	0d		27-Sep-13A					Spill Response Plan			
Regular Marine Travel Routes of Vessels - EP2.8												
EP1830	Prepare for Submission by Marine Traffic Consultant	12d	05-Aug-13A	17-Aug-13A					Prepare for Submission by Marine Traffic Consultant			
EP1832	Comment by IEC	7d	18-Aug-13A	30-Aug-13A					Comment by IEC			
EP1834	Prepare and Resubmit by ET/JV	6d	31-Aug-13A	08-Oct-13A					Prepare and Resubmit by ET/JV			
EP1840	Review by JV and Submission to SO/ENPO	12d	09-Oct-13A	16-Oct-13A					Review by JV and Submission to SO/ENPO			
EP1850	Regular Marine Travel Routes of Vessels	0d		16-Oct-13A					Regular Marine Travel Routes of Vessels			
Landscape and Visual Plan - EP2.9												
EP1860	Prepare and Submission by ET/JV	24d	05-Aug-13A	27-Oct-13A	■	Prepare and Submission by ET/JV						
EP1870	Review by SO/ENPO	14d	28-Oct-13A	29-Oct-13A	■	Review by SO/ENPO						
EP1880	Landscape and Visual Plan	0d		29-Oct-13A	◆	Landscape and Visual Plan						
Waste Management Plan - EP2.10												
EP2020	Prepare and Submission by JV/ET	24d	05-Aug-13A	29-Aug-13A					Prepare and Submission by JV/ET			
EP2022	Comment from IEC	7d	30-Aug-13A	30-Aug-13A					Comment from IEC			

Page 1 of 8	Actual Work Progress Planned Bar Planned Bar - ... ◆ Milestone ◆ Progress Milest...	TMCLK - Northern Connection Sub-Sea Tunnel Section Three-months Rolling Programme	香港寶嘉 Dragages Hong Kong A member of the Bouygues Construction group Bouygues TRAVAUX PUBLICS Bouygues - Bouygues Joint Venture 寶嘉 - 布依格聯營	Date	Revision	Checked	Approved

Activity ID	Activity Name	Original Duration	Start	Finish	2013		2014	
					Nov 4	Dec 5	Jan 6	Feb 7
EP2024	Prepare and Resubmit by ET/JV	6d	31-Aug-13A	21-Sep-13A				
EP2030	Review and Approval by SO/ENPO	14d	22-Sep-13A	27-Sep-13A				
EP2040	Waste Management Plan	0d		27-Sep-13A				
Clarification/Notification for Resequenced Nth Reclamation								
A64900	Prepare Resequence MS and dwgs for ET Study	24d	05-Aug-13A	26-Aug-13A				
A64910	Prepare Notification / Presentation by ET	14d	27-Aug-13A	30-Aug-13A				
A64915	Comment by IEC	7d	31-Aug-13A	04-Sep-13A				
A64917	Prepare and resubmit by ET/JV	6d	05-Sep-13A	25-Sep-13A				
A64920	Review Resequence Proposal by SO	14d	26-Sep-13A	03-Oct-13A				
A64930	Notification to EPD for Resequence by SO	0d	03-Oct-13A					
A64940	EPD Acceptance (assume no VEP is required)	14d	04-Oct-13A	31-Oct-13A				
Internet Website								
EP2610	Internet Website	0d		18-Oct-13A				
EM&A Submissions								
Baseline Air Quality Monitoring - EM&A3.5.1.1								
EP1125	Prepare BaselineAir Quality Monitoring Plan by ET	18d	05-Aug-13A	09-Oct-13A				
EP1135	Review and Submission by JV	12d	09-Oct-13A	09-Oct-13A				
EP1145	Review and Approval by SO	14d	10-Oct-13A	17-Oct-13A				
EP1155	Valid Equipment Calibration Certificates	0d	18-Oct-13A					
EP1160	BaselineAir Quality Monitoring	14d	18-Oct-13A	31-Oct-13A				
Site Drainage Management Plan - EM&A5.2.1.2								
EP1420	Site Drainage Management Plan - Submission to SO	0d		11-Oct-13 A				
EP1430	Site Drainage Management Plan - Review by SO/ET	10d	12-Oct-13A	31-Oct-13A				
Updated Environmental Management and Audit Plan (EM&A)								
EP2760	Prepare Contract Specific EM&A by ET	12d	05-Aug-13A	25-Oct-13A				
EP2810	Review and Submission by JV	15d	26-Oct-13A	29-Oct-13A				
EP2820	Prepare & Submit - Contract Specific EM&A	0d		28-Oct-13A				
Design Submission Required under ER								
Design Memorandum (A3)								
GS00100	Prepare & Submit Design Memorandum	44d	08-Aug-13A	01-Nov-13A				
GS00110	*1st Submission (1st Draft)	0d		01-Nov-13A				
GS00120	SO's Comments for 1st Submission	35d	02-Nov-13A	19-Nov-13A				
GS00130	Prepare Re-submission	10d	20-Nov-13A	04-Dec-13				
GS00140	*2nd Submission (Final)	0d		04-Dec-13				
GS00150	ICE Cert. Issue	6d	05-Dec-13	11-Dec-13				
GS00160	SO Forward ICE Cert. to GEO	3d	12-Dec-13	14-Dec-13				
GS00170	SO Forward Submission to GEO	3d	05-Dec-13	07-Dec-13				
GS00180	GEO Review (4 weeks)	28d	08-Dec-13	04-Jan-14				
GS00190	GEO Comment Received	0d		04-Jan-14				
GS00195	SO's Condition Approval	35d	05-Dec-13	08-Jan-14				
Workshop for Tunnelling works (B1, B2)								
GS01000	1st Risk Management Workshop for TBM Tunnelling	0d		28-Aug-13A				
GS01010	Value Management Workshop for Tunneling Works	0d		25-Nov-13				
GS01020	2nd Risk Management Workshop for Tunneling Works	0d		08-Jan-14				
Risk Assessment of Submarine Cable-- Tunnelling Works (B6)								
GS01300	Propose Independant Submarine Cable Expert	6d	24-Jan-14	07-Feb-14				
GS01305	SO's Approval	14d	03-Feb-14	17-Feb-14				
GS01310	Appoint Independant Submarine Cable Expert	6d	17-Feb-14	24-Feb-14				
GS01400	Preparation of Risk Assessm ent of Submarine cables - Tunnelling Works	24d	24-Feb-14	22-Mar-14				
Durability Assessment Report (A9)								
GS01500	Preparation of Durability Assessment Report	36d	18-Sep-13A	29-Nov-13				
GS01505	1st Submission (1st Draft)	0d		29-Nov-13				
GS01510	SO's Comments for 1st Submission	35d	30-Nov-13	03-Jan-14				
GS01515	Prepare Re-submission	10d	04-Jan-14	15-Jan-14				
GS01520	2nd Submission (Final)	0d		15-Jan-14				
GS01525	ICE Cert. Issue	6d	16-Jan-14	22-Jan-14				
GS01550	SO's Condition Approval	35d	16-Jan-14	19-Feb-14				
ACABAS Submissions (A10)								
GS01600	Preparation of ACABAS submissions	30d	16-Oct-13A	07-Dec-13				
GS01610	*1st Submission (1st Draft)	0d		07-Dec-13				
GS01620	ACABAS Comment	14d	08-Dec-13	21-Dec-13				
GS01630	Prepare Re-submission	12d	23-Dec-13	08-Jan-14				
GS01640	*Re-submission	0d		08-Jan-14				
GS01650	ACABAS Approval	14d	09-Jan-14	22-Jan-14				
Submissons to Design Advisory Panel of ArchSD (A11)								
GS01700	Preparation of Submissions to Design Advisory Panel of ArchSD	30d	25-Nov-13	31-Dec-13				
GS01710	1st Submission	0d		31-Dec-13				
GS01720	ArchSD's comment	30d	01-Jan-14	30-Jan-14				
GS01730	Prepare Re-submission	18d	07-Feb-14	27-Feb-14				
Works Area								
Northern Landfall								
Submission under ER								
Additional Ground Investigation Plan - CPT								
GS00600	Preparation of Additional Ground Investigation - CPT	11d	08-Aug-13A	24-Aug-13A				
GS00610	1st Submission	0d		24-Aug-13A				
GS00650	SO's Comments for 1st Submission	35d	25-Aug-13A	16-Sep-13A				
GS00660	SO's Condition Approval	0d		16-Sep-13A				
Additional Ground Investigation Plan - Nth Landfall & Tunnel								
GS00620	Preparation of Additional Ground Investigation - Nth Landfall & Tunnel	11d	18-Sep-13A	24-Oct-13A				
GS00690	1st Submission	0d		24-Oct-13A				
GS01282	SO's Comments for 1st Submission	35d	25-Oct-13A	01-Dec-13				

- Actual Work
- Progress
- Planned Bar
- Planned Bar - ...
- Milestone
- Progress Milest...

TMCLK - Northern Connection Sub-Sea Tunnel Section

Three-months Rolling Programme












Date	Revision	Checked	Approved

Activity ID	Activity Name	Original Duration	Start	Finish	2013			2014		
						Nov	Dec	Jan	Feb	
						4	5	6	7	
GS01284	SO's ConditionApproval	0d		01-Dec-13				◆ SO's ConditionApproval		
SO's Site Accommodation										
GS02490	Preparation of Submission for SO's Site Accommodation	36d	31-Aug-13A	04-Oct-13A	on for SO's Site Accommodation					
GS02500	1st Submission	0d		04-Oct-13A						
GS02510	SO's Comments for 1st Submission	35d	05-Oct-13A	24-Oct-13A	SO's Comments for 1st Submission					
GS02520	Prepare Re-submission	12d	25-Oct-13A	25-Oct-13A	Prepare Re-submission					
GS02540	2nd Submission	0d		25-Oct-13A	2nd Submission					
GS02550	SO's ConditionApproval	35d	26-Oct-13A	05-Nov-13A	SO's ConditionApproval					
Construciton TIA Report (incl.TTMS) (A8)										
TIA Report										
GS001050	Preparation of Construction Traffic Impact Assessment Report	48d	07-Feb-14	03-Apr-14						
Utilities Report (A7)										
GS00800	Preparation of Utilities Report	24d	05-Aug-13A	29-Nov-13						
Temp. Pontoon (A16)										
GS01800	Preparation of Temporary pontoon	18d	27-Jul-13A	05-Sep-13A						
GS01810	1st Submission	0d		05-Sep-13A						
GS01820	MD's approval	28d	06-Sep-13A	26-Sep-13A						
Temporary Design Submission										
Temporay Seawall for Ph.2 Reclamation										
GS02555	Designer Prepare - Temporary Seawall for Ph2 Reclamation	7d	05-Aug-13A	04-Oct-13A	porary Seawall for Ph2 Reclamation					
GS02560	JV Review - Temporary Seawall for Ph2 Reclamation	6d	05-Oct-13A	08-Oct-13A	rary Seawall for Ph2 Reclamation					
GS02570	1st Submission	0d		08-Oct-13A						
GS02580	SO's Comments for 1st Submission	35d	09-Oct-13A	11-Dec-13						
GS02590	Prepare Re-submission	10d	12-Dec-13	23-Dec-13						
GS02592	2nd Submission	0d		23-Dec-13						
GS02600	ICE Cert. Issue	6d	24-Dec-13	02-Jan-14						
GS02602	IP's Comment	28d	24-Dec-13	20-Jan-14						
GS02604	MD/IP's Comment Received	0d		20-Jan-14						
GS02610	SO's ConditionApproval	35d	24-Dec-13	27-Jan-14						
AIP Temp.works - North Ventilation Shaft ELS										
AP01100	Preparation of AIP Nth Landfall Ventilation Shaft ELS	9d	05-Aug-13A	29-Nov-13						
AP01105	Review & Comment by JV	5d	30-Nov-13	05-Dec-13						
AP01110	Designer PrepareAIP	5d	06-Dec-13	11-Dec-13						
AP01115	Formal Submission of AIP to ICE/IPs (except GEO)	0d		11-Dec-13						
AP01120	Advanced Submission of AIP to SO	0d		11-Dec-13						
AP01125	Review & Comment by SO/ ICE/ IPs	28d	12-Dec-13	08-Jan-14						
AP01130	Advance Commants from SO/ Comments from ICE/ IPs Received	0d		08-Jan-14						
AP01135	Designer to Prepare RtC & Updated AIP	18d	09-Jan-14	29-Jan-14						
AP01140	Submission of AIP to SO/ ICE together with Reply To Comment (RTC)	0d		29-Jan-14						
AP01145	Reply to IPs Comments in RTC	0d		29-Jan-14						
AP01150	ICE Approval & Issue of Design Check Cert.	18d	30-Jan-14	26-Feb-14						
AP01165	SO forwardAIP to GEO	3d	30-Jan-14	01-Feb-14						
AP01170	GEO Review (4 weeks)	28d	07-Feb-14	06-Mar-14						
AP01180	SO Review (35 Days)	35d	05-Feb-14	11-Mar-14						
AIP Temp.works - North TBM Launching Shaft ELS										
AP01200	Preparation of AIP Nth TBM Launching Shaft	12d	12-Oct-13A	29-Nov-13						
AP01205	Review & Comment by JV	12d	30-Nov-13	13-Dec-13						
AP01210	Designer PrepareAIP	6d	14-Dec-13	20-Dec-13						
AP01215	Formal Submission of AIP to ICE/IPs (except GEO)	0d		20-Dec-13						
AP01220	Advanced Submission of AIP to SO	0d		20-Dec-13						
AP01225	Review & Comment by SO/ ICE/ IPs	28d	21-Dec-13	17-Jan-14						
AP01230	Advance Commants from SO/ Comments from ICE/ IPs Received	0d		17-Jan-14						
AP01235	Designer to Prepare RtC & Updated AIP	18d	18-Jan-14	14-Feb-14						
AP01240	Submission of AIP to SO/ ICE together with Reply To Comment (RTC)	0d		14-Feb-14						
AP01245	Reply to IPs Comments in RTC	0d		14-Feb-14						
AP01250	ICE Approval & Issue of Design Check Cert.	18d	15-Feb-14	07-Mar-14						
AP01265	SO forwardAIP to GEO	3d	15-Feb-14	17-Feb-14						
AP01270	GEO Review (4 weeks)	28d	18-Feb-14	17-Mar-14						
AP01280	SO Review (35 Days)	35d	15-Feb-14	21-Mar-14						
AIP Temp.works - Temporary access to Portion N8A-C incl. Temp. Lighting (D1)										
AP01500	Preparation of AIP Temporary Access Road to N8	12d	24-Dec-13	09-Jan-14						
AP01505	Review & Comment by JV	12d	10-Jan-14	23-Jan-14						
AP01510	Designer PrepareAIP	6d	24-Jan-14	30-Jan-14						
AP01515	Formal Submission of AIP to ICE/IPs (except GEO)	0d		30-Jan-14						
AP01520	Advanced Submission of AIP to SO	0d		30-Jan-14						
AP01525	Review & Comment by SO/ ICE/ IPs	28d	31-Jan-14	27-Feb-14						
AIP Temp.works - Extension of Existing Culvert adjacent to RTT (D4)										
AP01700	Preparation of AIP Box Culvert Extension ELS	12d	24-Sep-13A	07-Dec-13						
AP01705	Review & Comment by JV	12d	09-Dec-13	21-Dec-13						
AP01710	Designer PrepareAIP	6d	23-Dec-13	31-Dec-13						
AP01715	Formal Submission of AIP to ICE/IPs	0d		31-Dec-13						
AP01720	Submission of AIP to SO	0d		31-Dec-13						
AP01725	Review & Comment by SO/ ICE/ IPs	28d	01-Jan-14	28-Jan-14						
AP01730	Commants from SO/ Comments from ICE/ IPs Received	0d		28-Jan-14						
AP01735	Designer to Prepare RtC & Updated AIP	18d	29-Jan-14	25-Feb-14						
Permanent Design Submission										
AIP - North & South Ventilation Buildings - GBP (I1)										
AP00500	Designer Prepare Nth/Sth Vent. Bldg - GBP	36d	08-Aug-13A	28-Dec-13						
AP00505	Review & Comment by JV	18d	30-Dec-13	20-Jan-14						
AP00510	Designer prepareAIP	12d	21-Jan-14	10-Feb-14						
AP00515	Formal Submission of AIP to ICE/IPs	0d		10-Feb-14						

Activity ID	Activity Name	Original Duration	Start	Finish	2013				2014			
					Nov		Dec		Jan		Feb	
					4		5		6		7	
AP00520	Advanced Submission of AIP to SO	0d		10-Feb-14								◆ Advanced Subm
AP00525	Review & Comment by SO/ ICE/ IPs	28d	11-Feb-14	10-Mar-14								
AIP - North & South C&C Box & Approach Ramp (C1 & E2)												
AP00200	Preparation of AIP for North & South C&C Box & Approach Ramp	12d	01-Nov-13A	29-Nov-13								
AP00205	Review & Comment by JV	12d	30-Nov-13	13-Dec-13								
AP00210	Designer PrepareAIP	6d	14-Dec-13	20-Dec-13								
AP00215	Formal Submission of AIP to ICE/IPs (except GEO)	0d		20-Dec-13								
AP00220	Advanced Submission of AIP to SO	0d		20-Dec-13								
AP00225	Review & Comment by SO/ ICE/ IPs	28d	21-Dec-13	17-Jan-14								
AP00230	Advance Commants from SO/ Comments from ICE/ IPs Received	0d		17-Jan-14								
AP00235	Designer to Prepare RtC & Updated AIP	18d	18-Jan-14	14-Feb-14								
AP00240	Submisson of AIP to SO/ ICE together with Reply To Comment (RTC)	0d		14-Feb-14								
AP00245	Reply to IPs Comments in RTC	0d		14-Feb-14								
AP00250	ICEApproval & Issue of Design Check Cert.	18d	15-Feb-14	07-Mar-14								
AP00265	SO forwardAIP to GEO	3d	15-Feb-14	17-Feb-14								
AP00270	GEO Review (4 weeks)	28d	18-Feb-14	17-Mar-14								
AP00280	SO Review (35 Days)	35d	15-Feb-14	21-Mar-14								
AIP - Roadworks & Project Alignment (A19)												
AP00100	Designer prepare AIP - Roadworks & Alignment	9d	05-Aug-13A	27-Sep-13A								
AP00105	Review & Comment by JV	6d	28-Sep-13A	04-Nov-13A								
AP00110	Designer PrepareAIP	6d	05-Nov-13A	07-Nov-13A								
AP00115	Formal Submission of AIP to ICE/IPs (except GEO)	0d		07-Nov-13A								
AP00120	Advanced Submission of AIP to SO	0d		07-Nov-13A								
AP00125	Review & Comment by SO/ ICE/ IPs	28d	08-Nov-13A	06-Dec-13								
AP00130	Advance Comment from SO/ Comments from ICE/ IPs Received	0d		06-Dec-13								
AP00135	Designer to Prepare RtC & Updated AIP	18d	07-Dec-13	30-Dec-13								
AP00140	Submission of AIP to SO/ ICE together with Reply To Comment (RTC)	0d		30-Dec-13								
AP00145	Reply to IPs Comments in RTC	0d		30-Dec-13								
AP00150	ICEApproval & Issue of Design Check Cert.	18d	31-Dec-13	21-Jan-14								
AP00155	Check Cert to SO	0d		21-Jan-14								
AP00160	No Objection or Further Minor Comments from IPs Received	0d		21-Jan-14								
AP00180	SO Review (35 Days)	35d	05-Jan-14	08-Feb-14								
AP00185	SO Approval with Condition R received	0d		08-Feb-14								
AIP - Sewage, Drainage, Waterworks & UU (C2 & E3)												
AP01010	Designer PrepareAIP - Sewage, Drainage, Waterworks & UU	29d	24-Dec-13	29-Jan-14								
AP01015	Review & Comment by JV	12d	30-Jan-14	19-Feb-14								
AP01020	Designer PrepareAIP	6d	20-Feb-14	26-Feb-14								
Method Statement Submission												
Method Statement of Construction Methodology of Dredging & Disposal												
MS1010	Preparation Method Statement for Dredging & Disposal	19d	27-Jul-13A	26-Aug-13A								
MS1020	Submit Method Statement to SO/ DC	0d		26-Aug-13A								
MS1030	SO Reviews & Comments/ DC Comments	28d	27-Aug-13A	24-Sep-13A								
MS1070	SO's Approval	0d		24-Sep-13A								
Method Statement of Construction Methodology of Sloping & Vertical Seawall												
MS1190	Preparation Method Statement for Sloping & Vertical Seawall	19d	27-Jul-13A	12-Sep-13A								
MS1280	Submit Method Statement to SO/ DC	0d		12-Sep-13A								
MS1290	SO Reviews & Comments/ DC Comments	28d	13-Sep-13A	03-Oct-13A								
MS1390	Re-submission	9d	04-Oct-13A	21-Nov-13A								
MS1470	SO's Review	28d	22-Nov-13A	19-Dec-13								
MS1480	SO's Approval	0d		19-Dec-13								
Method Statement of Reclamation Sequence & Methods												
MS1100	Preparation Method Statement for Reclamation	19d	27-Jul-13A	30-Nov-13								
MS1110	Submit Method Statement to SO/ DC	0d		30-Nov-13								
MS1120	SO Reviews & Comments/ DC Comments	28d	01-Dec-13	28-Dec-13								
MS1130	Re-submission	9d	30-Dec-13	09-Jan-14								
MS1140	DC Approval & Issue Check C.ert.	18d	10-Jan-14	30-Jan-14								
MS1150	SO's Review	28d	10-Jan-14	06-Feb-14								
MS1160	SO's Approval	0d		06-Feb-14								
Method Statement of Construction Methodology of Band Drain Installation												
MS1680	Preparation Method Statement for Band Drain Installation	19d	27-Jul-13A	21-Sep-13A								
MS1690	Submit Method Statement to SO/ DC	0d		21-Sep-13A								
MS1780	SO Reviews & Comments/ DC Comments	28d	22-Sep-13A	27-Nov-13								
MS1790	Re-submission	9d	28-Nov-13	07-Dec-13								
MS1880	SO's Review	28d	08-Dec-13	04-Jan-14								
MS1890	SO's Approval	0d		04-Jan-14								
MS1980	DC Approval & Issue Check C.ert.	18d	09-Dec-13	31-Dec-13								
Method Statement of Ground Investigation - CPT												
MS2800	Preparation Method Statement for GI & Accociated Temp.works	18d	05-Aug-13A	29-Aug-13A								
MS2810	Submit Method Statement to SO	0d		29-Aug-13A								
MS2820	SO's Approval	28d	30-Aug-13A	10-Sep-13A								
Method Statement of Ground Investigation - Northern Landfall & Tunnel												
MS2850	Preparation Method Statement for GI & Accociated Temp.works	18d	21-Oct-13A	29-Nov-13								
MS2860	Submit Method Statement to SO	0d		29-Nov-13								
MS2870	SO's Approval	28d	30-Nov-13	27-Dec-13								
Method Statement of Temp.Fill Slopes & Surcharge in Reclamation												
MS3100	Preparation Method Statement for Temp.Fill Slopes & Surcharge in Reclamation	25d	25-Nov-13	23-Dec-13								
MS3110	Submit Method Statement to SO	0d		23-Dec-13								
MS3120	SO Reviews & Comments	28d	24-Dec-13	20-Jan-14								
MS3130	Re-submission	18d	21-Jan-14	17-Feb-14								
MS3140	SO's Review	28d	18-Feb-14	17-Mar-14								
Method Statement of Full Details of Materials,Plant & Operations involved in Diaphragm Wall												

Activity ID	Activity Name	Original Duration	Start	Finish	2013					2014				
					Nov		Dec			Jan		Feb		
					4		5			6		7		
MS3300	Preparation Full Details of Materials,Plant & Operation involved in Diaphragm Wall	25d	25-Nov-13	23-Dec-13										
MS3310	Submit Method Statement to SO	0d		23-Dec-13										
MS3320	SO Reviews & Comments	28d	24-Dec-13	20-Jan-14										
MS3330	Re-submission	18d	21-Jan-14	17-Feb-14										
MS3340	SO's Review	28d	18-Feb-14	17-Mar-14										
Method Statement of Providing the Groundwater Cut-offs & Pumping Test														
MS1900	Preparation Method Statement for Groundwater Cut-off & Pumping Test	25d	21-Feb-14	21-Mar-14										
Sub-contracting & Procurment														
Employ an Instrumentation Specialist Subcontractor														
A3710	Preparation of Employ an Instrumentation Specialist Subcontractor	36d	05-Aug-13A	14-Dec-13										
A63780	SO's Approval	24d	16-Dec-13	15-Jan-14										
Seawall Block														
PR060	Seawall Block - Procurement	21d	26-Jul-13A	05-Oct-13A										
PR070	Seawall Block - Fabrication	0d	07-Oct-13A											
Construction														
Establishment														
Sediment Quality Report/Dumping Permit														
DS100	Cross Boundary Dumping Application/Approval	58d	24-Aug-13A	07-Jan-14										
DS110	Letter to CEDD for AMFC	0d		30-Aug-13A										
DS145	Application Process for AMFC by CEDD (Cat. Mf)	21d	30-Aug-13A	30-Aug-13A										
DS150	Prepare and Submission by JV	6d	31-Aug-13A	09-Sep-13A										
DS160	Dumping Permit - Application Process	21d	09-Sep-13A	29-Oct-13A										
DS170	Dumping Permit Issuance (Cat. Mf)	0d		29-Oct-13A										
DS175	Application Process for AMFC by CEDD (Cat. L)	21d	30-Aug-13A	16-Sep-13A										
DS180	Prepare and Submission by JV	6d	17-Sep-13A	17-Sep-13A										
DS190	Dumping Permit - Application Process	21d	18-Sep-13A	29-Oct-13A										
DS200	Dumping Permit Issuance (Cat. L)	0d		29-Oct-13A										
DS205	Application Process for AMFC by CEDD (Cat. Mp)	21d	30-Aug-13A	16-Sep-13A										
DS210	Prepare and Submission by JV	6d	17-Sep-13A	17-Sep-13A										
DS220	Dumping Permit - Application Process	21d	18-Sep-13A	29-Oct-13A										
DS230	Dumping Permit Issuance (Cat. Mp)	0d		29-Oct-13A										
Apply for Mairne Department Notice														
CGI0260	Prepare & Submit MDN Appli cation for Dredging & Reclamation	20d	27-Jul-13A	11-Sep-13 A										
CGI0265	1st MMWG Meeting	0d		19-Aug-13A										
CGI0270	MDN Process for Dredging & Reclamation	21d	12-Sep-13A	09-Oct-13A										
SO accommodation														
CTW0000	SO accommodation	42d	18-Nov-13A	22-Jan-14										
Additional GI														
CGI0300	Additional GI for Northern Landfall	60d	28-Oct-13A	31-May-14										
Pontoon Temporary Reprovisioning														
CTW0020	Temp Pontoon - Material Sourcing & Delivery	9d	09-Sep-13A	19-Oct-13A										
CTW0025	Temp Pontoon - Prefabrication	9d	21-Oct-13A	09-Nov-13A										
CTW0030	Temp Pontoon - Final fabrication	18d	10-Nov-13A	27-Nov-13										
CTW0040	Temp Pontoon - Testing & Final Paints	9d	28-Nov-13	07-Dec-13										
CTW0050	Temp Pontoon - Delviery to RTT	4d	09-Dec-13	12-Dec-13										
Seawall, Reclamation & Surcharge, Ph.1														
Seawall and Reclamation (50m interval)														
200m Leading Seawall Achievement														
NR10000	200m Leading Seawall for Reclamation: 0-50	0d	24-Jan-14											
NR10010	200m Leading Seawall for Reclamation: 50-100	0d	08-Feb-14											
NR10020	200m Leading Seawall for Reclamation: 100-150	0d	17-Feb-14											
Zone E														
Vertical Seawall														
NR10150	VS - Dredging	2d	01-Nov-13A	07-Nov-13A										
NR10160	VS - Dredging	2d	08-Nov-13A	16-Nov-13A										
NR10170	VS - Dredging	2d	17-Nov-13A	25-Nov-13										
NR10180	VS - Dredging	2d	26-Nov-13	27-Nov-13										
NR10190	VS - Rock Grade 400	7d	18-Nov-13A	23-Nov-13A										
NR10200	VS - Rock Grade 400	7d	25-Nov-13	02-Dec-13										
NR10210	VS - Rock Grade 400	7d	03-Dec-13	10-Dec-13										
NR10220	VS - Rock Grade 400	6d	11-Dec-13	17-Dec-13										
NR10230	VS - Levelling Stone	3d	03-Dec-13	05-Dec-13										
NR10240	VS - Levelling Stone	3d	06-Dec-13	09-Dec-13										
NR10250	VS - Levelling Stone	3d	11-Dec-13	13-Dec-13										
NR10260	VS - Levelling Stone	3d	18-Dec-13	20-Dec-13										
NR10270	VS - Seawall Block	8d	06-Dec-13	14-Dec-13										
NR10280	VS - Seawall Block	8d	16-Dec-13	24-Dec-13										
NR10290	VS - Seawall Block	8d	27-Dec-13	06-Jan-14										
NR10300	VS - Seawall Block	8d	07-Jan-14	15-Jan-14										
NR10310	VS - Rockfill Type A	3d	27-Dec-13	30-Dec-13										
NR10320	VS - Rockfill Type A	3d	31-Dec-13	03-Jan-14										
NR10330	VS - Rockfill Type A	3d	07-Jan-14	09-Jan-14										
NR10340	VS - Rockfill Type A	3d	16-Jan-14	18-Jan-14										
NR10350	VS - Geotextile	1d	04-Jan-14	04-Jan-14										
NR10360	VS - Geotextile	1d	06-Jan-14	06-Jan-14										
NR10370	VS - Geotextile	1d	10-Jan-14	10-Jan-14										
NR10380	VS - Geotextile	1d	20-Jan-14	20-Jan-14										
NR10390	VS - Granular Filter	4d	07-Jan-14	10-Jan-14										
NR10400	VS - Granular Filter	4d	11-Jan-14	15-Jan-14										
NR10410	VS - Granular Filter	4d	16-Jan-14	20-Jan-14										
NR10420	VS - Granular Filter	4d	21-Jan-14	24-Jan-14										

Activity ID	Activity Name	Original Duration	Start	Finish	2013				2014				
						Nov		Dec		Jan		Feb	
						4		5		6		7	
NR10430	VS - Berm Stone	4d	20-Jan-14	23-Jan-14								VS - Berm Stone	
NR10440	VS - Berm Stone	4d	24-Jan-14	28-Jan-14								VS - Berm Stone	
NR10450	VS - Berm Stone	4d	29-Jan-14	08-Feb-14								VS - Berm Stone	
NR10460	VS - Berm Stone	4d	10-Feb-14	13-Feb-14								VS - Berm Stone	
NR10470	VS - Mass Concrete Coping	8d	20-Jan-14	28-Jan-14								VS - Mass Concrete Coping	
NR10480	VS - Mass Concrete Coping	8d	29-Jan-14	13-Feb-14								VS - Mass Concrete Coping	
NR10490	VS - Mass Concrete Coping	8d	14-Feb-14	22-Feb-14								VS - Mass Concrete Coping	
NR10500	VS - Mass Concrete Coping	8d	24-Feb-14	04-Mar-14								VS - Mass Concrete Coping	
Reclamation													
NR10510	Reclamation - Geotextile	5d	15-Jan-14	21-Jan-14								Reclamation - Geotextile	
NR10520	Reclamation - Geotextile	5d	21-Jan-14	27-Jan-14								Reclamation - Geotextile	
NR10530	Reclamation - Geotextile	5d	27-Jan-14	08-Feb-14								Reclamation - Geotextile	
NR10540	Reclamation - Geotextile	5d	08-Feb-14	14-Feb-14								Reclamation - Geotextile	
NR10550	Reclamation - Sand Blanket	2d	27-Jan-14	29-Jan-14								Reclamation - Sand Blanket	
NR10560	Reclamation - Sand Blanket	2d	29-Jan-14	07-Feb-14								Reclamation - Sand Blanket	
NR10570	Reclamation - Sand Blanket	2d	10-Feb-14	12-Feb-14								Reclamation - Sand Blanket	
NR10580	Reclamation - Sand Blanket	2d	14-Feb-14	17-Feb-14								Reclamation - Sand Blanket	
NR10590	Reclamation - Band Drain	2d	29-Jan-14	07-Feb-14								Reclamation - Band Drain	
NR10600	Reclamation - Band Drain	2d	07-Feb-14	10-Feb-14								Reclamation - Band Drain	
NR10610	Reclamation - Band Drain	2d	12-Feb-14	13-Feb-14								Reclamation - Band Drain	
NR10620	Reclamation - Band Drain	2d	17-Feb-14	18-Feb-14								Reclamation - Band Drain	
NR10630	Public Fill up to -2.5mPD	3d	07-Feb-14*	10-Feb-14								Public Fill up to -2.5mPD	
NR10640	Public Fill up to -2.5mPD	3d	11-Feb-14	13-Feb-14								Public Fill up to -2.5mPD	
NR10650	Public Fill up to -2.5mPD	2d	17-Feb-14	18-Feb-14								Public Fill up to -2.5mPD	
NR10670	Public Fill up to +2.5mPD	8d	14-Feb-14	22-Feb-14								Public Fill up to +2.5mPD	
NR10680	Public Fill up to +2.5mPD	7d	24-Feb-14	03-Mar-14								Public Fill up to +2.5mPD	
NR10710	Public Fill up to +6.0mPD	8d	24-Feb-14	04-Mar-14								Public Fill up to +6.0mPD	
Zone D													
Vertical Seawall													
NR10790	VS - Dredging	2d	28-Nov-13	29-Nov-13				VS - Dredging					
NR10800	VS - Dredging	2d	09-Dec-13	10-Dec-13				VS - Dredging					
NR10810	VS - Dredging	1d	12-Dec-13	12-Dec-13				VS - Dredging					
NR10820	VS - Dredging	1d	13-Dec-13	13-Dec-13				VS - Dredging					
NR10830	VS - Dredging	1d	14-Dec-13	14-Dec-13				VS - Dredging					
NR10840	VS - Rock Grade 400	9d	30-Nov-13	10-Dec-13				VS - Rock Grade 400					
NR10850	VS - Rock Grade 400	9d	11-Dec-13	20-Dec-13				VS - Rock Grade 400					
NR10860	VS - Rock Grade 400	9d	21-Dec-13	03-Jan-14				VS - Rock Grade 400					
NR10870	VS - Rock Grade 400	8d	04-Jan-14	13-Jan-14						VS - Rock Grade 400			
NR10880	VS - Rock Grade 400	8d	14-Jan-14	22-Jan-14						VS - Rock Grade 400			
NR10890	VS - Levelling Stone	4d	21-Dec-13	27-Dec-13				VS - Levelling Stone					
NR10900	VS - Levelling Stone	4d	28-Dec-13	02-Jan-14				VS - Levelling Stone					
NR10910	VS - Levelling Stone	4d	03-Jan-14	07-Jan-14						VS - Levelling Stone			
NR10920	VS - Levelling Stone	4d	08-Jan-14	11-Jan-14						VS - Levelling Stone			
NR10930	VS - Levelling Stone	4d	13-Jan-14	16-Jan-14						VS - Levelling Stone			
NR10940	VS - Seawall Block	7d	16-Jan-14	23-Jan-14						VS - Seawall Block			
NR10950	VS - Seawall Block	7d	24-Jan-14	07-Feb-14						VS - Seawall Block			
NR10960	VS - Seawall Block	7d	08-Feb-14	15-Feb-14								VS - Seawall Block	
NR10970	VS - Seawall Block	7d	17-Feb-14	24-Feb-14								VS - Seawall Block	
NR10990	VS - Rockfill Type A	3d	08-Feb-14	11-Feb-14								VS - Rockfill Type A	
NR11000	VS - Rockfill Type A	3d	12-Feb-14	14-Feb-14								VS - Rockfill Type A	
NR11010	VS - Rockfill Type A	3d	17-Feb-14	19-Feb-14								VS - Rockfill Type A	
NR11040	VS - Geotextile	2d	15-Feb-14	17-Feb-14								VS - Geotextile	
NR11050	VS - Geotextile	2d	18-Feb-14	19-Feb-14								VS - Geotextile	
NR11060	VS - Geotextile	2d	20-Feb-14	21-Feb-14								VS - Geotextile	
NR11120	VS - Granular Filter	5d	20-Feb-14	25-Feb-14								VS - Granular Filter	
Sloping Seawall													
NR12000	SS - Dredging	2d	16-Dec-13	17-Dec-13				SS - Dredging					
NR12040	SS - Dredging	2d	11-Jan-14	13-Jan-14						SS - Dredging			
NR12080	SS - Dredging	2d	14-Jan-14	15-Jan-14						SS - Dredging			
NR12130	SS - Dredging	2d	16-Jan-14	17-Jan-14						SS - Dredging			
NR12170	SS - Dredging	1d	18-Jan-14	18-Jan-14								SS - Dredging	
NR12210	SS - Rock Grade 400 up to -2.5mPD	10d	18-Dec-13	31-Dec-13				SS - Rock Grade 400 up to -2.5mPD					
NR12260	SS - Rock Grade 400 up to -2.5mPD	10d	02-Jan-14	13-Jan-14						SS - Rock Grade 400 up to -2.5mPD			
NR12300	SS - Rock Grade 400 up to -2.5mPD	10d	14-Jan-14	24-Jan-14						SS - Rock Grade 400 up to -2.5mPD			
NR12400	SS - Rock Grade 400 up to -2.5mPD	10d	25-Jan-14	12-Feb-14						SS - Rock Grade 400 up to -2.5mPD			
NR12810	SS - Rock Grade 400 up to -2.5mPD	9d	13-Feb-14	22-Feb-14								SS - Rock Grade 400 up to -2.5mPD	
NR12920	SS - Rock Grade 400 up to +2.5mPD	5d	02-Jan-14	07-Jan-14						SS - Rock Grade 400 up to +2.5mPD			
NR13030	SS - Rock Grade 400 up to +2.5mPD	5d	14-Jan-14	18-Jan-14						SS - Rock Grade 400 up to +2.5mPD			
NR13140	SS - Rock Grade 400 up to +2.5mPD	5d	25-Jan-14	30-Jan-14						SS - Rock Grade 400 up to +2.5mPD			
NR13200	SS - Rock Grade 400 up to +2.5mPD	5d	13-Feb-14	18-Feb-14								SS - Rock Grade 400 up to +2.5mPD	
NR13210	SS - Rock Grade 400 up to +2.5mPD	4d	24-Feb-14	27-Feb-14								SS - Rock Grade 400 up to +2.5mPD	
Reclamation													
NR13370	Sloping - Rockfill Type A	1d	08-Feb-14	10-Feb-14								Sloping - Rockfill Type A	
NR13380	Sloping - Rockfill Type A	1d	22-Feb-14	24-Feb-14								Sloping - Rockfill Type A	
NR13420	Sloping - Geotextile	1d	10-Feb-14	11-Feb-14								Sloping - Geotextile	
NR13430	Sloping - Geotextile	1d	24-Feb-14	25-Feb-14								Sloping - Geotextile	
NR13470	Sloping - Granular Filter	2d	11-Feb-14	13-Feb-14									

Actual Work

Progress

Planned Bar

Planned Bar - ...

Milestone

Progress Milest...

TMCLK - Northern Connection Sub-Sea Tunnel Section

Three-months Rolling Programme



Date	Revision	Checked	Approved

Activity ID	Activity Name	Original Duration	Start	Finish	2013		2014																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										
					Nov		Dec		Jan		Feb																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						
					4		5		6		7																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						
Vertical Seawall																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	

Activity ID	Activity Name	Original Duration	Start	Finish	2013		2014		
						Nov 4	Dec 5	Jan 6	Feb 7
AP00300	Preparation of AIP for TBM Tunnel Lining & Internal Structures	18d	27-Jul-13A	17-Oct-13A	Preparation of AIP for TBM Tunnel Lining & Internal Structures				
AP00305	Review & Comment by JV	12d	19-Oct-13A	28-Oct-13A	Review & Comment by JV				
AP00310	Designer Prepare AIP	12d	29-Oct-13A	01-Nov-13A	Designer Prepare AIP				
AP00315	Formal Submission of AIP to ICE/IPs (except GEO))	0d		01-Nov-13A	Formal Submission of AIP to ICE/IPs (except GEO))				
AP00320	Advanced Submission of AIP to SO	0d		01-Nov-13A	Advanced Submission of AIP to SO				
AP00325	Review & Comment by SO/ ICE/ IPs	28d	02-Nov-13A	20-Nov-13A	Review & Comment by SO/ ICE/ IPs				
AP00330	Advance Comment from SO/ Comments from ICE/ IPs Received	0d		20-Nov-13A	Advance Comment from SO/ Comments from ICE/ IPs Received				
AP00335	Designer to Prepare RTC & Updated AIP	18d	21-Nov-13A	06-Dec-13	Designer to Prepare RTC & Updated AIP				
AP00340	Submission of AIP to SO/ ICE together with Reply To Comment (RTC)	0d		06-Dec-13	Submission of AIP to SO/ ICE together with Reply To Comment (RTC)				
AP00345	Reply to IPs Comments in RTC	0d		06-Dec-13	Reply to IPs Comments in RTC				
AP00350	ICE Approval & Issue of Design Check Cert.	18d	07-Dec-13	30-Dec-13	ICE Approval & Issue of Design Check Cert.				
AP00355	Check Cert to SO, SO Submission to GEO	0d		30-Dec-13	Check Cert to SO, SO Submission to GEO				
AP00360	No Objection or Further Minor Comments from IPs Received	0d		30-Dec-13	No Objection or Further Minor Comments from IPs Received				
AP00365	SO forward AIP to GEO	3d	07-Dec-13	09-Dec-13	SO forward AIP to GEO				
AP00370	GEO Review (4 weeks)	28d	12-Dec-13	08-Jan-14	GEO Review (4 weeks)				
AP00375	GEO Comment Received	0d		08-Jan-14	GEO Comment Received				
AP00380	SO Review (35 Days)	35d	20-Jan-14	23-Feb-14					
AP00385	SO Approval with Condition Received	0d		24-Feb-14					
DDA for TBM Tunnel Lining Settlement Anlysis & Confinement Pressure (G1)									
DD00800	Preparation of DDA Permanent Works	18d	24-Feb-14	15-Mar-14					
DDA for TBM Tunnel Lining Structural Design (G1)									
DD00700	Preparation of DDA	18d	24-Feb-14	15-Mar-14					
AIP - Cross Passage (G2)									
AP00400	Preparation of AIP for Cross Passage	30d	25-Nov-13	31-Dec-13	Preparation of AIP for Cross Passage				
AP00405	Review & Comment by JV	18d	02-Jan-14	22-Jan-14	Review & Comment by JV				
AP00410	Designer Prepare AIP	12d	23-Jan-14	12-Feb-14	Designer Prepare AIP				
AP00415	Formal Submission of AIP to ICE/IPs (except GEO)	0d		12-Feb-14	Formal Submission of AIP to ICE/IPs (except GEO)				
AP00420	Advanced Submission of AIP to SO	0d		12-Feb-14	Advanced Submission of AIP to SO				
AP00425	Review & Comment by SO/ ICE/ IPs	28d	13-Feb-14	12-Mar-14					
Sub-contracting & Procurment									
A66390	Electrical Pump - Procurement, Supply & Delivery	140d	31-Dec-13	27-Jun-14					
TBM									
PR020	Fabricate TBM & Deliver to Site	330d	16-Oct-13A	08-Dec-14					
Slurry Treatment Plant									
PR090	Slurry Treatment Plant - Fabrication & On-site Installation	330d	19-Feb-14	02-Apr-15					
Construction									
Temporary Substation									
CTS0010	Temporary Substation construction	250d	07-Jan-14	13-Nov-14					
TTMS for Utilities									
A65210	Trench Excavation & Service Connection	48d	24-Feb-14	24-Apr-14					
CLP Coordination									
A65260	1st Batch - Order , Manufacturing & Delivery	206d	28-Oct-13A	28-Jun-14					
A65270	2nd Batch - Order Manufacturing & Delivery	292d	28-Oct-13A	14-Oct-14					
Temporary Substation									
CTS0099	Excavation & Earth Mat Installation	12d	07-Feb-14	20-Feb-14	Excavation & Earth Mat Installation				
CTS0100	Temporary Substation Construction - Foundation	9d	21-Feb-14	03-Mar-14					