

ID	Activity	Days	Start	Finish	2018												
					July					August					September		
					25	02	09	16	23	30	06	13	20	27	03	10	17
Three Monthly Programme 20/06/18 - 20/09/18																	
Contract Dates																	
Portion Access Dates																	
P140	Access to Portion XI (Day 56)	0	01/07/18		◆												
P150	Access to Portion XX (Day 56)	0	01/07/18		◆												
P160	Access to Portion IX (Day 56)	0	01/07/18		◆												
Portion Possession Dates																	
P120	Possession to Portion VIII (Day 25)	0	31/05/18 A														
P130	Possession to Portion XIV (Day 46)	0	21/06/18														
P145	Possession to Portion WA6 (Day 91)	0	05/08/18						◆								
P185	Possession to Portion Ve (Day 132)	0	15/09/18													◆	
P195	Possession to Portion XIII (16 Sep 2018)	0	16/09/18*													◆	
General Procurement																	
P1010	Submit and Approval of Major Material	26	07/05/18 A	06/06/18 A													
P1020	Conctere Material	50	07/06/18 A	06/08/18													
P1030	Rebar Material	50	07/06/18 A	06/08/18													
P1040	Steelfixer	50	07/06/18 A	06/08/18													
P1050	Formwork Falsework Erector	50	07/06/18 A	06/08/18													
P1060	ABWF Material	70	07/06/18 A	29/08/18													
P1070	ABWF Erector	70	07/06/18 A	29/08/18													
P1080	Cladding	70	07/06/18 A	29/08/18													
Method Statements																	
Plant Room																	
MS1010	Prepare & Submit MS for Plant Room (Civil)	24	07/05/18 A	04/06/18 A													
MS1020	ICE & ER Approval of MS for Plant Room (Civil)	12	05/06/18 A	19/06/18 A													
MS1150	Prepare & Submit MS for Plant Room (E&M)	24	20/06/18	18/07/18													
MS1160	ICE & ER Approval of MS for Plant Room (E&M)	12	19/07/18	01/08/18													
Toll Control Building																	
MS1030	Prepare & Submit MS for Toll Control Building (Civil)	14	07/05/18 A	23/05/18 A													
MS1040	ICE & ER Approval of MS for Toll Control Building (Civil)	12	24/05/18 A	06/06/18 A													
MS1170	Prepare & Submit MS for Toll Control Building (E&M)	14	07/06/18 A	13/06/18 A													



Gammon

For Contract No. HY/2017/10 Northern Connection Tunnel Buildings, E&M

THREE MONTHLY ROLLING PROGRAMME

20/06/18 - 20/09/18

P1	Date	Revision	Checked	Approved
	20/06/18			

ID	Activity	Days	Start	Finish	2018												
					July					August					September		
					25	02	09	16	23	30	06	13	20	27	03	10	17
MS1180	ICE & ER Approval of MS for Toll Control Building (E&M)	12	14/06/18 A	23/06/18													
Administration Building																	
MS1050	Prepare & Submit MS for Administration Building (Civil)	24	07/05/18 A	04/06/18 A													
MS1060	ICE & ER Approval of MS for Administration Building (Civil)	12	05/06/18 A	19/06/18 A													
MS1190	Prepare & Submit MS for Administration Building (E&M)	24	20/06/18	18/07/18													
MS1200	ICE & ER Approval of MS for Administration Building (E&M)	12	19/07/18	01/08/18													
Maintenance Depot																	
MS1070	Prepare & Submit MS for Maintenance Depot (Civil)	24	24/05/18 A	21/06/18													
MS1080	ICE & ER Approval of MS for Maintenance Depot (Civil)	12	22/06/18	06/07/18													
MS1210	Prepare & Submit MS for Maintenance Depot (E&M)	24	07/07/18	03/08/18													
MS1220	ICE & ER Approval of MS for Maintenance Depot (E&M)	12	04/08/18	17/08/18													
Custom & Excise Department Building																	
MS1090	Prepare & Submit MS for C&ED Building (Civil)	24	22/06/18	20/07/18													
MS1100	ICE & ER Approval of MS for C&ED Building (Civil)	12	21/07/18	03/08/18													
MS1230	Prepare & Submit MS for C&ED Building (E&M)	24	04/08/18	31/08/18													
MS1240	ICE & ER Approval of MS for C&ED Building (E&M)	12	01/09/18	14/09/18													
Fire Services Department Building																	
MS1110	Prepare & Submit MS for Fire Services Building (Civil)	24	21/07/18	17/08/18													
MS1120	ICE & ER Approval of MS for Fire Services Building (Civil)	12	18/08/18	31/08/18													
MS1250	Prepare & Submit MS for Fire Services Building (E&M)	24	01/09/18	29/09/18													
Satellite Control Building																	
MS1130	Prepare & Submit MS for Satellite Control Building (Civil)	24	18/08/18	14/09/18													
MS1140	ICE & ER Approval of MS for Satellite Control Building (Civil)	12	15/09/18	29/09/18													
General Submission (First Submission)																	
GS110	Prepare & Submit Subcontractor Management Plan	17	07/05/18 A	23/05/18 A													
GS120	Prepare & Submit Environmental Management Plan	32	07/05/18 A	07/06/18 A													
GS130	Prepare & Submit Safety Management Plan	22	07/05/18 A	28/05/18 A													
E&M Design																	
Section A - Tunnel Ventilation System																	
A010	Design Proposal of Tunnel Ventilation System	60	18/08/18*	16/10/18													
A040	TVS -Smoke Extraction Fan Static Calculation for Service Gallery	60	13/09/18*	11/11/18													

THREE MONTHLY ROLLING PROGRAMME

20/06/18 - 20/09/18



For Contract No. HY/2017/10 Northern Connection Tunnel Buildings, E&M

P2	Date	Revision	Checked	Approved
	20/06/18			

ID	Activity	Days	Start	Finish	2018													
					July					August					September			
					25	02	09	16	23	30	06	13	20	27	03	10	17	
A050	Jet Fan Static Calculation for Vehicle Underpass	60	13/05/18 A	11/07/18														
A055	Jet Fan Static Calculation for Vehicle Underpass - Approval	28	12/07/18	08/08/18														
A060	Pressurization Fan Static Calculation for Vehicle Underpass	60	22/08/18*	20/10/18														
A080	TVS -Design Proposal including the Smoke Extraction Strategy	60	13/09/18*	11/11/18														
A090	TVS -Control Logic Review with FSD	60	13/09/18*	11/11/18														
Section B - Tunnel Lighting and Road Lighting System																		
B010	Design Proposal of Tunnel Lighting System (TLS)	60	04/08/18*	02/10/18														
B020	Tunnel lighting control	60	08/09/18*	06/11/18														
B030	TLS -Lux Calculation	60	08/09/18*	06/11/18														
B040	TLS -Structure support design calculation for tunnel lighting	60	08/09/18*	06/11/18														
Section C - Building Services of MVAC System																		
TCB																		
C012	TCB -AC Cooling Capacity Calculation	60	31/07/18*	28/09/18														
C020	TCB -AHU/PAU Static Pressure Calculation	60	02/07/18*	30/08/18														
C025	TCB -AHU/PAU Static Pressure Calculation - Approval	28	31/08/18	27/09/18														
C040	TCB -Mechanical Ventilation Capacity Calculation	60	17/06/18 A	15/08/18														
C045	TCB -Mechanical Ventilation Capacity Calculation - Approval	28	16/08/18	12/09/18														
C050	TCB -Fan Static Pressure Calculation	60	29/07/18*	26/09/18														
ADB																		
C070	ADB -AC Cooling Capacity Calculation	60	24/06/18*	22/08/18														
C075	ADB -AC Cooling Capacity Calculation - Approval	28	23/08/18	19/09/18														
C080	ADB -AHU/PAU Static Pressure Calculation	60	07/09/18*	05/11/18														
C090	ADB -Pump head calculation	60	27/08/18*	25/10/18														
C100	ADB -Mechanical Ventilation Capacity Calculation	60	26/07/18*	23/09/18														
C110	ADB -Fan Static Pressure Calculation	60	06/09/18*	04/11/18														
NVB																		
C130	NVB -AC Cooling Capacity Calculation	60	13/09/18*	11/11/18														
C140	NVB -Mechanical Ventilation Capacity Calculation	60	13/09/18*	11/11/18														
C160	NVB -Acoustic Performance Calculation	60	17/09/18*	15/11/18														
C180	NVB -Staircase Pressurization System Calculation	60	13/09/18*	11/11/18														
MD																		

THREE MONTHLY ROLLING PROGRAMME

20/06/18 - 20/09/18



For Contract No. HY/2017/10 Northern Connection Tunnel Buildings, E&M

P3	Date	Revision	Checked	Approved
	20/06/18			

ID	Activity	Days	Start	Finish	2018											
					July					August					September	
					25	02	09	16	23	30	06	13	20	27	03	10
C400	MD -AC Cooling Capacity Calculation	60	13/09/18*	11/11/18												
C420	MD -Mechanical Ventilation Capacity Calculation	60	28/08/18*	26/10/18												
Vehicular Underpass																
C450	Vehicle Underpass -Mechanical Ventilation Capacity Calculation	60	18/08/18*	16/10/18												
Thermal Insulation																
C480	Ductwork & Pipework Thermal Insulation Thickness Calculation	60	02/07/18*	30/08/18												
C485	Ductwork & Pipework Thermal Insulation Thickness Calculation - Approval	28	31/08/18	27/09/18												
Section D - Building Services of Electrical System																
TCB																
D010	TCB -UPS and Battery Capacity Calculations	60	06/07/18*	03/09/18												
D015	TCB -UPS and Battery Capacity Calculations - Approval	30	04/09/18	03/10/18												
D020	TCB -Electrical Loading Demand Calculation	60	24/07/18*	21/09/18												
D030	TCB -Lux Level Calculation	60	18/07/18*	15/09/18												
D035	TCB -Lux Level Calculation - Approval	30	16/09/18	15/10/18												
D040	TCB -Cable Sizing and Voltage Drop Verification	60	07/08/18*	05/10/18												
D050	TCB -Generator Calculation	60	15/06/18 A	13/08/18												
D055	TCB -Generator Calculation - Approval	30	14/08/18	12/09/18												
D060	TCB -Fuel Tank Calculation	60	15/06/18 A	13/08/18												
D065	TCB -Fuel Tank Calculation - Approval	30	14/08/18	12/09/18												
D070	TCB -Cable Containment Calculation	60	04/09/18*	02/11/18												
D080	TCB -Earthing Resistance Calculation	60	07/08/18*	05/10/18												
D090	TCB -Power Factor Correction & Harmonic Current AnalysisCalculation	60	07/08/18*	05/10/18												
ADB																
D100	ADB -UPS and Battery Capacity Calculations	60	01/08/18*	29/09/18												
D110	ADB -Electrical Loading Demand Calculation	60	28/06/18*	26/08/18												
D115	ADB -Electrical Loading Demand Calculation - Approval	30	27/08/18	25/09/18												
D120	ADB -Lux Level Calculation	60	09/09/18*	07/11/18												
D140	ADB -Generator Calculation	60	11/06/18 A	09/08/18												
D145	ADB -Generator Calculation - Approval	30	10/08/18	08/09/18												
D150	ADB -Fuel Tank Calculation	60	11/06/18 A	09/08/18												
D155	ADB -Fuel Tank Calculation - Approval	30	10/08/18	08/09/18												

THREE MONTHLY ROLLING PROGRAMME

20/06/18 - 20/09/18



For Contract No. HY/2017/10 Northern Connection Tunnel Buildings, E&M

P4	Date	Revision	Checked	Approved
	20/06/18			

ID	Activity	Days	Start	Finish	2018												
					July					August					September		
					25	02	09	16	23	30	06	13	20	27	03	10	17
NVB																	
D190	NVB -UPS and Battery Capacity Calculations	60	20/06/18*	18/08/18													
D195	NVB -UPS and Battery Capacity Calculations - Approval	30	19/08/18	17/09/18													
D200	NVB -Electrical Loading Demand Calculation	60	06/07/18*	03/09/18													
D205	NVB -Electrical Loading Demand Calculation - Approval	30	04/09/18	03/10/18													
D210	NVB -Lux Level Calculation	60	17/07/18*	14/09/18													
D215	NVB -Lux Level Calculation - Approval	30	15/09/18	14/10/18													
D220	NVB -Cable Sizing and Voltage Drop Verification	60	11/08/18*	09/10/18													
D230	NVB -Generator Calculation	60	20/06/18*	18/08/18													
D235	NVB -Generator Calculation - Approval	30	19/08/18	17/09/18													
D240	NVB -Fuel Tank Calculation	60	20/06/18*	18/08/18													
D245	NVB -Fuel Tank Calculation - Approval	30	19/08/18	17/09/18													
D250	NVB -Cable Containment Calculation	60	19/09/18*	17/11/18													
D260	NVB -Earthing Resistance Calculation	60	11/08/18*	09/10/18													
D270	NVB -Power Factor Correction & Harmonic Current AnalysisCalculation	60	11/08/18*	09/10/18													
D280	NVB -HV Electrical Loading Calculation	60	11/08/18*	09/10/18													
MD																	
D680	MD -Electrical Loading Demand Calculation	60	31/07/18*	28/09/18													
D690	MD -Lux Level Calculation	60	20/09/18*	18/11/18													
D710	MD -Generator Calculation	60	21/08/18*	19/10/18													
D720	MD -Fuel Tank Calculation	60	21/08/18*	19/10/18													
Section E - Building Services of Fire Services System																	
Tunnel & Service Gallery																	
E050	Foam system design calculation for Services Gallery	60	12/06/18 A	10/08/18													
E055	Foam system design calculation for Services Gallery - Approval	30	11/08/18	09/09/18													
TCB																	
E060	TCB -FS Pump Head Calculation	60	13/09/18*	11/11/18													
E070	TCB -Sprinkler Pump Head Calculation	60	13/09/18*	11/11/18													
E080	TCB -Battery Capacity Calculation	60	02/07/18*	30/08/18													
E085	TCB -Battery Capacity Calculation - Approval	30	31/08/18	29/09/18													
E090	TCB -FM200 System Design Calculation	60	22/06/18*	20/08/18													

THREE MONTHLY ROLLING PROGRAMME

20/06/18 - 20/09/18

P5	Date	Revision	Checked	Approved
	20/06/18			

ID	Activity	Days	Start	Finish	2018											
					July					August				September		
					25	02	09	16	23	30	06	13	20	27	03	10
E095	TCB -FM200 System Design Calculation - Approval	30	21/08/18	19/09/18												
ADB																
E100	ADB -FS Pump Head Calculation	60	13/09/18*	11/11/18												
E110	ADB -Sprinkler Pump Head Calculation	60	13/09/18*	11/11/18												
E120	ADB -Battery Capacity Calculation	60	29/07/18*	26/09/18												
E130	ADB -FM200 System Design Calculation	60	22/06/18*	20/08/18												
E135	ADB -FM200 System Design Calculation - Approval	30	21/08/18	19/09/18												
NVB																
E140	NVB -FS Pump Head Calculation	60	19/08/18*	17/10/18												
E150	NVB -Sprinkler Pump Head Calculation	60	19/08/18*	17/10/18												
E160	NVB -Battery Capacity Calculation	60	20/06/18*	18/08/18												
E165	NVB -Battery Capacity Calculation - Approval	30	19/08/18	17/09/18												
E170	NVB -FM200 System Design Calculation	60	22/06/18*	20/08/18												
E175	NVB -FM200 System Design Calculation - Approval	30	21/08/18	19/09/18												
MD																
E330	MD -FS Pump Head Calculation	60	21/08/18*	19/10/18												
E340	MD -Sprinkler Pump Head Calculation	60	21/08/18*	19/10/18												
E350	MD -Battery Capacity Calculation	60	21/08/18*	19/10/18												
Vehicular Underpass																
E370	Vehicular Underpass -Foam system design calculation	60	02/07/18*	30/08/18												
E375	Vehicular Underpass -Foam system design calculation - Approval	30	31/08/18	29/09/18												
Section F - Building Services of Plumbing & Drainage System																
Tunnel																
F010	Oil Interceptor Calculation for tunnel	60	12/07/18*	09/09/18												
F015	Oil Interceptor Calculation for tunnel - Approval	30	10/09/18	09/10/18												
TCB																
F050	TCB - Rainwater Analysis and Pipe Work Calculation	60	01/08/18*	29/09/18												
F060	TCB - Hydraulic Analysis of Waste Water Systems	60	02/06/18 A	31/07/18												
F065	TCB - Hydraulic Analysis of Waste Water Systems - Approval	30	01/08/18	30/08/18												
F070	TCB - Hot water system capacity calculation	60	08/08/18*	06/10/18												
ADB																

THREE MONTHLY ROLLING PROGRAMME

20/06/18 - 20/09/18

P6	Date	Revision	Checked	Approved
	20/06/18			

ID	Activity	Days	Start	Finish	2018												
					July					August				September			
					25	02	09	16	23	30	06	13	20	27	03	10	17
F110	ADB - Hydraulic Analysis of Waste Water Systems	60	08/08/18*	06/10/18													
F120	ADB - Hot water system capacity calculation	60	08/08/18*	06/10/18													
NVB																	
F160	NVB - Rainwater Analysis and Pipe Work Calculation	60	16/08/18*	14/10/18													
F170	NVB - Hydraulic Analysis of Waste Water Systems	60	17/06/18 A	15/08/18													
F175	NVB - Hydraulic Analysis of Waste Water Systems - Approval	30	16/08/18	14/09/18													
MD																	
F350	MD - Hydraulic Analysis of Waste Water Systems	60	10/09/18*	08/11/18													
Vehicular Underpass																	
F400	Vehicular underpass - Hydraulic Analysis of Waste Water Systems	60	31/08/18*	29/10/18													
Section G - ELV System																	
G010	System Design for Toll Control system	60	02/06/18 A	31/07/18													
G015	System Design for Toll Control system - Approval	30	01/08/18*	30/08/18													
G020	System Design for CMCS	60	02/09/18*	31/10/18													
G030	System Design for Access Control System	60	02/09/18*	31/10/18													
G050	System Design for IT System	60	01/09/18*	30/10/18													
G060	System Design for PABX System	60	15/09/18*	13/11/18													
G070	System Design for PA System	60	15/09/18*	13/11/18													
G080	System Design for BRI System	60	15/09/18*	13/11/18													
G090	System Design for Audio Recording System	60	15/09/18*	13/11/18													
G100	System Design for Communication Network System System	60	15/09/18*	13/11/18													
Section H - Building Services of Lift system																	
H010	System Design for Lift System	60	01/06/18 A	30/07/18													
H015	System Design for Lift System - Approval	30	31/07/18	29/08/18													
Key Date 1 - Toll Control Building (TCB) & TCSS Provision																	
Toll Control Building (TCB)																	
TCB120	Site Clearance & Trial Pits	12	07/05/18 A	19/05/18 A													
TCB130	Excavation (GL3-5)	12	21/05/18 A	06/06/18 A													
TCB135	Excavation (Remaining)	12	07/06/18 A	23/06/18													
TCB140	Basement Raft (GL3-5)	12	07/06/18 A	23/06/18													
TCB145	Basement Raft (Remaining)	12	25/06/18	09/07/18													



THREE MONTHLY ROLLING PROGRAMME

20/06/18 - 20/09/18

For Contract No. HY/2017/10 Northern Connection Tunnel Buildings, E&M

P7	Date	Revision	Checked	Approved
	20/06/18			

ID	Activity	Days	Start	Finish	2018												
					July					August					September		
					25	02	09	16	23	30	06	13	20	27	03	10	17
TCB150	Ground Floor Slab - Formwork	12	10/07/18	23/07/18													
TCB152	Ground Floor Slab - Rebar	12	19/07/18	01/08/18													
TCB154	Ground Floor Slab - Concrete	2	02/08/18	03/08/18													
TCB160	Level 1 Slab - Remove G/F Slab Formwork	2	04/08/18	06/08/18													
TCB161	Level 1 Columns & Scaffolding	10	07/08/18	17/08/18													
TCB162	Level 1 Slab	12	18/08/18	31/08/18													
TCB171	Level 2 Slab - Remove 1/F Slab Formwork	2	01/09/18	03/09/18													
TCB172	Level 2 Columns & Scaffolding	10	04/09/18	14/09/18													
TCB173	Level 2 Slab	12	15/09/18	29/09/18													
TCSS Provision																	
TCB200	Blockwork Walls and Plaster (G/F)	12	15/09/18	29/09/18													
Key Date 4 - E&M Works in Vehicular Underpass Area & TCSS Provision																	
E&M Works																	
VU110	Access Portion XI	0		01/07/18													
Key Date 2 - Administration Building, Maintenance Depot, Kiosk N2, TCSS Provision																	
Administration Building (ADB)																	
Piling Works																	
ADB110	Possess Portion XIV	0		20/06/18 A													
ADB120	Predrilling (No 1-6)	7	21/06/18	28/06/18													
ADB121	Predrilling (No 7-12)	7	29/06/18	07/07/18													
ADB122	Predrilling (No 13-18)	7	09/07/18	16/07/18													
ADB140	Socket H-Piling (No. 1-5) - 1Rig	12	17/07/18	30/07/18													
ADB141	Socket H-Piling (No. 6-10) - 1Rig	12	31/07/18	13/08/18													
ADB142	Socket H-Piling (No. 11-15) - 1Rig	12	14/08/18	27/08/18													
ADB143	Socket H-Piling (No. 16-20) - 1Rig	12	28/08/18	10/09/18													
ADB144	Socket H-Piling (No. 21-25) - 1Rig	12	11/09/18	24/09/18													
Maintenance Depot																	
Piling Works																	
MD110	Possess Portion XIII	0		16/09/18													
MD120	Predrilling (1-10)	10	17/09/18	28/09/18													
Kiosk N2																	

THREE MONTHLY ROLLING PROGRAMME

20/06/18 - 20/09/18



For Contract No. HY/2017/10 Northern Connection Tunnel Buildings, E&M

P8	Date	Revision	Checked	Approved
	20/06/18			

ID	Activity	Days	Start	Finish	2018												
					July					August					September		
					25	02	09	16	23	30	06	13	20	27	03	10	17
N2-110	Possess Portion Ve	0		15/09/18												◆	
N2-120	Site clearance & trial pits	6	15/09/18	21/09/18													
Key Date 5 - E&M Works for TCB, Toll Area, Kiosk N1, Underpass, Plant Rm, and Approach Roads																	
E&M Works for TCB																	
ETCB110	First Floor Completed at TCB with Scaffolding Removed	0		14/09/18												◆	
ETCB119	Remaining Blockwork Walls and Plaster (G/F)	12	15/09/18	29/09/18													
ETCB120	Blockwork Walls and Plaster (1/F)	12	02/10/18	15/10/18													
Power On and Statutory Inspections (except FSD)																	
ETCB180	Liaison with CLP	12	15/09/18	29/09/18													
Toll Area																	
South Bound																	
ETA110	Access Portion IX	0		01/07/18	◆												
North Bound																	
ETA180	Access Portion XI	0		01/07/18	◆												
Kiosk N1																	
EN110	Access Portion IX	0		01/07/18	◆												
EN130	Site Clearance and Trial Pits	6	07/08/18	13/08/18													
EN131	Trim Formation	2	14/08/18	15/08/18													
EN132	Cast Concrete Base	6	16/08/18	22/08/18													
Plant Room																	
Building Structure																	
PR110	Possess Portion XII	0		07/05/18 A													
PR120	Footing - Formwork	11	13/06/18 A	23/06/18													
PR121	Footing - Rebar	6	25/06/18	30/06/18													
PR122	Footing - Concrete	1	03/07/18	03/07/18													
PR130	Remove Formwork	1	04/07/18	04/07/18													
PR131	Ground Floor Structure - Formwork	12	05/07/18	18/07/18													
PR132	Ground Floor Structure - Rebar	12	19/07/18	01/08/18													
PR133	Ground Floor Structure - Concrete	1	02/08/18	02/08/18													
PR141	Remove Formwork	1	03/08/18	03/08/18													
PR142	Roof - Formwork	12	04/08/18	17/08/18													

THREE MONTHLY ROLLING PROGRAMME

20/06/18 - 20/09/18



For Contract No. HY/2017/10 Northern Connection Tunnel Buildings, E&M

P9	Date	Revision	Checked	Approved
	20/06/18			

ID	Activity	Days	Start	Finish	2018												
					July					August					September		
					25	02	09	16	23	30	06	13	20	27	03	10	17
PR143	Roof - Rebar	12	18/08/18	31/08/18													
PR144	Roof - Concrete	1	01/09/18	01/09/18													
PR150	Dwarf Wall on Rooof Level	12	03/09/18	15/09/18													
E&M Works																	
EPR110	Place Mass Concrete Fill & Plinth on G/F	12	03/09/18	15/09/18													
EPR120	Blockwork Wall	12	17/09/18	02/10/18													
Approach Roads																	
Under Portions IX, XI, XX																	
AR110	Access Portions IX, XI, and XX	0		01/07/18													



THREE MONTHLY ROLLING PROGRAMME

20/06/18 - 20/09/18

For Contract No. HY/2017/10 Northern Connection Tunnel Buildings, E&M

P10	Date	Revision	Checked	Approved
	20/06/18			