

Appendix C

Construction Programme

HKBCF Infrastructure (Western Portion) - Monthly Progress 53 - Three Month Rolling Programme

Activity ID	Activity Name	Original Duration	% Comp	Start	Finish	2018	2019	
						Dec	Jan	Feb
								Mar
HKBCF Infrastructure (Western Portion) - Monthly Progress 53		365		02/May/18A	29/Mar/19			
Road Works		365		02/May/18A	29/Mar/19			
Landscaping		365		02/May/18A	29/Mar/19			
Landscaping Establishment		365		02/May/18A	29/Mar/19			
FIRM-1 (S20)	Establishment work for Landscaping	365	73.32%	02/May/18A	29/Mar/19			