Table K1 Cumulative Statistics on Exceedances

Parameters	Level of Exceedance	Total No. recorded in this reporting month	Total No. recorded since project commencement
1-hr TSP	Action	0	30
	Limit	0	2
24-hr TSP	Action	0	5
	Limit	0	1
Water Quality	Action	0	6
	Limit	0	1
Impact Dolphin	Action	0	9
Monitoring	Limit	1	5

Table K2 Cumulative Statistics on Complaints, Notifications of Summons and Successful Prosecutions

Reporting Period	Cumulative Statistics		
_	Complaints	Notifications of	Successful
		Summons	Prosecutions
This Reporting Month (May 2016)	1	0	0
Total No. received since project commencement	5	0	0

Contract No. HY/2012/08 Tuen Mun - Chek Lap Kok Link -Northern Connection Sub-sea Tunnel Section



ENVIRONMENTAL COMPLAINT INVESTIGATION REPORT

Our Reference: 0212330_Complaint LOG_20160519_04

Basic Information of Complaints

Reference Numbers:	N/A
Date of Complaints Received	19 May 2016
Location of Complaints	Southern Landfall - Barge Area
Nature of Complaints	Dust emission
Complaints Received by	Environmental Protection Department (EPD)
Via	Email
Complainants	Not disclosed

Details of Complaints

On 19 May 2016, a complaint case was received by EPD regarding dust emission from the barge area at Southern Landfall. The Contractor and the ET received the complaint notification on 20 May 2016. The ET was informed that the case is categorized as complaint in nature upon the investigation, discussion and agreement between different parties (i.e. the Contractor (DBJV), SOR and ENPO).

Investigation Report

Upon receiving the case notification from EPD on 20 May 2016, the Contractor had promptly checked the works summary.

Based on the record of the Contractor's works summary, dust nuisance was recorded at the barge area of Southern Landfall on 18 May 2016 at around 4:10pm. According to the construction information provided by the Contractor, the majority of works during that period was jet grouting. After dust emission was observed from the barge, the grouting operator has stopped the works within two (2) minutes. Upon thorough investigation, it was found that the pressure of the pipe accidentally increased which caused damage on the pipe and malfunction on the filter, and thus created the dust emission. All related works had stopped. A new filter was added and the damaged pipe was replaced by a new pipe on 19 May 2016. No dust emissions were observed after the replacement.

Also, a joint site inspection was carried out with the Contractor, SOR and EPD on 23 May 2016 to verify the remedial measures (see photo records on Annex A). No further defects were observed and no adverse comments were received.

According to the complaint notification from EPD, the dust nuisance was observed by the complainant in the afternoon of 18 May 2016. After investigation and discussion with the Contractor, it was concluded that the dust nuisance observed by the complainant was the same as the dust nuisance observed by the Contractor.

Mitigation Measures and Follow-Up Actions Recommended to/ Undertaken by Contractor

The Contractor has been reminded to adhere strictly to implement all relevant dust mitigation measures recommended or specified in the EP (EP-354/2009/D), the approved EIA and the Updated EM&A Manual of this Project to avoid causing dust nuisance.

The loading, unloading, transfer and handling of cement and PFA shall be carried out in a totally enclosed system, and any vent or exhaust shall be fitted with an effective fabric filter.

In the above case, 24-hour supervision of the grouting process has been recommended in order to prevent accidental dust emission. The Contractor has also been reminded to carry out weekly inspection and maintenance of the facility including pipes, filters and tanks, etc. Contingency plan should be implemented to mitigate the environmental impacts. The Contractor should stop the works immediately if similar incident occur. Verification of the facility by the ET is required before the resumption of works.


The Contractor has been reminded to document the mitigation measures in the method statement of construction activities with same cement transportation/handling procedures. No other additional action is required.


Date of File Closed: 27 May 2016


Approved and Filed by:

(Jovy Tam, ET Leader)

Date: 27 May 2016









Annex A Photo Records taken during Site Investigation

*Note: Photos taken on 23/5/2016



New filter was added. (Barge area - Southern Landfall)



The damaged pipe was replaced by a new pipe. (Barge area - Southern Landfall)



Annex A Photo Records taken during Site Investigation

*Note: Photos taken on 23/5/2016



A joint site inspection was carried out by the ET, the Contractor, SOR and EPD on 23 May 2016. (Barge area - Southern Landfall)