

東業德勤測試顧問有限公司 ETS-TESTCONSULT LTD. 8/F Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan Street, Fo Tan, Hong Kong

T: +852 2695 8318 F: +852 2695 3944 E: etl@ets-testconsult.com W: www.ets-testconsult.com

CHINA HARBOUR ENGINEERING CO. LTD.

0

CONTRACT NO.: HY/2013/02 HONG KONG – ZHUHAI- MACAO BRIDGE HONG KONG BOUNDARY CROSSING FACILITIES – INFRASTRUCTURE WORKS STAGE I (WESTERN PORTION)

> QUARTERLY EM&A REPORT NO. 14

(01 MARCH 2018 - 31 MAY 2018)

Prepared by: LO, Ting Yi

Certified by:

LAU, Chi Leung Environmental Team Leader

Issued Date: 25 June 2018

Report No.: ENA84309

This report shall not be reproduced unless with prior written approval from this laboratory.



	TABLE OF CONTENTS	
EXEC	UTIVE SUMMARY	Page
1	INTRODUCTION	1-2
1.1	Basic Project Information	1
1.2	Project Organization	1
1.3	Construction Programme	2
1.4	Construction Works Undertaken During the Reporting Period	2
2	EM&A REQUIREMENT	3-
2.1	Summary of EM&A Requirements	3-5
2.2	Monitoring Requirements	5
2.3	Action and Limit Levels	5-6
2.4	Event Action plans	6
2.5	Mitigation Measures	6-7
3	ENVIRONMENTAL MONITORING AND AUDIT	7-9
3.1	Air Quality Monitoring Result	7
3.2	Noise Monitoring Results	7
3.3	Water Quality Monitoring Results	7-8
3.4	Dolphin Monitoring	8
3.5	Implementation Status of Environmental Mitigation Measures	8-9
3.6	Advice on the Solid and Liquid Waste Management Status	9
3.7	Environmental Licenses and Permits	9
4	SUMMARY OF EXCEEDANCE, COMPLAINT, NOTIFICATION OF SUMMONS AND SUCESSFUL PROSECUTION	9-11
4.1	Summary of Exceedance of the Environmental Quality Performance Limit	9-10
4.2	Summary of Complaints, Notification of Summons and Successful Prosecution	10
5	COMMENTS, RECOMMENDATION AND CONCLUSION	11-12
5.1	Comments	11
5.2	Recommendations	11
5.3	Conclusions	11-12

FIGURES

- Figure 1Air Quality and Noise Monitoring Stations for HKBCF
- Figure 2 Water Quality Monitoring Stations(construction phases)
- Figure 3 Dolphin Monitoring Transect Line and Layout Map



ENA84309 Quarterly EM&A Report No.14

TABLE

- Table 1.1
 Contact Information of Key Personnel
- Table 2.1Air Quality and Noise Monitoring Locations
- Table 2.2
 Water Quality Monitoring Stations (construction phases)
- Table 2.3Action and Limit Levels for 1-hour TSP
- Table 2.4Action and Limit Levels for 24-hour TSP
- Table 2.5Action and Limit Levels for Construction Noise
- Table 2.6 Action and Limit Levels for Water Quality
- Table 2.7Action and Limit Levels for Chinese White Dolphin Monitoring Approach to Define Action
Level (AL) and Limit Level (LL)
- Table 2.8 Derived Value of Action Level (AL) and Limit Level (LL) for Chinese White Dolphin Monitoring
- Table 3.1
 Summary of marine sediment disposed to dumping site via Contract No. HY/2013/03

APPENDIX

- Appendix A Location of Works Areas
- Appendix B Project Organization for Environmental Works
- Appendix C Construction Programme
- Appendix D Event and Action Plan
- Appendix E Implementation Schedule for Environmental Mitigation Measures (EMIS)
- Appendix F Site Audit Findings and Corrective Actions
- Appendix G Waste Flow Table
- Appendix H Environmental Licenses and Permits
- Appendix I Statistics on Environmental Complaints, Notification of Summons and Successful Prosecutions
- Appendix J Complaint Investigation Report



EXECUTIVE SUMMARY

This Quarterly Environmental Monitoring and Audit (EM&A) Report is prepared for Contract HY/2013/02 Hong Kong-Zhuhai-Macao Bridge Hong Kong Boundary Crossing Facilities (HKBCF) – Infrastructure Works Stage I (Western Portion) (hereafter referred to as "the Contract") for the Highways Department of Hong Kong Special Administrative Region (HKSAR). The Contract was awarded to China Harbour Engineering Co., Ltd. (hereafter referred to as "the Contractor") and ETS-Testconsult Limited was appointed as the Environmental Team (ET) by the Contractor.

The Contract is part of Hong Kong – Zhuhai – Macao Bridge HKBCF which is a "Designated Project", under Schedule 2 of the Environmental Impact Assessment Ordinance (EIAO) (Cap 499) and Environmental Impact Assessment (EIA) Report (Register No. AEIAR-145/2009) was prepared for the Project. The current Environmental Permit (EP) No. EP-353/2009/K for HKBCF was issued on 11 April 2016. These documents are available through the EIA Ordinance Register. Site preparation works of the Contract was started on 25 July 2014 and the construction works of the Contract commenced on 24 November 2014.

ETS-Testconsult Limited has been appointed by the Contractor to implement the Environmental Monitoring & Audit (EM&A) programme for the Contract in accordance with the Updated EM&A Manual for HKBCF (Version 1.0) and provide environmental team services to the Contract.

This is the fourteenth Quarterly Environmental Monitoring and Audit (EM&A) Report for the Contract which summaries findings of the EM&A works conducted during the reporting period from 01 March 2018 to 31 May 2018.

Environmental Monitoring and Audit Progress

The EM&A programme was undertaken in accordance with the Updated EM&A Manual for HKBCF (Version 1.0). It should be noted that the air quality and noise monitoring works for the Contract are covered by Contract No. HY/2013/01 "Hong Kong-Zhuhai-Macao Bridge HKBCF – Passenger Clearance Building" and Contract No. HY/2011/03 "Hong Kong-Zhuhai-Macao Bridge Hong Kong Link Road – Section between Scenic Hill and HKBCF". The ET of the Contract or another ET of the HZMB project is required to conduct impact air quality monitoring at AMS6 and AMS7B, noise monitoring at NMS2 and NMS3B show in **Figure 1**, water quality monitoring show in **Figure 2** and dolphin monitoring show in **Figure 3** as part of EM&A programme if these monitoring stations are no longer covered under Contract No. HY/2013/01 and HY/2011/03. However, this is subject to ENPO's final decision on which ET should carry out the monitoring works at these stations.

The dates of environmental site inspections during the reporting period are listed below:

Environmental Site Inspection Date			
March 2018 April 2018 May 2018		May 2018	
01, 08, 15, 22 and 29	04, 12, 19 and 26	03, 10, 17, 24 and 31	

Breaches of Action and Limit Levels

Summary of Action and Limit Level exceedance of 1-hr TSP level and 24-hr TSP level at AMS6 shall be referred to the monthly EM&A report prepared by Contract No. HY/2011/03.

There was no Action and Limit Level exceedance of 1-hr TSP level and 24-hr TSP level recorded at station AMS7B by the Environmental Team of Contract No. HY/2013/01 during the reporting period.

There was no Action and Limit Level exceedance for noise recorded at station NMS2 and station NMS3B by the Environmental Team of Contract No. HY/2013/01 during the reporting period.

For water quality monitoring, there were 9 action level exceedances of suspended solids, 2 action level exceedances of turbidity and 2 action level exceedances of dissolved oxygen during the reporting period. The following table summarized the number of exceedances on each sampling date:



ENA84309 Quarterly EM&A Report No.14

			No. of Exc	ceedances		
Sampling Date	D	0	Turb	oidity	S	S
	Action	Limit	Action	Limit	Action	Limit
02/03/2018	0	0	0	0	1	0
16/03/2018	0	0	0	0	1	0
21/03/2018	0	0	0	0	1	0
30/03/2018	0	0	0	0	1	0
02/04/2018	0	0	0	0	1	0
18/04/2018	0	0	0	0	2	0
20/04/2018	0	0	0	0	1	0
23/04/2018	0	0	0	0	1	0
13/05/2018	0	0	2	0	0	0
25/05/2018	1	0	0	0	0	0
28/05/2018	1	0	0	0	0	0
Total:	2	0	2	0	9	0

Since the removal of temporary loading and unloading point by Contract No. HY/2013/02, which involved marine work, was completed on 10 September 2017 and the area was handed back to Reclamation Contractor with Contract No. HY/2010/02 on 11 September 2017 for subsequent seawall construction as confirmed by RSS, there was no marine works or barge of this Contract worked at HKBCF reclamation site near the sea area or area near the monitoring station under Contract No. HY/2013/02 during March 2018, April 2018 and May 2018. Hence, specific investigation shall be referred to other ET's report(s) under the HZMB Projects in which the respective contract(s) with remaining marine works on-going for the exceedances recorded in water quality monitoring during this reporting month. There was no Action and Limit Level exceedance recorded on other monitoring date at the monitoring stations showed at **Table 4.1** by the Environmental Team of Contract No. HY/2013/01 during the reporting period.

Impact dolphin monitoring results at all transects were reported in the EM&A Report prepared for Contract No. HY/2013/01.

Implementation of Environmental Measures

Site inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures for the Project. Potential environmental impacts due to the construction activities were monitored and reviewed.

Complaint Log

There was a follow up complaint received on 09 March 2018 in relation to the environmental impact during the reporting period.

Follow-up action to the complaint received by *Environmental Protection Department* on 05 February 2018 and referred to the ENPO on 05 February 2018. Then the ENPO forwarded the complaint by email to the R.E. (AECOM), the Contractor (China Harbour) and the ET (ETS-Testconsult Ltd.) of Contract No. HY/2013/02 at 11:26 on 05 February 2018. After received the details of the complaint from the ENPO on 05 February 2018, a related follow-up inspection was conducted by ET and the Contractor of Contract No. HY/2013/02 to investigate this event. The inspection was concentrated to check if washing facilities provided after 19:00. After checked with the Contractor of Contract No. HY/2013/02, the washing facilities were provided after 19:00 and vehicles were cleaned before leaving the construction site. Besides, the washing facilities were also provided before receiving the complaint (see attached photo 180208_002 & 180208_003). Hence, the complaint received on 05 February 2018 was found non-related to Contract No. HY/2013/02.

A follow up complaint with details as follows: "就上次投訴指出港珠澳大橋人工島於晚上七時後無人洗車及截 水,經環保署跟進後雖然有所改善,但約維持一個月左右,現時洗車池仍然經常無人清洗輪軾、以及截水情況 依然無改善就本人曾經發現水喉,嘗試自行清洗輪軾時,被中國港灣人員阻止,稱有 CCTV 錄影,不可自行 清洗" received by *Environmental Protection Department* and referred to the ENPO on 09 March 2018. Then



ENA84309 Quarterly EM&A Report No.14

the ENPO forwarded the complaint by email to the R.E. (AECOM), the Contractor (China Harbour) and the ET (ETS-Testconsult Ltd.) of Contract No. HY/2013/02 at 17:38 on 10 March 2018. A related follow-up inspection was conducted on 12 March 2018 to investigate this event. The washing facilities were provided after 19:00 during inspection. Besides, the washing facilities were also provided before receiving the follow up complaint. After checking with the contractor of Contract No. HY/2013/02, there were no night works after 19:00 by Contract No. HY/2013/02 on 08 March 2018. The wheel washing facilities would only be provided if there were works conducted within the site area of Contract No. HY/2013/02. Hence, the follow up complaint received on 09 March 2018 was found non-related to Contract No. HY/2013/02.

The complaint investigation report (Log No. 018) was provided in Appendix J.

Notifications of Summons and Successful Prosecutions

There were no notification of summon or prosecution received during the reporting period.

Reporting Change

There were no reporting changes during the reporting period.



1 INTRODUCTION

1.1 Basic Project Information

- 1.1.1 This Quarterly Environmental Monitoring and Audit (EM&A) Report is prepared for Contract HY/2013/02 Hong Kong–Zhuhai-Macao Bridge Hong Kong Boundary Crossing Facilities (HKBCF) – Infrastructure Works Stage I (Western Portion) (hereafter referred to as "the Contract") for the Highways Department of Hong Kong Special Administrative Region (HKSAR). The Contract was awarded to China Harbour Engineering Co., Ltd. (hereafter referred to as "the Contractor") and ETS-Testconsult Limited was appointed as the Environmental Team (ET) by the Contractor.
- 1.1.2 The Contract is part of Hong Kong Zhuhai Macao Bridge HKBCF which is a "Designated Project", under Schedule 2 of the Environmental Impact Assessment Ordinance (EIAO) (Cap 499) and an Environmental Impact Assessment (EIA) Report (Register No. AEIAR-145/2009) was prepared for the Project. The current Environmental Permit (EP) No. EP-353/2009/K for HKBCF was issued on 11 April 2016. These documents are available through the EIA Ordinance Register. Site preparation works of the Contract started on 25 July 2014 and the construction works of the Contract commenced on 24 November 2014. The works area of the Contract is shown in Appendix A.
- **1.1.3** This is the fourteenth Quarterly Environmental Monitoring and Audit (EM&A) Report for the Contract which summaries findings of the EM&A works conducted during the reporting period from 01 March 2018 to 31 May 2018.

1.2 **Project Organization**

1.2.1 The project organisation structure and lines of communication with respect to the on-site environmental management structure is shown in **Appendix B**. The key personnel contact names and numbers are summarized in **Table 1.1**.

Party Position Name of Key Staff Tel. No.				
Engineer or Engineer's Representative (AECOM Asia Co. Ltd.)	Resident Engineer	Mr. Winston Wong	6330 8293	3152 5116
Environmental Project	Environmental Project Office Leader	Mr. Y. H. Hui	3465 2888	3465 2899
Office / Independent Environmental Checker (Ramboll Hong Kong	Independent Environmental Checker	Mr. Raymond Dai	3465 2888	3465 2899
Limited*)	Environmental Site Supervisor	Mr. Ray Yan	5181 8165	3465 2899
	Environmental Officer	Mr. Richard Ng	5977 0593	3915 0300
Contractor (China Harbour Engineering Co., Ltd.)	Environmental Officer	Mr. Paper Chan	6486 8967	3915 0300
	Environmental Supervisor	Mr. Endy Tse	5512 2662	3915 0300
Environmental Team (ETS-Testconsult Ltd.) Leader		Mr. C. L. Lau	2946 7791	2695 3944

Table 1.1 Contact Information of Key Personnel

(*) "Ramboll Environ Hong Kong Limited" was re-branded as "Ramboll Hong Kong Limited" since 03 January 2018.



1.3 Construction Programme

1.3.1 A copy of the Contractor's construction programme is provided in **Appendix C**.

1.4 Construction Works Undertaken During the Reporting Period

- **1.4.1** A summary of the construction activities undertaken during this reporting period is shown below:
 - Road Furniture & Fit out;
 - Landscaping work
 - Establishment work for Landscape



2 EM&A Requirement

2.1 Summary of EM&A Requirements

2.1.1 The monthly EM&A programme was undertaken in accordance with the Updated EM&A Manual for HKBCF (Version 1.0). It should be noted that the air quality and noise monitoring works for the Contract are covered by Contract No. HY/2013/01 "Hong Kong-Zhuhai-Macao Bridge HKBCF – Passenger Clearance Building" and Contract No. HY/2011/03 "Hong Kong-Zhuhai-Macao Bridge Hong Kong Link Road – Section between Scenic Hill and HKBCF". The ET of the Contract or another ET of the HZMB project is required to conduct impact air quality monitoring at AMS6 and AMS7B, noise monitoring at NMS2 and NMS3B show at Figure 1 and Table 2.1, water quality monitoring stations show at Figure 2 and Table 2.2 and dolphin monitoring show at Figure 3 as part of EM&A programme if these monitoring stations are no longer covered under Contract No. HY/2013/01 and HY/2011/03. However, this is subject to ENPO's final decision on which ET should carry out the monitoring works at these stations.

The ET of the Contract or another ET of the HZMB project is required to conduct dolphin monitoring at 24 transects as part of EM&A programme if these transects are no longer covered under Contract No. HY/2013/01. The dolphin monitoring should adopt line-transect vessel survey method. The survey follows pre-set and fixed transect lines in the two areas defined by AFCD as: Northeast Lantau survey area; and Northwest Lantau survey area. **Figure 3** shows the co-ordinates for the transect lines and layout map.

2.1.2 A summary of air and noise monitoring locations are presented in **Table 2.1**. The location of air quality and noise monitoring stations are shown as in **Figure 1**.

Environmental Monitoring	Identification No.	Location Description	
	AMS6 ⁽¹⁾	Dragonair / CNAC (Group) Building	
Air Quality	AMS7B ⁽¹⁾⁽²⁾	3RS Site Offices	
Noise	NMS2 ⁽⁴⁾	Seaview Crescent	
INDISE	NMS3B ⁽⁴⁾⁽⁵⁾	Site Boundary of Site Office Area at Works Area WA2	

 Table 2.1
 Air Quality and Noise Monitoring Locations

Remarks:

- (1) The ET of this Contract should conduct impact air quality monitoring at the AMS listed in the table as part of EM&A programme according to latest notification from ENPO when the monitoring station(s) is/are no longer covered by another ET of the HZMB project.
- (2) Alternative Air Quality Monitoring Stations with effect from 06 February 2018
- (3) ET of this Contract should conduct impact noise monitoring at the NMS listed in the table as part of EM&A programme according to latest notification from ENPO when the monitoring station(s) is/are no longer covered by another ET of the HZMB project.
- (4) The Action and Limit Levels for schools will be applied for this alternative monitoring location.
- 2.1.3 The water monitoring works for the Contract are covered by Contract No. HY/2013/01 Hong Kong-Zhuhai-Macao Bridge HKBCF Passenger Clearance Building. The ET of the Contract or another ET of the HZMB project is required to conduct water quality monitoring at twenty one stations (9 Impact Stations, 7 Sensitive Receiver Stations and 5 Control/Far Field Stations). Due to topographical conditions of SR3, SR10A and SR10B(N), the water quality monitoring (WQM) stations was proposed to be monitored at alternative WQM stations named as SR3(N), SR10A (N) and SR10B(N2). The proposal for alternation of water quality monitoring stations for HZMB HKBCF was justified by the ET Leader for Contract No. HY/2013/01 on 08 November 2017 and verified by the IEC on 13 November 2017; and submitted to EPD on 29 November 2017, and it was approved



ENA84309 Quarterly EM&A Report No.14

by EPD on 22 December 2017. Table 2.2 and Figure 2 shows the locations of water quality monitoring stations.

Station	Description	East	North
IS5	Impact Station (Close to HKBCF construction site)	811579	817106
IS(Mf)6	Impact Station (Close to HKBCF construction site)	812101	817873
IS7	Impact Station (Close to HKBCF construction site)	812244	818777
IS8	Impact Station (Close to HKBCF construction site)	814251	818412
IS(Mf)9	Impact Station (Close to HKBCF construction site)	813273	818850
IS10(N)	Impact Station (Close to HKBCF construction site)	812942	820881
IS(Mf)11	Impact Station (Close to HKBCF construction site)	813562	820716
IS(Mf)16	Impact Station (Close to HKBCF construction site)	814328	819497
IS17	Impact Station (Close to HKBCF construction site)	814539	820391
SR3	Sensitive receivers (San Tau SSSI)	810525	816456
SR3(N) ^[3]	Sensitive receivers (San Tau SSSI)	810689	816591
SR4(N)	Sensitive receivers (Tai Ho)	814705	817859
SR5(N)	Sensitive receiver (Artificial Reef in NE Airport)	812569	821475
SR6	Sensitive receivers (Sha Chau and Lung Kwu Chau Marine Park)	805837	821818
SR7	Sensitive receivers (Tai Mo Do)	814293	821431
SR10A ^[1]	Sensitive receivers (Ma Wan FCZ)1	823741	823495
SR10A(N) [1][3]	Sensitive receivers (Ma Wan FCZ)1	823644	823484
SR10B(N) ^[1]	Sensitive receivers (Ma Wan FCZ)2	823683	823187
SR10B(N2) ^{[1][3]}	Sensitive receivers (Ma Wan FCZ)2	823689	823159
CS(Mf)3(N)	Control Station	808814	822355
CS(Mf)5	Control Station	817990	821129
CS4	Control Station	810025	824004
CS6	Control Station	817028	823992
CSA ^[2]	Control Station	818103	823064

Table 2.2 W	Vater Quality Monitori	ing Stations (cons	truction phases)
-------------	------------------------	--------------------	------------------

Note:

(1) Additional monitoring station for Ma Wan FCZ.

(2) Additional control monitoring station for Ma Wan FCZ

(3) Alternative WQM Stations with effect from 22 December 2017

Remarks:

The ET of this Contract should conduct impact water quality monitoring at the WQMS listed in the table as part of EM&A programme according to latest notification from ENPO when the monitoring station(s) is/are no longer covered by another ET of the HZMB project. The ET of the Contract shall communicate and share the monitoring data to the ET(s) of other works contracts if the water quality monitoring station(s) is/are as part of EM&A programme.

2.1.4 The dolphin monitoring works for the Contract are covered by Contract No. HY/2013/01 Hong Kong-Zhuhai-Macao Bridge HKBCF – Passenger Clearance Building. Figure 3 shown the layout map for the vessel-based transect lines.

2.2 Monitoring Requirements

2.2.1 The monitoring requirements, monitoring equipment, monitoring parameters, frequency and duration, monitoring methodology, monitoring schedule, meteorological information are detailed in the monthly EM&A Reports prepared for Contract Nos. HY/2013/01 and HY/2011/03.

2.3 Action and Limit Levels



2.3.1 The Action and Limit Levels for 1-hr TSP and 24-hr TSP are provided in **Table 2.3** and **Table 2.4** respectively. The Action and Limit Levels of AMS7B are as same as the original levels of AMS7.

Table 2.3 Action and Limit Levels for 1-hour TSP

Monitoring Station	Action Level,μg/m ³	Limit Level,µg/m ³
AMS6 – Dragnair / SNAC (Group) Building (HKIA)	360	500
AMS7B – 3RS Site Offices	370	500

Table 2.4Action and Limit Levels for 24-hour TSP

Monitoring Station	Action Level, μg/m ³	Limit Level,µg/m ³
AMS6 – Dragnair / SNAC (Group) Building (HKIA)	173	260
AMS7B - 3RS Site Offices	183	260

- **2.3.2** If exceedance(s) at these station(s) is/are recorded by the ET of the Contract or referred by the other ET under the HZMB project to the Contract, the ET of the Contract will carry out an investigation and findings will be reported in the quarterly EM&A Report.
- 2.3.3 The Action and Limit Levels for construction noise are provided in Table 2.5

Table 2.5 Action and Limit Levels for Construction Noise

Parameter	Action Level	Limit Level
07:00 – 19:00 hours on normal weekdays	When one documented complaint is received	75 dB(A)*

Notes:

Notes:

If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority have to be followed.

* Reduce to 70 dB(A) for schools and 65 dB(A) during school examination period.

- **2.3.4** If exceedance(s) at these station(s) is/are recorded by the ET of the Contract or referred by the other ET under the HZMB project to the Contract, the ET of the Contract will carry out an investigation and findings will be reported in the quarterly EM&A Report.
- 2.3.5 The Action and Limit Levels for Water Quality are provided in **Table 2.6**

Table 2.6 Action and Limit Levels for Water Quality

Parameters	Action	Limit	
DO in mg/L (Surface, Middle & Bottom)	Surface and Middle 5.0 Bottom 4.7	Surface and Middle 4.2 (except 5 mg/L for FCZ) Bottom 3.6	
SS in mg/L (depth-averaged) at all monitoring stations and control stations	23.5 and 120% of upstream control station's SS at the same tide of the same day*	34.4 and 130% of upstream control station's SS at the same tide of the same day and 10mg/L for WSD Seawater	
Turbidity in NTU (depth-averaged)	27.5 and 120% of upstream control station's turbidity at the same tide of the same day*	47.0 and 130% of upstream control station's turbidity at the same tide of the same day*	
*Remarks: Reference is made to EPD approval of adjustment of water quality assessment criteria			

issued and became effective on 18 February 2013.

^{1. &}quot;depth-averaged" is calculated by taking the arithmetic means of reading of all three depths.

^{2.} For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.

^{3.} For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.



ENA84309 Quarterly EM&A Report No.14

- 4. All the figures given in the table are used for reference only and the EPD may amend the figures whenever it is considered as necessary.
- 5. The 1%-ile of baseline data for dissolved oxygen (surface and middle) and dissolved oxygen (bottom) are 4.2mg/L and 3.6mg/L respectively.
- **2.3.6** If exceedance(s) at these station(s) is/are recorded by the ET of the Contract or referred by the other ET under the HZMB project to the Contract, the ET of the Contract will carry out an investigation and findings will be reported in the quarterly EM&A Report.
- 2.3.7 The Action and Limit Levels for Chinese White Dolphin Monitoring are provided in Table 2.7 & Table 2.8

Table 2.7 Action and Limit Levels for Chinese White Dolphin Monitoring – Approach to Define Action Level (AL) and Limit Level (LL)

	North Lantau Social Cluster		
	NEL	NWL	
Action Level	(STG < 70% of baseline) & (ANI < 70% of baseline)	(STG < 70% of baseline) & (ANI < 70% of baseline)	
Limit Level[(STG < 40% of baseline) & (ANI < 40% of baseline)] AND [(STG < 40% of baseline) & (ANI < 40% of baseline)]			

For North Lantau Social Cluster, action level will be trigger if either NEL or NWL fall below the criteria; limit level will be triggered if both NEL and NWL fall below the criteria.

Table 2.8 Derived Value of Action Level (AL) and Limit Level (LL) for Chinese White Dolphin Monitoring

	North Lantau Social Cluster				
	NEL	NWL			
Action Level	(STG < 4.2) & (ANI < 15.5) (STG < 6.9) & (ANI < 31.3)				
Limit Level	[(STG < 2.4) & (ANI < 8.9)] AND [(STG < 3.9) & (ANI < 17.9)]				

The ET of this Contract should conduct impact dolphin monitoring as part of EM&A programme according to latest notification from ENPO when the monitoring transect(s) is/are no longer covered by another ET of the HZMB project.

2.3.8 If exceedance(s) at these transect(s) is/are recorded by the ET of the Contract or referred by the other ET under the HZMB project to the Contract, the ET of the Contract will carry out an investigation and findings will be reported in the quarterly EM&A Report.

2.4 Event Action Plans

2.4.1 The event and action plan is provided in **Appendix D**.

2.5 Mitigation Measures

2.5.1 Environmental mitigation measures for the Contract were recommended in the Approved EIA Report. **Appendix E** lists the recommended mitigation measures and the implementation status.

3 ENVIRONMENTAL MONITORING AND AUDIT

3.1 Air Quality Monitoring Results

3.1.1 The monitoring results for AMS6 and AMS7B were reported in the monthly EM&A Reports (March 2018, April 2018 and May 2018) prepared for Contract Nos. HY/2011/03 and HY/2013/01 respectively.



- **3.1.2** Summary of Action and Limit Level exceedance of 1-hr TSP level and 24-hr TSP level at AMS6 shall be referred to the monthly EM&A report prepared by Contract No. HY/2011/03.
- **3.1.3** There was no Action and Limit Level exceedance of 1-hr TSP level and 24-hr TSP level recorded at station AMS7B by the Environmental Team of Contract No. HY/2013/01 during the reporting period.

3.2 Noise Monitoring Results

- **3.2.1** The monitoring results for NMS2 and NMS3B were reported in the monthly EM&A Reports (March 2018, April 2018 and May 2018) prepared by Contract No. HY/2013/01.
- **3.2.2** There was no exceedance of noise recorded at station NMS2 and station NMS3B by the Environmental Team of Contract No. HY/2013/01 during the reporting period.

3.3 Water Quality Monitoring Result

3.3.1 The monitoring results for the monitoring stations showed in **Table 2.2** were reported in the monthly EM&A Reports (March 2018, April 2018 and May 2018) prepared for Contract No. HY/2013/01. There were 9 action level exceedances of suspended solids, 2 action level exceedances of turbidity and 2 action level exceedances of dissolved oxygen during the reporting period. The following table summarized the number of exceedances on each sampling date:

	No. of Exceedances						
Sampling Date	DO		Turb	Turbidity		SS	
	Action	Limit	Action	Limit	Action	Limit	
02/03/2018	0	0	0	0	1	0	
16/03/2018	0	0	0	0	1	0	
21/03/2018	0	0	0	0	1	0	
30/03/2018	0	0	0	0	1	0	
02/04/2018	0	0	0	0	1	0	
18/04/2018	0	0	0	0	2	0	
20/04/2018	0	0	0	0	1	0	
23/04/2018	0	0	0	0	1	0	
13/05/2018	0	0	2	0	0	0	
25/05/2018	1	0	0	0	0	0	
28/05/2018	1	0	0	0	0	0	
Total:	2	0	2	0	9	0	

- **3.3.2.** Since the removal of temporary loading and unloading point by Contract No. HY/2013/02, which involved marine work, was completed on 10 September 2017 and the area was handed back to Reclamation Contractor with Contract No. HY/2010/02 on 11 September 2017 for subsequent seawall construction as confirmed by RSS, there was no marine works or barge of this Contract worked at HKBCF reclamation site near the sea area or area near the monitoring station under Contract No. HY/2013/02 during March 2018, April 2018 and May 2018. Hence, specific investigation shall be referred to other ET's report(s) under the HZMB Projects in which the respective contract(s) with remaining marine works on-going for the exceedances recorded in water quality monitoring during this reporting month. There was no Action and Limit Level exceedance recorded on other monitoring date at the monitoring stations showed at **Table 4.1** by the Environmental Team of Contract No. HY/2013/01 during the reporting period.
- **3.3.3** Although the exceedances were not relevant to this Contract, the Contractor was reminded to provide appropriate water pollution mitigation measures, such as ensure all construction activities



that would deteriorate the water quality was collected by sedimentation tanks or package treatment systems for proper treatment prior to disposal.

3.4 Dolphin monitoring Result

- **3.4.1** Impact dolphin monitoring results at all transects were reported in the EM&A Report prepared for Contract No. HY/2013/01. One limit level exceedance was recorded in the monitoring period (March 2018 May 2018).
- **3.4.2** During this reporting period, there was no marine works or barge of this Contract worked at HKBCF reclamation site near the sea area under Contract No. HY/2013/02 during March 2018, April 2018 and May 2018.
- **3.4.3** The exceedance is still under investigation by Contract No. HY/2013/01. The Investigation Report (including the causes of exceedance, action taken and recommendation for mitigation) for Action or Limit Level Non-compliance will be prepared by the ET of Contract No. HY/2013/01 and detailed in the quarterly EM&A Report prepared for Contract No. HY/2013/01.
- **3.4.4** Although the exceedances were not relevant to this Contract, the Contractor was reminded to provide appropriate water pollution mitigation measures, such as ensure all marine based activities were carried out within the silt curtain.

3.5 Implementation of Environmental Measures

- **3.5.1** In response to the site audit findings, the Contractor carried out corrective actions. Details of site audit findings and the corrective actions during the reporting period are presented in **Appendix F.**
- **3.5.2** The Contractor waters 8 times per day on all exposed soil within the project site and associated works areas when construction activities are being undertaken.
- **3.5.3** The Contractor was reminded to resolve the potential conflicts between the proposed landscape measures and any other works of the project. The landscape works with mitigation code G1, G2 and G4 were mainly conducted in Portion D under construction stage. The other mitigation measures with mitigation code G5, G6, G7 & G9 were not yet started. The implementation status of Landscape and Visual Mitigation Measures is presented in **Appendix E**.
- **3.5.4** The Contractor was reminded to provide well-maintained plant operated on-site and plant served regularly;
- 3.5.5 The Contractor was reminded to switch off vehicles and equipment while not in use;
- **3.5.6** The Contractor was reminded to schedule the construction works to minimize noise nuisance etc.
- **3.5.7** A summary of the Implementation Schedule of Environmental Mitigation Measures (EMIS) is presented in **Appendix E**. Most of the necessary mitigation measures were implemented properly.

3.6 Advice on the Solid and Liquid Waste Management Status

- **3.6.1** The Contractor registered as a chemical waste producer for the Contract. Sufficient numbers of receptacles were available for general refuse collection and sorting.
- **3.6.2** There was no excavated marine sediment generated in this reporting period. Since the disposal of excavated marine sediments has been completed with the last batch disposal on 30 August 2017 as confirmed by RSS, no excavated marine sediment was still remained and stored on site awaiting disposal during this reporting period under Contract No. HY/2013/02.
- **3.6.3** The summary of waste flow table is detailed in **Appendix G**.



3.7 Environmental Licenses and Permits

3.7.1 The valid environmental licenses and permits during the reporting period are summarized in **Appendix H**.

4 SUMMARY OF EXCEEDANCE, COMPLAINT, NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTION

4.1 Summary of Exceedance of the Environmental Quality Performance Limit

- **4.1.1** Summary of Action and Limit Level exceedance of 1-hr TSP level and 24-hr TSP level at AMS6 shall be referred to the monthly EM&A report prepared by Contract No. HY/2011/03.
- **4.1.2** There was no Action and Limit Level exceedance of 1-hr TSP level and 24-hr TSP level recorded at station AMS7B by the Environmental Team of Contract No. HY/2013/01 during the reporting period.
- **4.1.3** There was no Action and Limit Level exceedance of noise recorded at station NMS2 and station NMS3B by the Environmental Team of Contract No. HY/2013/01 during the reporting period.
- **4.1.4** For water quality monitoring, there were 9 action level exceedances of suspended solids, 2 action level exceedances of turbidity and 2 action level exceedances of dissolved oxygen during the reporting period. The following table summarized the number of exceedance on each sampling date:

Sampling Date	D	0	Turbidity		SS	
	Action	Limit	Action	Limit	Action	Limit
02/03/2018	0	0	0	0	1	0
16/03/2018	0	0	0	0	1	0
21/03/2018	0	0	0	0	1	0
30/03/2018	0	0	0	0	1	0
02/04/2018	0	0	0	0	1	0
18/04/2018	0	0	0	0	2	0
20/04/2018	0	0	0	0	1	0
23/04/2018	0	0	0	0	1	0
13/05/2018	0	0	2	0	0	0
25/05/2018	1	0	0	0	0	0
28/05/2018	1	0	0	0	0	0
Total:	2	0	2	0	9	0

4.1.5 Impact dolphin monitoring results at all transects were reported in the EM&A Report prepared for Contract No. HY/2013/01.

4.2 Summary of Complaints, Notification of Summons and Successful Prosecution

- **4.2.1** There was a follow up complaint received on 09 March 2018 in relation to the environmental impact during the reporting period.
- **4.2.2** Follow-up action to the complaint received by *Environmental Protection Department* on 05 February 2018 and referred to the ENPO on 05 February 2018. Then the ENPO forwarded the complaint by email to the R.E. (AECOM), the Contractor (China Harbour) and the ET (ETS-Testconsult Ltd.) of Contract No. HY/2013/02 at 11:26 on 05 February 2018. After received the details of the complaint from the ENPO on 05 February 2018, a related follow-up inspection was conducted by ET and the Contractor of Contract No. HY/2013/02 to investigate this event. The inspection was concentrated to



ENA84309 Quarterly EM&A Report No.14

check if washing facilities provided after 19:00. After checked with the Contractor of Contract No. HY/2013/02, the washing facilities were provided after 19:00 and vehicles were cleaned before leaving the construction site. Besides, the washing facilities were also provided before receiving the complaint (see attached photo 180208_002 & 180208_003). Hence, the complaint received on 05 February 2018 was found non-related to Contract No. HY/2013/02.

- **4.2.3** A follow up complaint with details as follows: "就上次投訴指出港珠澳大橋人工島於晚上七時後無人洗 車及截水,經環保署跟進後雖然有所改善,但約維持一個月左右,現時洗車池仍然經常無人清洗輪軟, 以及截水情況依然無改善就本人曾經發現水喉,嘗試自行清洗輪軟時,被中國港灣人員阻止,稱有 CCTV 錄影,不可自行清洗" received by Environmental Protection Department and referred to the ENPO on 09 March 2018. Then the ENPO forwarded the complaint by email to the R.E. (AECOM), the Contractor (China Harbour) and the ET (ETS-Testconsult Ltd.) of Contract No. HY/2013/02 at 17:38 on 10 March 2018. A related follow-up inspection was conducted on 12 March 2018 to investigate this event. The washing facilities were provided after 19:00 during inspection. Besides, the washing facilities were also provided before receiving the follow up complaint. After checking with the contractor of Contract No. HY/2013/02, there were no night works after 19:00 by Contract No. HY/2013/02 on 08 March 2018. The wheel washing facilities would only be provided if there were works conducted within the site area of Contract No. HY/2013/02. Hence, the follow up complaint received on 09 March 2018 was found non-related to Contract No. HY/2013/02.
- 4.2.4 The complaint investigation report (Log No. 018) was provided in Appendix J.
- **4.2.5** Although the complaints were non-related to Contract No. HY/2013/02, the Contractor of Contract No. HY/2013/02 was reminded to provide appropriate mitigation measures such as:
 - 1. Provide notices at the intersection between muddy area and haul roads in order to remind the vehicles to pass through the washing facilities before leaving the site;
 - 2. Provide wheel washing facilities with high pressure water jet at the intersection with other contract and the site exit (East Coast Road gate) in order to prohibit any un-cleaned vehicles from leaving the construction site;
 - 3. Arrange water lorries regularly to clean the road section between washing facilities and site exit
- **4.2.6** There were no notifications of summons or prosecutions received during the reporting period.
- **4.2.7** Statistics on environmental complaints, notifications of summons and successful prosecutions are summarized in **Appendix I**.



5 COMMENTS, RECOMMENDATIONS AND CONCLUSION

5.1 Comments

- **5.1.1** According to the environmental site inspection undertaken during the reporting period, the following recommendations were provided:
 - The Contractor was reminded to collect the general refuse properly;
 - The Contractor was reminded to sort the C & D materials and general refuse;
 - The Contractor was reminded to provide drip tray for the chemical containers;
 - The Contractor was reminded to provide appropriate NRMM label for the machines;
 - The Contractor was reminded to cover the stock of cement with impervious cover;
 - The Contractor was reminded to provide impervious cover for dusty materials
- **5.1.2** A summary of the Implementation Schedule of Environmental Mitigation Measures (EMIS) is presented in **Appendix E**. Most of the necessary mitigation measures were implemented properly.

5.2 Recommendations

- **5.2.1** With implementation of the recommended environmental mitigation measures, the contract's environmental impacts were considered environmentally acceptable. The weekly environmental site inspections ensured that all the environmental mitigation measures recommended were effectively implemented.
- **5.2.2** The recommended environmental mitigation measures, as included in the EM&A programme, effectively minimize the potential environmental impacts from the Contract. Also, the EM&A programme effectively monitored the environmental impacts from the construction activities and ensure the proper implementation of mitigation measures. No particular recommendation was advised for the improvement of the programme.

5.3 Conclusions

- **5.3.1** The site preparation work of the Contract was started on 25 July 2014 and the construction works of the Contract commenced on 24 November 2014. This is the fourteenth Quarterly EM&A Report which summaries findings of the EM&A work during the reporting period from 01 March 2018 to 31 May 2018.
- **5.3.2** Summary of Action and Limit Level exceedance of 1-hr TSP level and 24-hr TSP level at AMS6 shall be referred to the monthly EM&A report prepared by Contract No. HY/2011/03.
- **5.3.3** There was no Action and Limit Level exceedance of 1-hr TSP level and 24-hr TSP level recorded at station AMS7B by the Environmental Team of Contract No. HY/2013/01 during the reporting period.
- **5.3.4** There was no Action and Limit Level exceedance for noise recorded at station NMS2 and station NMS3B by the Environmental Team of Contract No. HY/2013/01 during the reporting period.
- **5.3.5** For water quality monitoring, there were 9 action level exceedances of suspended solids, 2 action level exceedances of turbidity and 2 action level exceedances of dissolved oxygen during the reporting period. The following table summarized the number of exceedance on each sampling date:

	No. of Exceedances							
Sampling Date	D	0	Turbidity		SS			
	Action	Limit	Action	Limit	Action	Limit		
02/03/2018	0	0	0	0	1	0		
16/03/2018	0	0	0	0	1	0		
21/03/2018	0	0	0	0	1	0		



ENA84309 Quarterly EM&A Report No.14

30/03/2018	0	0	0	0	1	0
02/04/2018	0	0	0	0	1	0
18/04/2018	0	0	0	0	2	0
20/04/2018	0	0	0	0	1	0
23/04/2018	0	0	0	0	1	0
13/05/2018	0	0	2	0	0	0
25/05/2018	1	0	0	0	0	0
28/05/2018	1	0	0	0	0	0
Total:	2	0	2	0	9	0

- **5.3.6** Impact dolphin monitoring results at all transects were reported in the EM&A Report prepared for Contract No. HY/2013/01.
- **5.3.7** Environmental site inspections were carried out on 01, 08, 15, 22 & 29 March 2018, 04, 12, 19 & 26 April 2018 and 03, 10, 17, 24 & 31 May 2018. Recommendations on remedial actions were given to the Contractors for the deficiencies identified during the site inspections.
- **5.3.8** There was a follow up complaint received on 09 March 2018 in relation to the environmental impact during the reporting period. The complaint investigation report (Log No. 018) for the complaint received on 05 February 2018 was provided in **Appendix J**.
- **5.3.9** There was no notification of summons and successful prosecution received during the reporting period.

- END OF REPORT -



FIGURES






Figure 1 Air Quality and Noise Monitoring Stations for HKBCF







Figure 2 Water Quality Monitoring Stations (construction phases)










Appendix A

Location of Works Areas



東業德勤測試顧問有限公司 ETS-TESTCONSULT LIMITED








Appendix B

Project Organization for Environmental Works





Appendix C

Construction Programme



Durning Durning Comp SGC Fridestructure (Weakent Pointon) - Monthy Progress 44 474 Bites 133 Littles & Durching 147 Viction (2) (also entrano) 120 Uitrition 120 Viction (Viction Sub-station b/OB 120	e
ittes 138 Biles & Locking 22Mart 8, Utilies 3 Perion D2 (de bucktor 22Mart 8, Utilies 4 VIT130 Table & Docking 22Mart 8, Device 13, 8 FC/G3) VIT130 VIT130 Table & Docking 22Mart 8, Device 13, 8 FC/G3) VIT130 Cable dock for TCSS, ELV / V & drier department (D1) 45 70 22Mart 8, Device 01 & 8 C VIT150 Cable dock for TCSS, ELV / V & drier department (D2) 45 875 Perion D1 & 2 / Dock dock for TCSS, ELV / V & drier department (D2) 45 875 Perion D1 & Cable doct for TCSS, ELV / V & drier department (D2) 45 875 Perion D1 & Cable doct for TCSS, ELV / V & drier department (D2) 45 875 Perion D1 & Cable doct for TCSS, ELV / V & drier department (D2) 45 875 Perion D1 & Cable doct for TCSS, ELV / V & drier department (D2) 49 955	
Sile S ADucting 147 Perion D1 (2) (2) (2) (2) (2) (2) (2) (2) (2) (2)	
cdon D2 (size entance) 120 T/F 130 Tol Cuttom HKL FS to D Porton D1 120 orion B1 & F (PGB) 20 UT-1070 Tab Duttom Sub-etation to PCB 120 Orion D1 & D2 50 22Man18, Porton B1 & F (PCB) UT-1070 Cable ductor TCSS, ELV LV & other department(D1) 45 87% UT-11200 Cable ductor TCSS, ELV, LV & other department(D2) 45 87% Orion F 00 80 28Man18, Porton F 28Man18, Porton F UT-1200 Cable ductor TCSS, ELV, LV & other department (F - Reary PCB 21 90% 28Man18, Porton F UT-1200 Cable ductor TCSS, ELV, LV & other department (F - Reary PCB 21 90% 10/Apr18, Read Fumiture & Frout UT-1200 Cable ductor TCSS, ELV, LV & other department (F - Reary PCB 21 90% 10/Apr18, Read Fumiture & Frout UT-1200 Cable ductor TCSS, ELV, LV & other department (F - Reary PCB 21 <td></td>	
JT1130 Tel Ducthom HKL RSite D Potion D1 120 95% etoin B1 & F/PCB 120 22Mart 8, Proton B1 & F/PCB) 22Mart 8, Proton B1 & F/PCB) UT-1070 Tel Ducthom Sub-station to PCB 20 22Mart 8, Proton B1 & F/PCB) bebuilt 7055, ELV & LV 45 22Mart 8, Proton B1 & F/PCB) 28Mart 8, Proton D1 & D2 often D1 & D2 45 67% 28Mart 8, Proton D1 & D2 28Mart 8, Proton D1 & D2 UT-11200 Cable duct for TCSS, ELV LV & other department (D2) 45 87% ortin F 30 8% 28Mart 8, Proton F 28Mart 8, Proton F UT-1200 Cable duct for TCSS, ELV LV & other department (F-Bedge 5 21 90% 28Mart 8, Proton F 28Mart 8, Proton F UT-1200 Cable duct for TCSS, ELV, LV & other department (F-Bedge 5 21 90% 28Mart 8, Proton F 28Mart 8, Proton F UT-1200 Cable duct for TCSS, ELV, LV & other department (F-Hear PCB 21 90% 10/4prd 8, Lpiting 8, Proton F 10	
Internal IL & F(PCB) 120 UT-1070 Tel Duct from Sub-station to PCB 120 PA175 Bite Ducit (TOES, ELV & UY) 50 28Matr18, Portion D1 & S F(PCB) Dirit 100 Cable duct for TCSS, ELV X & other department (D1) 45 87% UT-1070 Cable duct for TCSS, ELV X & other department (D2) 45 28Matr18, Portion D1 & D2 UT-1160 Cable duct for TCSS, ELV X & other department (D2) 45 7 UT-1200 Cable duct for TCSS, ELV X & other department (D2 part type) 30 80% UT-1220 Cable duct for TCSS, ELV X & other department (F-BedgeS) 1 90% UT-1220 Cable duct for TCSS, ELV X & other department (F-BedgeS) 1 90% UT-1220 Cable duct for TCSS, ELV X & other department (F-BedgeS) 1 90% UT-1220 Cable duct for TCSS, ELV X & other department (F-NexrPCB) 21 90% UT-1250 Cable duct for TCSS, ELV X & other department (F-NexrPCB) 21 90% UT-1250 Cable duct for TCSS, ELV X & other department (F-NexrPCB) 21 90% UT-1250 Cable duct for TCSS, ELV X & other department (F-Ne	
UT-1070 Tel Ducht rom Sub-station to POB 120 29/17% bebouch(TCBS, ELV & LV) 60 28/Mar/18, Cable Duck (TCSS, ELV & LV) bebouch(TCBS, ELV & LV) 60 28/Mar/18, Cable Duck (TCSS, ELV, LV & LV) teled buck for TCSS, ELV, LV & other department (D1) 45 87% utF1120 Cable duck for TCSS, ELV, LV & other department (Car park syst 30 UT-1220 Cable duck for TCSS, ELV, LV & other department (Car park syst 30 UT-1220 Cable duck for TCSS, ELV, LV & other department (F - Bedge 5) 21 90% UT-1220 Cable duck for TCSS, ELV, LV & other department (F - Bedge 5) 21 90% UT-1220 Cable duck for TCSS, ELV, LV & other department (F - Bedge 5) 21 90% UT-1220 Cable duck for TCSS, ELV, LV & other department (F - Bedge 5) 21 90% UT-1220 Cable duck for TCSS, ELV, LV & other department (F - Bedge 5) 21 90% UT-1230 Cable duck for TCSS, ELV, LV & other department (F - Bedge 5) 21 90% UT-1240 Cable duck for TCSS, ELV, LV & other department (F - Bedge 5) 21 90% UT-1250 Cable duck for TC	
bib Dual (TOSS, ELV & LV) 60 orien D1 & D2 45 0 bib duct for TOSS, ELV, LV & other department (D1) 45 0 T1150 Cable duct for TOSS, ELV, LV & other department (D2) 45 0 T11200 Cable duct for TOSS, ELV, LV & other department (D2 rpark syst) 30 0 T11200 Cable duct for TOSS, ELV, LV & other department (Car park syst) 30 0 T11200 Cable duct for TOSS, ELV, LV & other department (F - Basdge 5) 21 0 T11200 Cable duct for TOSS, ELV, LV & other department (F - Basdge 5) 21 0 T11200 Cable duct for TOSS, ELV, LV & other department (F - Basdge 5) 21 0 T11200 Cable duct for TOSS, ELV, LV & other department (F - Basdge 5) 21 0 T11200 Cable duct for TOSS, ELV, LV & other department (F - Near PCB 21 0 T1200 Cable duct for TOSS, ELV, LV & other department (F - Near PCB 21 0 T1200 Cable duct for TOSS, ELV, LV & other department (F - Near PCB 21 0 T1200 Cable duct for TOSS, ELV, LV & other department (F - Near PCB 21 0 T1200 Cable duct for TOSS, ELV, LV & other department (F - Near PCB 21 0 T1200 Cable duct for TOSS, ELV, LV & other department (F - Near PCB 21 0 T1200 Lighting & Power batgrade fread 120 0 T1200 T100/pent 8, Froat	
onlon Di & D2 45 75:1150 Cable ductior TCSS, ELV, LV & other department (D1) 45 87% 77:1160 Cable ductior TCSS, ELV, LV & other department (D2) 45 87% 0100 CF & C2 30 80% 28Man18, Portion C1 & C2 77:1200 Cable ductior TCSS, ELV, LV & other department (Carpark syst 30 80% other F 50 28Man18, Portion C1 & C2 28Man18, Portion F 77:1200 Cable ductior TCSS, ELV, LV & other department (F - Near PCB 21 90% 77:1200 Cable ductior TCSS, ELV, LV & other department (F - Near PCB 21 90% 44 Worka 398 398 398 ad Furmhure & FRout 158 10//gon18, Road Furmhure & Frout 10//gon18, Road Furmhure & Frout grading & Power 158 10//gon18, Road Furmhure & Frout 10//gon18, Liphing & Power 8W-1500 Liphing potecion work for Sign Gamity 60 90% 8W-1500 Liphing potecion work for Sign Gamity 60 90% 8W-1500 Furmpinsallation for intigation system 28////////////////////////////////////	
Tri150 Cable duction TCSS, ELV, LV & other department (D2) 45 87% Tri160 Cable duction TCSS, ELV, LV & other department (D2) 45 87% stein C1 & C2 30 28Matri 8, Portion C1 & C2 Tri120 Cable duction TCSS, ELV, LV & other department (P-near Post) 30 80% Tri120 Cable duction TCSS, ELV, LV & other department (P-near POSI) 21 90% Tri120 Cable duction TCSS, ELV, LV & other department (P-Near POSI) 21 90% Tri120 Cable duction TCSS, ELV, LV & other department (P-Near POSI) 21 90% Tri120 Cable duction TCSS, ELV, LV & other department (P-Near POSI) 21 90% Tri120 Cable duction TCSS, ELV, LV & other department (P-Near POSI) 21 90% MV640 100 Portion TCSS, ELV, LV & other department (P-Near POSI) 21 90% MV1500 Lighting & Power System 120 96% 100 Portion P 100 Portion P WV1500 Lighting protection work for Sign Ganty 60 90% 100 Portion P 290 Portion P	
Tr-1160 Cable duct for TCSS, ELV, LV & other department (D2) 45 87% stion C1 & C2 30 30 80% rT-1200 Cable duct for TCSS, ELV, LV & other department (Car park syst) 30 80% stion F 50 28Man/18, Portion C1 & C2 rT-1200 Cable duct for TCSS, ELV, LV & other department (F - Bedge 5) 21 90% rT-1200 Cable duct for TCSS, ELV, LV & other department (F - Near PCB) 21 90% rT-1200 Cable duct for TCSS, ELV, LV & other department (F - Near PCB) 21 90% rt1200 Cable duct for TCSS, ELV, LV & other department (F - Near PCB) 21 90% rt1200 Cable duct for TCSS, ELV, LV & other department (F - Near PCB) 21 90% rt1200 Cable duct for TCSS, ELV, LV & other department (F - Near PCB) 21 90% rt1200 Cable duct for TCSS, ELV, LV & other department (F - Near PCB) 21 90% rt140 whesis 100 whesis 100 whesis 100 whesis rt140 whesis 120 96% 100 whert & Liphing & Power wh1500 Liphing protection work for Sign Ganty 60 90% wh1500 Funp installation for imgation system 90 95% wh1500 Ingation system 90 95% <td></td>	
seisen Ct & C2 TF-1220 Ceble duct for TCSS, ELV, LV & other department (Car park syst Storen F Ceble duct for TCSS, ELV, LV & other department (F-Redge) 21 90% Ceble duct for TCSS, ELV, LV & other department (F-Redge) 21 90% Ceble duct for TCSS, ELV, LV & other department (F-Redge) 21 90% Ceble duct for TCSS, ELV, LV & other department (F-Redge) 21 90% Ceble duct for TCSS, ELV, LV & other department (F-Redge) 21 90% Ceble duct for TCSS, ELV, LV & other department (F-Redge) 21 90% Ceble duct for TCSS, ELV, LV & other department (F-Redge) 21 90% Ceble duct for TCSS, ELV, LV & other department (F-Redge) 21 90% Ceble duct for TCSS, ELV, LV & other department (F-Redge) 21 90% Ceble duct for TCSS, ELV, LV & other department (F-Redge) 21 90% Ceble duct for TCSS, ELV, LV & other department (F-Redge) 21 90% Ceble duct for TCSS, ELV, LV & other department (F-Redge) 21 90% Ceble duct for TCSS, ELV, LV & other department (F-Redge) 21 90% Ceble duct for TCSS, ELV, LV & other department (F-Redge) 21 90% Ceble duct for TCSS, ELV, LV & other department (F-Redge) 21 90% Ceble duct for TCSS, ELV, LV & other department (F-Redge) 21 90% Ceble duct for TCSS, ELV, LV & other department (F-Redge) 21 90% Ceble duct for TCSS, ELV, LV & other department (F-Redge) 21 90% Ceble duct for TCSS, ELV, LV & other department (F-Redge) 21 90% Ceble duct for TCSS, ELV, LV & other department (F-Redge) 21 90% Ceble duct for TCSS, ELV, LV & other department (F-Redge) 21 90% Ceble duct for TCSS, ELV, LV & other department (F-Redge) 21 90% Ceble duct for TCSS, ELV, LV & other department (F-Redge) 21 90% Ceble duct for TCSS, ELV, LV & other department (F-Redge) 21 90% Ceble duct for TCSS, ELV, LV & other department (F-Redge) 20 90% Ceble duct for term (F-Redge	
JT-1220 Cable duct for TCSS, ELV, LV & other department (Car park syst) 30 80% otton F 50 725Man18, Portion F T-1200 Cable duct for TCSS, ELV, LV & other department (F - Bridge 5) 21 90% T-1210 Cable duct for TCSS, ELV, LV & other department (F - Bridge 5) 21 90% T-1210 Cable duct for TCSS, ELV, LV & other department (F - Near PCB 21 90% d Worka 30 30 80% d Worka 30 100 / 90% 100 / 90% ghang & Power 150 100 / 90% 100 / 90% ghang & Power to atgrade road 120 96% 100 / 90% W1 1500 Lightning protection work for Sign Gantry 60 90% 100 / 90% W1 1500 Lightning protection work for Sign Gantry 60 90% 100 / 90% W1 1500 Floateministaliation for imgation system 90 95% 200 / 90% 200 / 90% W1 1500 Higation system instaliation for imgation system 90 95% 200 / 90% 200 / 90% W1 1500 Higation system instaliation for imgation system 90 95% 100 / 90%	
bit bit UT-1200 Cable duct for TCSS, ELV, LV & other department (F - Bedge 5) 21 90% UT-1200 Cable duct for TCSS, ELV, LV & other department (F - Near PCB 21 90% Ut Waka 398 10.0000 10.0000 ad Waka 398 10.0000 10.00000 ad Waka 398 10.00000 10.00000 ad Waka 398 10.00000 10.000000 ad Waka 169 10.000000 10.000000 graing & Power 169 10.0000000 10.00000000000000000000000000000000000	
UT:1200 Cable duction TCSS, ELV. LV & other department (F - Near PCB 21 90% UT:1250 Cable duction TCSS, ELV. LV & other department (F - Near PCB 21 90% uid Works 368 368 368 ad Fumiture & Finout 158 100/fpn18, Poad Fumiture & Finout grilling & Power 158 100/fpn18, Poad Fumiture & Finout grilling & Power system 120 96% RW-1500 Lighting & Power system 45 75% RW-1500 Lighting protection work for Sign Ganty 60 90% ridicape 464 20 29(pn18, Imgation System RW-1500 Fump installation for imgation system 90 95% 29(pn18, Imgation System RW-1600 Ingation system installation 8, T&C 60 35% 29(pn18, Imgation System	
JT-1250 Cable duction TCSS, ELV, LV & other department (F - Near PCB) 21 3096 % d Works 398 100%pn18, Road Fumiture & Frout ad Fumiture & FRout 158 100%pn18, Road Fumiture & Frout griling & Power 158 100%pn18, Road Fumiture & Frout W1-1500 Lighting & Power to atgrade road 158 100%pn18, Road Fumiture & Frout W1-1500 Lighting & Power system 45 75% W1-1500 Lighting protection work for Sign Gantry 60 90% video system 464 290%pn18, Imgation System W1-1500 Pumpinsalitation for imgation system 90 95% W1-1600 Ingation system instaliation for imgation system 90 95%	
dWoka 398 ad Fundure & Flout 158 ghling & Power 159 W1 150 Lighting & Power to atgrade road 120 W1 150 Lighting & Power to atgrade road 120 W1 150 T&C for lighting & power system 45 V54/07 Lighting protection work for Sign Gantry 60 90% 2000 W1 150 Higt Songer System 290% W1 150 100 yrstellation for intigation system 290% W1 150 Pump installation for intigation system 90 95% 95% 95%	
ad Fumture & Ftout 158 100 100 protection work for sign Cambra & Ftout 100 protection work for sign Cambra & Ftout 100 protection work for sign Cambra & Ftout 100 protection work for sign Cambra & 57% 100 protection work for sign Cambra & 60 90% 100 protection work for sign Cambra & 60 95%	
gháng & Power 169 RW-1530 Ligháng & Power to atgrade road 120 95% RW-1540 T&C for lighting & power system 45 75% RW-1570 Lighting protection work for Sign Gantry 60 96% ridicape 464 294port8, Lighting System VM-1590 Pump installation for ingation system 90 95% RW-1600 Ingation system installation & T&C 60 35%	
W11530 Lighting & Power to atgrade road 120 96% RW11540 T&C for kighting & power system 45 75% RW1670 Lighting protection work for Sign Gantry 60 90% ridicape 464 200 W11500 Pumpinsauktion for ingation system 90 200 RW11600 kingation system 90 200	
W1540 T&C for lighting & powersystem 45 75% W1670 Lighting protocion work for Sign Ganty 60 90% rddscept 464 1 gaton System 90 1 W11600 Funp installation for intgation system 90 W11600 kingation system installation & T&C 60	
RW 1670 Lighthing protection work for Sign Ganity 60 90% Indicape 464 rgadon System 90 RW 1590 Pump installation for intgation system 90 RW 1600 Intgation system installation & T&C 60	
Indicape 484 gaton System 90 7W 1590 Pump installation for intgation system 90 7W 1600 Intgation system installation & T&C 60	
gation System 90 RW 1590 Pump installation for ingation system 90 RW 1600 Ingation system installation & T&C 60	
W4 1590 Pumpinstallation for intgation system 90 95% W4 1600 Intgation system installation & T&C 60 35%	
W/ 1600 Inigation system installation & T&C 60 35%	m
andscape 261	31/May/18,Landscape
RW-1610 Landscape hardworks 90 30%	
RW-1620 Landscape softwork 80 37%	
andscape ExitAlehment 385	*
RW-1630 Establishment work for Landscape 395 0%	



Appendix D

Event and Action Plan



Event/Action Plan for Air Quality

	EVENT	ACTION				
		ET	IEC	ER	CONTRACTOR	
A	CTION LEVEL	•		F		
	Exceedance for one sample	 Identify source, investigate the causes of exceedance and propose remedial measures; Inform IEC and ER; Repeat measurement to confirm finding; Increase monitoring frequency to daily. 	 Check monitoring data submitted by ET; Check Contractor's working method. 	1. Notify Contractor.	 Rectify any unacceptable practice; Amend working methods if appropriate. 	
2.	Exceedance for two or more consecutive samples	 Identify source; Inform IEC and ER; Advise the ER on the effectiveness of the proposed remedial measures; Repeat measurement s to confirm findings; Increase monitoring frequency to daily; Discuss with IEC and Contractor on remedial actions required; If exceedance continues, arrange meeting with IEC and ER; If exceedance stops, cease additional monitoring. 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ER on the effectiveness of the proposed remedial measures; Supervise Implementation of remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor; Ensure remedial measures properly implemented. 	 Submit proposals for remedial to ER within 3 working days of notification; Implement the agreed proposals; Amend proposal if appropriate. 	



	EVENT	ACTION				
		ET	IEC	ER	CONTRACTOR	
1.	MIT LEVEL Exceedance for one sample	 Identify source, investigate the causes of exceedance and propose remedial measures; Inform ER, Contractor and EPD; Repeat measurement to confirm finding; Increase monitoring frequency to daily; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. 	 Check monitoring dat submitted by E Check Contractor's working method; Discuss with E and Contractor possible remed measures; Advise the ER on the effective of the propose remedial measures 	T; failure in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented. T r on dial eness d sures;	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within 3 working days of notification; Implement the agreed proposals; Amend proposal if appropriate. 	
2.	Exceedance for two or more consecutive samples	 Notify IEC, ER, Contractor and EPD; Identify source; Repeat measurement to confirm findings; Increase monitoring frequency to daily; Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; Arrange meeting with IEC and ER to discuss the remedial actions to be taken; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; If exceedance stops, cease additional monitoring. 	 Discuss amony ER, ET, and Contractor on potential remen actions; Review Contractor's remedial action whenever necessary to assure their effectiveness a advise the ER accordingly; Supervise the implementation remedial measures. 	notification of failure in writing; 2. Notify Contractor; 3. In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Ensure remedial measures properly implemented;	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within 3 working days of notification; Implement the agreed proposals; Resubmit proposals if problem still not under control; Stop the relevant portion of works as determined by the ER until the exceedance is abated. 	



EVENT		ACTION		
	ET	IEC	ER	CONTRACTOR
Action Level	 Notify IEC and Contractor; Identify source, investigate the causes of exceedance and propose remedial measures; Report the results of investigation to the IEC, ER and Contractor; Discuss with the Contractor and formulate remedial measures; Increase monitoring frequency to check mitigation effectiveness. 	 Review the analysed results submitted by the ET; Review the proposed remedial measures by the Contractor and advise the ER accordingly; Supervise the implementation of remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor; Require Contractor to propose remedial measures for the analysed noise problem; Ensure remedial measures are properly implemented. 	 Submit noise mitigation proposals to IEC; Implement noise mitigation proposals.
Limit Level	 Inform IEC, ER, EPD and Contractor; Identify source; Repeat measurements to confirm findings; Increase monitoring frequency; Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; Inform IEC, ER and EPD the causes and actions taken for the exceedances; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; If exceedance stops, cease additional monitoring. 	 Discuss amongst ER, ET, and Contractor on the potential remedial actions; Review Contractors remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; Supervise the implementation of remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor; Require Contractor to propose remedial measures for the analysed noise problem; Ensure remedial measures properly implemented; If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within 3 working days of notification; Implement the agreed proposals; Resubmit proposals if problem still not under control; Stop the relevant portion of works as determined by the ER until the exceedance is abated.

Event / Action Plan for Construction Noise Monitoring



Event and Action Plan for Water Quality

Event	ET Leader	IEC	ER	Contractor
Action level being exceeded by one sampling day	 Repeat in situ measurement on next day of exceedance to confirm findings; Identify source(s) of impact; Inform IEC, contractor and ER; Check monitoring data, all plant, equipment and Contractor's working methods; 	 Confirm receipt of notification of noncompliance in writing; Notify Contractor 	 Confirm receipt of notification of noncompliance in writing; Notify Contractor 	 Inform the ER and confirm notification of the noncompliance in writing; Rectify unacceptable practice; Amend working methods if appropriate.
Action level being exceeded by two or more consecutive sampling days	 Repeat in situ measurement to confirm findings; Identify source(s) of impact; Inform IEC, Contractor and ER; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC, ER and Contractor; Ensure mitigation measures are implemented; Increase the monitoring frequency to daily until no exceedance of Action level; Repeat measurement on next day of exceedance to confirm findings. 	 Check monitoring data submitted by ET and Contractor's working method; Discuss with ET and Contractor on possible remedial actions; Review the proposed mitigation measures submitted by Contractor and advise the ER accordingly; Assess the effectiveness of the implemented mitigation measures. 	 Confirm receipt of notification of noncompliance in writing; Discuss with IEC on the proposed mitigation measures; Make agreement on mitigation measures to be implemented; Ensure mitigation measures are properly implemented; Assess the effectiveness of the implemented mitigation measures. 	 Inform the Engineer and confirm notification of the noncompliance in writing; Rectify unacceptable practice; Check all plant and equipment and consider changes of working methods; Discuss with ET and IEC on possible remedial actions and propose mitigation measures to IEC and ER within 3 working days of notification; Implement the agreed mitigation measures; Amend working methods if appropriate.
Limit level being exceeded by one sampling day	 Repeat in-situ measurement to confirm findings; Identify source(s) of impact; Inform IEC, Contractor, ER and EPD; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC, ER and Contractor; Ensure mitigation measures are implemented; Increase the monitoring frequency to daily until no exceedance of Limit level. 	 Check monitoring data submitted by ET and Contractor's working method; Discuss with ET and Contractor on possible remedial actions; Review the proposed mitigation measures submitted by Contractor and advise the ER accordingly; Assess the effectiveness of the implemented mitigation measures. 	 Confirm receipt of notification of failure in writing; Discuss with IEC, ET and Contractor on the proposed mitigation measures; Request Contractor to critically review the working methods; Ensure mitigation measures are properly implemented; Assess the effectiveness of the implemented mitigation measures 	 Inform the ER and confirm notification of the noncompliance in writing; Rectify unacceptable practice; Check all plant and equipment and consider changes of working methods; Submit proposal of mitigation measures to ER within 3 working days of notification and discuss with ET, IEC and ER; Implement the agreed mitigation measures; Amend working methods if appropriate.
Limit level being	1. Repeat in-situ measurement to confirm findings;	1. Check monitoring data submitted by ET and	1. Confirm receipt of notification of failure in writing;	1. Inform the ER and confirm notification of the noncompliance in writing;



exceeded by	2. Identify source(s) of impact;	Contractor's working	2. Discuss with IEC, ET and Contractor	2. Take immediate action to avoid further
two or more	3. Inform IEC, contractor, ER and	method;	on the proposed mitigation measures;	exceedance;
consecutive	EPD:	2. Discuss with ET and	3. Request Contractor to critically	3. Rectify unacceptable
sampling days	4. Check monitoring data, all plant,	Contractor on possible	review the working methods;	practice;
	equipment and Contractor's working	remedial actions;	4. Make agreement on the mitigation	4. Check all plant and equipment and
	methods;	3. Review the Contractor's	measures to be implemented;	consider changes of working methods;
	5. Discuss mitigation measures with	mitigation measures	5. Ensure mitigation measures are	5. Submit proposal of mitigation measures
	IEC, ER and Contractor;	whenever necessary to	properly implemented;	to ER within 3 working days of notification
	6. Ensure mitigation measures are	assure their effectiveness	6. Assess the effectiveness of the	and discuss with ET, IEC and ER;
	implemented;	and advise the ER	implemented mitigation measures;	6. Implement the agreed mitigation
	7. Increase the monitoring frequency to	accordingly.	7. Consider and instruct, if necessary,	measures;
	daily until no exceedance of Limit level		the Contractor to slow down or to stop	7. Resubmit proposals of mitigation
	for two consecutive days		all or part of the construction activities	measures if problem still not under control;
			until no exceedance of Limit level.	8. As directed by the engineer, to slow down
				or to stop all or part of the construction
				activities until no exceedance of Limit level.



Event	ET Leader	IEC	ER / SOR	Contractor
Action Level	 Repeat statistical data analysis to confirm findings; Review all available and relevant data, including raw data and statistical analysis results of other parameters covered in the EM&A, to ascertain if differences are as a result of natural variation or previously observed seasonal differences; Identify source(s) of impact; Inform the IEC, ER/SOR and Contractor; Check monitoring data. Review to ensure all the dolphin protective measures are fully and properly implemented and advise on additional measures if necessary. 	 Check monitoring data submitted by ET and Contractor; Discuss monitoring results and finding with the ET and the Contractor. 	 Discuss monitoring with the IEC and any other measures proposed by the ET; If ER/SOR is satisfied with the proposal of any other measures, ER/SOR to signify the agreement in writing on the measures to be implemented. 	 Inform the ER/SOR and confirm notification of the non-compliance in writing; Discuss with the ET and the IEC and propose measures to the IEC and the ER/SOR; Implement the agreed measures.
Limit Level	 Repeat statistical data analysis to confirm findings; Review all available and relevant data, including raw data and statistical analysis results of other parameters covered in the EM&A, to ascertain if differences are as a result of natural variation or previously observed seasonal differences; Identify source(s) of impact; Inform the IEC, ER/SOR and Contractor of findings; Check monitoring data; Repeat review to ensure all the dolphin protective measures are fully and properly implemented and advise on additional measures if necessary. If ET proves that the source of impact is caused by any of the construction activity by the works contract, ET to arrange a meeting to discuss with IEC, ER/SOR and Contractor the necessity of additional dolphin monitoring and/or any other potential mitigation measures (e.g., consider to control/temporarily stop relevant construction activity etc.) and submit to IEC a proposal of additional dolphin monitoring and/or mitigation measures where necessary. 	 Check monitoring data submitted by ET and Contractor; Discuss monitoring results and findings with the ET and the Contractor; Attend the meeting to discuss with ET, ER/SOR and Contractor the necessity of additional dolphin monitoring and any other potential mitigation measures. Review proposals for additional monitoring and any other mitigation measures submitted by ET and Contractor and advise ER/SOR of the results and findings accordingly. Supervise / Audit the implementation of additional monitoring and/or any other mitigation measures and advise ER/SOR the results and findings accordingly. 	 Attend the meeting to discuss with ET, IEC and Contractor the necessity of additional dolphin monitoring and any other potential mitigation measures. If ER/SOR is satisfied with the proposals for additional dolphin monitoring and/or any other mitigation measures submitted by ET and Contractor and verified by IEC, ER/SOR to signify the agreement in writing on such proposals and any other mitigation measures. Supervise the implementation of additional monitoring and/or any other mitigation measures. 	 Inform the ER/SOR and confirm notification of the non-compliance in writing; Attend the meeting to discuss with ET, IEC and ER/SOR the necessity of additional dolphin monitoring and any other potential mitigation measures. Jointly submit with ET to IEC a proposal of additional dolphin monitoring and/or any other mitigation measures when necessary. Implement the agreed additional dolphin monitoring and/or any other mitigation measures.

Event / Action Plan for Dolphin Monitoring



Appendix E

Implementation Schedule for Environmental Mitigation Measures (EMIS)



EIA Ref.	EM&A	Environmental Mitigation Measures	Objectives of the	Who to	Location	When to	What requirements or	
	Log Ref		Recommended	implement		implement		Status
			Measures & Main Concerns to address	the measures?		the measures?	measure to achieve?	
Air Quality					l .		<u> </u>	
S5.5.6.1 of HKBCFEIA	A1	The contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction Dust) Regulation	Good construction site practices to control the dust impact at the nearby sensitive receivers to within the relevant criteria	Contractor	All construction sites	Construction stage	To control the dust impact to within the HKAQO and TM-EIA criteria(Ref. 1-hr and 24 hr TSP levels are 500μ gm ⁻³ and 260μ gm ⁻³ , respectively)	V
S5.5.6.2 of HKBCFEIA and S4.8.1 of TKCLKLEIA	A2	 Proper watering of exposed spoil should be undertaken throughout the construction phase: Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading; Any dusty materials remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads; A stockpile of dusty material should not be extended beyond the pedestrian barriers, fencing or traffic cones. Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores; When there are open excavation and reinstatement works, hoarding of not 	Good construction site practices to control the dust impact at the nearby sensitive receivers to within the relevant criteria	Contractor	All construction sites	Construction stage	To control the dust impact to within the HKAQO and TM-EIA criteria(Ref. 1-hr and 24 hr TSP levels are 500µgm ⁻³ and 260µgm ⁻³ , respectively)	V

Environmental Mitigation Implementation Schedule – Hong Kong Boundary Crossing Facilities (Superstructures and Infrastructures)



EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main	Who to implement the	Location	implement the	measure to achieve?	Implementation Status
			Concerns to address	measures?		measures?		
		less than 2.4m high should be provided						
		as far as practicable along the site						
		boundary with provision for public						
		crossing. Good site practice shall also						
		be adopted by the Contractor to ensure						
		the conditions of the hoardings are						
		properly maintained throughout the						
		construction period;						
		- The portion of any road leading only to						
		construction site that is within 30m of a						
		vehicle entrance or exit should be kept						
		clear of dusty materials; - Surfaces where any pneumatic or						
		power-driven drilling, cutting, polishing						
		or other mechanical breaking operation						
		takes place should be sprayed with						
		water or a dust suppression chemical						
		continuously;						
		- Any area that involves demolition						
		activities should be sprayed with water						
		or a dust suppression chemical						
		immediately prior to, during and						
		immediately after the activities so as to						
		maintain the entire surface wet;						
		- Where a scaffolding is erected around						
		the perimeter of a building under						
		construction, effective dust screens,						
		sheeting or netting should be provided						
		to enclose the scaffolding from the						
		ground floor level of the building, or a						
		canopy should be provided from the						
		first floor level up to the highest level of						
		the scaffolding;						
		- Any skip hoist for material transport						
		should be totally enclosed by						
		impervious sheeting;						
		- Every stock of more than 20 bags of						
		cement or dry pulverised fuel ash (PFA)						
		should be covered entirely by						
		impervious sheeting or placed in an	<u> </u>					



EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	measure to achieve?	Implementation Status
		 area sheltered on the top and the 3 sides; Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed; Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system; and Exposed earth should be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shotcrete or other suitable surface stabiliser within six months after the last construction activity on the construction site where the exposed earth lies. 						
S5.5.6.3 of HKBCFEIA and S4.8.1 of TKCLKLEIA	A3	The Contractor should undertake proper watering on all exposed spoil and associated work areas (with at least 8 times per day) throughout the construction phase.	Control construction dust	Contractor	All construction sites	Construction stage	To control the dust impact	V
S5.5.6.4 of HKBCFEIA	A4	Engineer to incorporate the controlled measures into the Particular Specification (PS) for the civil work. The PS should also draw the contractor's attention to relevant latest Practice notes issued by EPD.	Control construction dust	Engineer	All construction sites	Design Stage	Air pollution Control (Construction Dust) Regulation	V



EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	measure to achieve?	Implementation Status
S5.5.6.4 of HKBCFEIA and S4.11 of TKCLKLEIA	A5	Implement regular dust monitoring under EM&A programme during the construction stage.	Monitor the 24hr and 1hr TSP levels at the representative dust monitoring stations to ensure compliance with relevant criteria throughout the construction period.	Contractor of Contract No. HY/2013/01 and Contractor of Contract No. HY/2011/03	Selected representative dust monitoring station	Construction stage	 Air Pollution Control (Construction Dust) Regulation To control the dust impact to within the HKAQO and TM-EIA criteria(Ref. 1-hr and 24 hr TSP levels are 500µgm⁻³, respectively) 	V



EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	measure to achieve?	Status
S5.5.7.1 of HKBCFEIA	A6	The following mitigation measures should be adopted to prevent fugitive dust emissions for concrete batching plant: Loading, unloading, handling, transfer or storage of any dusty materials should be carried out in totally enclosed system; All dust-laden air or waste gas generated by the process operations should be properly extracted and vented to fabric filtering system to meet the emission limits for TSP; Vents for all silos and cement/ pulverised fuel ash (PFA) weighing scale should be fitted with fabric filtering system; The materials which may generate airborne dusty emissions should be wetted by water spray system; All receiving hoppers should be enclosed on three sides up to 3m above unloading point; All conveyor transfer points should be totally enclosed; All access and route roads within the premises should be paved and wetted; and Vehicle cleaning facilities should be provided and used by all concrete trucks before leaving the premises to wash off any dust on the wheels and/or body.	Monitor the 24hr and 1hr TSP levels at the representative dust monitoring stations to ensure compliance with relevant criteria throughout the construction period.	Contractor	Selected representative dust monitoring station	Construction stage	Air Pollution Control (Construction Dust) Regulation - To control the dust impact to within the HKAQO and TM-EIA criteria(Ref. 1-hr and 24 hr TSP levels are 500µgm ⁻³ and 260µgm ⁻³ , respectively)	N/A



EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	What requirements or standards for the measure to achieve?	Status
S5.5.2.7 of HKBCFEIA	Α7	The following mitigation measures should be adopted to prevent fugitive dust emissions at barging point: All road surface within the barging facilities will be paved; Dust enclosures will be provided for the loading ramp; Vehicles will be required to pass through designated wheels wash facilities; and Continuous water spray at the loading points.	Control construction dust	Contractor	All construction sites	Construction stage	Air Pollution Control (Construction Dust) Regulation	N/A (Construction in process)
Construction	Noise (Air b	orne)						
S6.4.10 of HKBCFEIA	N1	 Use of good site practices to limit noise emissions by considering the following: only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme; machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; plant known to emit noise strongly in one direction, where possible, be orientated so that the noise is directed away from nearby NSRs; silencers or mufflers on construction equipment should be properly fitted 	Control construction airborne noise by means of good site practices	Contractor	All construction sites	Construction stage	Noise Control Ordinance	V



EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	measure to achieve?	Implementation Status
		 and maintained during the construction works; mobile plant should be sited as far away from NSRs as possible and practicable; material stockpiles, mobile container site officer and other structures should be effectively utilised, where practicable, to screen noise from onsite construction activities. 						
S6.4.11 of HKBCFEIA	N2	Install temporary hoarding located on the site boundaries between noisy construction activities and NSRs. The conditions of the hoardings shall be properly maintained throughout the construction period.	Reducetheconstructionnoiselevelsatzone of NSRs throughpartial screening	Contractor	All construction sites	Construction stage	Ordinance - Annex 5, TM_EIA	V
S6.4.12 of HKBCFEIA	N3	Install movable noise barriers (typically density 14kg/m ²), acoustic mat or full enclosure close to noisy plants including air compressor, generators, saw.	Screen the noisy plant items to be used at all construction sites	Contractor	For plant items listed in Appendix 6D of the EIA report at all construction sites	Construction stage	 Noise Control Ordinance Annex 5, TM_EIA 75dB(A) for residential premises The movable barrier should achieve at least 5 dB(A) and the full enclosure should be designed to achieve 10dB(A) 	N/A
S6.4.13 of HKBCFEIA	N4	Select "Quiet plants" which comply with the BS 5228 Part 1 or TM standards.	Reduce the noise levels of plant items	Contractor	For plant items listed In Appendix 6D of the EIA report at all construction sites	Construction stage	 Noise Control Ordinance Annex 5, TM_EIA 	V



EIA Ref.	EM&A	Environmental Mitigation Measures	Objectives of the	Who to	Location	When to	What requirements or	Implementation
	Log Ref	J	Recommended Measures & Main Concerns to address	implement the measures?		implement the measures?	-	Status
S6.4.14 of HKBCFEIA	N5	Sequencing operation of construction plants where practicable.	Operate sequentially within the same work site to reduce the construction airborne noise	Contractor	All construction sites where practicable	Construction stage	 Noise Control Ordinance Annex 5, TM_EIA 	V
S5.1 of TMCLKLEIA	N6	Implement a noise monitoring under EM&A programme.	Monitor the construction noise levels at selected representative locations	Contractor of Contract No. HY/2013/01	Selected representative noise monitoring station	Construction stage	 Noise Control Ordinance Annex 5, TM_EIA 75dB(A) for residential premises 	V
Sediment								
	S1	All dredged marine mud, which required Type 2 Confined Marine Disposal under Environment, Transport and Works Bureau Technical Circular (Works) No. 34/2002 Management of Dredged/Excavated Sediment, from the Project shall be disposed of inside the sheet pile cellular structures within the Project boundary.	Re-deposition of Contaminated Sediment	Contractor	Dredged Contaminated Sediment	Construction stage	 Waste Disposal Ordinance ETWB TC 34/2002 	V
	S2	Before re-deposition the contaminated sediment, a layer of geotextile shall be placed at the bottom of the sheet pile cellular structures to avoid direct contact of the contaminated sediment and the bottom sediment.	Re-deposition of Contaminated Sediment	Contractor	Dredged Contaminated Sediment	Construction stage	 Waste Disposal Ordinance ETWB TC 34/2002 	V



EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	measure to achieve?	Implementation Status
	S3	A minimum of 2m thick sand fill or public fill shall be placed on top of the contaminated sediment to protect and cover the sediment after redeposition.	Re-deposition of Contaminated Sediment	Contractor	Dredged Contaminated Sediment	Construction stage	 Waste Disposal Ordinance ETWB TC 34/2002 	V
	S4	The contaminated sediment shall not be disturbed after re-deposition. No piling works or deep foundation which may disturb the contaminated sediment is allowed within the cellular structures.	Re-deposition of Contaminated Sediment	Contractor	Dredged Contaminated Sediment	Construction stage	 Waste Disposal Ordinance ETWB TC 34/2002 	V
Waste manage	ement (Cons	struction Waste)						
S12.6 of TMCLKLEIA	WM1	The Contractor shall identify a coordinator for the management of waste.	Proper implementation of WMP	Contractor	Contractor All construction sites	Construction stage		V



EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	implement the measures?	What requirements or standards for the measure to achieve?	Status
S12.6 of TMCLKLEIA	WM2	The Contractor shall apply for and obtain the appropriate licenses for the disposal of public fill, chemical waste and effluent discharges.	Proper control of wastes disposal in accordance to relevant ordinances	Contractor	All construction sites	Construction Stage	 Land (Miscellaneous Provisions) Ordinance (Cap28); Waste Disposal Ordinance (Cap 354); Dumping at Sea Ordinance (Cap 466); Water Pollution Control Ordinance. 	V
S12.6 of TMCLKLEIA	WM3	EM&A of waste handling, storage, transportation, disposal procedures and documentation through the site audit programme shall be undertaken.	Ensure proper implementation mitigation measures stated in WMP	Contractor	All construction sites		Construction stage	V
S8.3.8 of HKBCFEIA and S12.6 of TMCLKLEIA	WM4	 <u>Construction and Demolition Material</u> The following mitigation measures should be implemented in handling the waste:	Good site practice to minimize and recycle the C&D material as far as practicable so as to reduce the amount for final disposal	Contractor	All construction site areas	Construction stage	 Land (Miscellaneous Provisions) Ordinance Waste Disposal Ordinance ETWB TC 19/2005 	V



EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	What requirements or standards for the measure to achieve?	Implementation Status
S8.3.9 - S8.3.11 of HKBCFEIA and S12.6 of TMCLKLEIA	WM5	 properly documented and verified; Implement an enhanced Waste Management Plan similar to ETWBTC (Works) No. 19/2005 – "Environmental Management on Construction Sites" to encourage on- site sorting of C&D materials and to minimize their generation during the course of construction; In addition, disposal of the C&D materials onto any sensitive locations such as agricultural lands, etc. should be avoided. The Contractor shall propose the final disposal sites to the Project Proponent and get its approval before implementation; The surplus surcharge should be transferred to a fill bank. C&D Waste Standard formwork or pre- fabrication should be used as far as practicable in order to minimise the arising of C&D materials. The use of more durable formwork or plastic facing for the construction works should be considered. Use of wooden hoardings should not be used, as in other projects. Metal hoarding and falsework should be used to enhance the possibility of recycling. The purchasing of construction materials will be carefully planned in order to avoid over ordering and wastage. The Contractor should recycle as much of the C&D materials as possible on-site. Public fill and C&D waste should be segregated and 	Good site practice to minimize and recycle the C&D material as far as practicable so as to reduce the amount for final disposal	Contractor	All construction sites	Construction stage	 Land (Miscellaneous Provisions) Ordinance Waste Disposal Ordinance ETWB TC 19/2005 	V



EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	What requirements or standards for the measure to achieve?	Implementation Status
		stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal. Where practicable, concrete and masonry can be crushed and used as fill. Steel reinforcement bar can be used by scrap steel mills. Different areas of the sites should be considered for such segregation and storage.						
S8.2.12 - S8.3.15 of HKBCFEIA and S12.6 of TMCLKLEIA	WM6	 <u>Chemical Waste</u> Chemical waste that is produced, as defined by Schedule 1 of the Waste Disposal (Chemical Waste) (General) Regulation, should be handled in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Containers used for the storage of chemical wastes should be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed; have a capacity of less than 450 litres unless the specification has been approved by the EPD; and display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the regulation. The storage area for chemical wastes should be clearly labelled and used solely for the storage of chemical waste; enclosed on at least 3 sides; have an impermeable floor and bunding of sufficient capacity to accommodate 110% of the volume of the largest container or 20 % of the total volume of waste stored in that area, whichever is the greatest; have adequate ventilation; 		Contractor	All construction sites	Construction stage	 Waste Disposal(Chemica I Waste) General Regulation Code of Practice on the Packaging, Labelling and Storage of Chemical Waste 	V



EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	What requirements or standards for the measure to achieve?	Implementation Status
		 covered to prevent rainfall entering; and arranged so that incompatible materials are adequately separated. Disposal of chemical waste should be via a licensed waste collector; be to a facility licensed to receive chemical waste, such as the Chemical Waste Treatment Centre which also offers a chemical waste collection service and can supply the necessary storage containers; or be to a reuser of the waste, under approval from the EPD. 						
S8.3.16 of HKBCFEIA and S12.6 of TMCLKLEIA	WM7	<u>Sewage</u> Adequate numbers of portable toilets should be provided for the workers. The portable toilets should be maintained in a state, which will not deter the workers from utilizing these portable toilets. Night soil should be collected by licensed collectors regularly.	Proper handling of sewage from worker to avoid odour, pest and litter impacts.	Contractor	All construction sites	Construction stage	Waste Disposal Ordinance	V
S8.3.17 of HKBCFEIA and S12.6 of TMCLKLEIA	WM8	 <u>General Refuse</u> The site and surroundings shall be kept tidy and litter free. General refuse generated on-site should be stored in enclosed bins or compaction units separately from construction and chemical wastes. A reputable waste collector should be employed by the Contractor to remove general refuse from the site, separately from construction and chemical wastes, on a daily basis to minimize odour, pest and litter impacts. Burning of refuse on construction sites is prohibited by law. Aluminium cans are often recovered from the waste stream by individual 	Minimize production of the general refuse and avoid odour, pest and litter impacts.	Contractor	All construction sites	Construction stage	Waste Disposal Ordinance	V



EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	measure to achieve?	Implementation Status
		collectors if they are segregated and made easily accessible. Separate labelled bins for their deposit should be provided if feasible.						
		- Office wastes can be reduced through the recycling of paper if volumes are large enough to warrant collection. Participation in a local collection scheme should be considered by the Contractor. In addition, waste separation facilities for paper, aluminium cans, plastic bottles etc., should be provided.						
		- Training should be provided to workers about the concepts of site cleanliness and appropriate waste management procedure, including reduction, reuse and recycling of wastes.						
		 Sufficient dustbins shall be provided for storage of waste as required under the Public Cleansing and Prevention of Nuisances By-laws. In addition, general refuse shall be cleared daily and shall be disposed of to the nearest licensed landfill or refuse transfer station. 						
		 All waste containers shall be in a secure area on hardstanding. 						
Water Quality	(Construction	on Phase)		•				
	W1	Mitigation during the marine works to reduce impacts to within acceptable levels have been recommended and will comprise a series of measures that restrict the method and sequencing of dredging/backfilling, as well as protection measures. Details of the measures are provided below:	To control construction water quality	Contractor of Contract No. HY/2013/01	During dredging and filling	Construction stage	TM-EIAO	V



EIA Ref. EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	measure to achieve?	Implementation Status
	 No dredging works of marine sediment shall be carried out the Project except for the construction of box culverts and seawalls at Portion D. Reclamation filling for the Project shall not proceed until at least 200m of leading seawall at the reclamation area formed above +2.2mPD, unless otherwise agreement was obtained from EPD, except for the 300m gaps for marine access. All underwater filling works shall be carried out behind seawalls to avoid dispersion of suspended solids outside the Project limit; Except for the filling of the cellular structures, not more than 15% public fill shall be used for reclamation filling below +2.5mPD during construction of the seawall; After the seawall is completed except for the 300m marine access as indicated in the EPs, not more than 30% public fill shall be used for reclamation filling below +2.5mPD, unless otherwise agreement from EPD was obtained; No more than 2 grab dredgers with a maximum daily dredging rate of 12,000m³ shall be employed for dredging operation at Portion D of the Project; Upon completion of 200m leading seawall, no more than a total of 60 filling barge trips per day shall be made with a cumulative maximum daily filling rate of 60,000 m³ for HKBCF and TMCLKL southern landfall reclamation during the filling operation; and 						



EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	measure to achieve?	Implementation Status
		 Upon completion of the whole section of seawall except for the 300m marine access as indicated in the EPs, no more than a total of 190 filling barge trips per day shall be made with a cumulative maximum daily filling rate of 190,000 m³ for the remaining filling operations for HKBCF and TMCLKL southern landfall reclamation. Closed grabs should be used for sediment dredging to reduce sediment loss when lifting the grabs to the barges. Only grab dredgers shall be used for dredging works of the Project; All mechanical grabs should be used for vessels in the dredging area should be reduced to prevent disturbance to the seabed generating sediment plumes; Floating type silt curtains shall be installed enclosing the entire reclamation site at all time. Staggered layers of silt curtain shall be provided to prevent sediment loss at navigation accesses. The length of each staggered layers shall be at least 200m; The cage-type silt-curtain with steel enclosure is proposed to be installed to enclose local pollution caused by the grab dredging. The grab dredging work should be carried out within the cage-type silt curtain. 						
		- The silt-curtains should be maintained in good condition to ensure the						



EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	What requirements or standards for the measure to achieve?	Implementation Status
		 sediment plume generated from dredging and filling be confined effectively within the site boundary; The dredging and filling works shall be scheduled to spread the works evenly over a working day; Cellular structure shall be used for seawall construction; A layer of geotextile shall be placed on top of the seabed before any filling activities take place inside the cellular structures to form the seawall; The conveyor belts shall be fitted with windboards and conveyor release points shall be covered with curtain to prevent any spillage of filling materials onto the surrounding waters; An additional layer of slit curtain shall be installed near the active stone column installation points. A layer of geotextile with stone blanket on top shall be placed on the seabed prior to stone column installation works. Stone blanket -> with silt curtain. 						
S9.11.1 - S9.11.1.2 of HKBCFEIA and S6.10 of TMCLKLEIA	W1	 In addition, dredging operations should be undertaken in such a manner as to minimize resuspension of sediments. Standard good dredging practice measures should, therefore, be implemented including the following requirements which should be written into the dredging and filling contract. Trailer suction hopper dredgers shall not allow mud to overflow; Use of Lean Material Overboard (LMOB) systems shall be prohibited; Mechanical grabs shall be designed and maintained to avoid spillage and 	To control construction water quality	Contractor of Contract No. HY/2013/01	During dredging and filling	Construction Stage	 TM-EIAO Marine Fill Committee Guidelines DASO Permits Conditions 	V



EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	What requirements or standards for the measure to achieve?	Implementation Status
		 should seal tightly while being lifted; 4. Barges and hopper dredgers shall have tight fitting seals to their bottom openings to prevent leakage of material; 5. Any pipe leakages shall be repaired quickly. Plant should not be operated with leaking pipes; 6. Loading of barges and hoppers shall be controlled to prevent splashing of dredged material to the surrounding water. Barges or hoppers shall not be filled to a level which will cause overflow of materials or pollution of water during loading or transportation; 7. Excess material shall be cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved; 8. Adequate freeboard shall be maintained on barges to reduce the likelihood of decks being washed by wave action; 9. All vessels shall be sized such that adequate clearance is maintained between vessels and the sea bed at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash; 10. The works shall not cause foam, oil, 						
		grease, litter or other objectionable matter to be present in the water within and adjacent to the works site.						



	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	measure to achieve?	Status
S9.11.1.3 of HKBCFEIA and S6.10 of TMCLKLEIA	W2	 Land Works General construction activities on land should also be governed by standard good working practice. Specific measures to be written into the works contracts should include: wastewater from temporary site facilities should be controlled to prevent direct discharge to surface or marine waters; sewage effluent and discharges from on-site kitchen facilities shall be directed to Government sewer in accordance with the requirements of the WPCO or collected for disposal offsite. The use of soakaways shall be avoided; storm drainage shall be directed to storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sediment basins. Channels, earth bunds or sand bag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Catchpits and perimeter channels should be constructed in advance of site formation works and earthworks; silt removal facilities, channels and manholes shall be maintained and any deposited silt and grit shall be removed regularly, including specifically at the onset of and after each rainstorm; temporary access roads should be discharged into storm drains via silt 	To control construction water quality	Contractor	All land-based construction sites	Construction stage	TM-EIAO	V



EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	measure to achieve?	Implementation Status
		 removal facilities; measures should be taken to prevent the washout of construction materials, soil, silt or debris into any drainage system; open stockpiles of construction materials (e.g. aggregates and sand) on site should be covered with tarpaulin or similar fabric during rainstorms; manholes (including any newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system, and to prevent storm run-off from getting into foul sewers; discharges of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system; all vehicles and plant should be cleaned before they leave the construction site to ensure that no earth, mud or debris is deposited by them on roads. A wheel washing bay should be provided at every site exit; wheel wash overflow shall be directed to silt removal facilities before being discharged to the storm drain; the section of construction road between the wheel washing bay and the public road should be surfaced with crushed stone or coarse gravel; wastewater generated from concreting, plastering, internal decoration, cleaning work and other similar activities, shall be screened to 						
		similar activities, shall be screened to remove large objects;						



EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	What requirements or standards for the measure to achieve?	Implementation Status
		 vehicle and plant servicing areas, vehicle wash bays and lubrication facilities shall be located under roofed areas. The drainage in these covered areas shall be connected to foul sewers via a petrol interceptor in accordance with the requirements of the WPCO or collected for off site disposal; the contractors shall prepare an oil / chemical cleanup plan and ensure that leakages or spillages are contained and cleaned up immediately; waste oil should be collected and stored for recycling or disposal, in accordance with the Waste Disposal Ordinance; all fuel tanks and chemical storage areas should be provided with locks and be sited on sealed areas. The storage areas should be surrounded by bunds with a capacity equal to 110% of the storage capacity of the largest tank; and surface run-off from bunded areas should pass through oil/grease traps prior to discharge to the stormwater system. 						
S9.14 of HKBCFEIA and S6.10 of TMCLKLEIA	W3	Implement a water quality monitoring programme	Control water quality	Contractor of Contract No. HY/2013/01	At identified monitoring location	During Construction stage	 TM-water Water Pollution Control Ordinance 	V
Ecology (cons		*						
S10.7 of HKBCFEIA and S8.14 of	E1	 Use closed grab in dredging works. Install silt curtain during the construction. 	Minimize marine water quality impacts	Contractor	Seawall, reclamation area	During construction	TM-Water	V



EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	What requirements or standards for the measure to achieve?	Implementation Status
TMCLKLE IA		 Limit dredging and works fronts. Construct seawall prior to reclamation filling where practicable. Good site practices Strict enforcement of no marine dumping. Site runoff control Spill response plan 						
S10.7 of HKBCFEIA	E2	Watering to reduce dust generation; prevention of siltation of freshwater habitats; Site runoff should be desilted, to reduce the potential for suspended sediments, organics and other contaminants to enter streams and standing freshwater.	Prevent Sedimentation from Land-based works areas	Contractor	Land-based works areas	During construction	TM-Water	V
S10.7 of HKBCFEIA and S8.14 of TMCLKLEIA	E3	Good site practices, including strictly following the permitted works hours, using quieter machines where practicable, and avoiding excessive lightings during night time.	Prevent disturbance to terrestrial fauna and habitats	Contractor	Land-based works areas	During construction		V
S10.7 of HKBCFEIA and S8.14 of TMCLKLEIA	E4	 Dolphin Exclusion Zone Dolphin watching plan 	Minimize temporary marine habitat loss impact to dolphins	Contractor	Marine works	During marine works	TM-EIAO	V
S10.7 of HKBCFEIA and S8.14 of TMCLKLEIA	E5	 Decouple compressors and other equipment on working vessels Proposal on design and implementation of acoustic decoupling measures applied during dredging and reclamation works Avoidance of percussive piling 	Minimize marine noise impacts on dolphins	Contractor	Marine works	During marine works	- TM-EIAO - Marine Park Regulations	
S10.7 of HKBCFEIA and S8.14 of TMCLKLEIA	E6	 Control vessel speed Skipper training Predefined and regular routes for working vessels; avoid Brothers Islands 	Minimize marine traffic disturbance on dolphins	Contractor	Marine traffic	During marine works		V



EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	What requirements or standards for the measure to achieve?	Status
S10.10 of HKBCFEIA and S8.14 of TMCLKLEIA	E7	Vessel based dolphin monitoring	Minimize marine traffic disturbance on dolphins	Contractor of Contract No. HY/2013/01	Northeast and Northwest Lantau	During marine works		V
Fisheries								
S11.7 of HKBCFEIA	F1	 Reduce re-suspension of sediments Limit dredging and works fronts. Good site practices 	Minimize marine water quality Impacts	Contractor	Seawall, reclamation area	During construction	TM-Water	V
S11.7 of HKBCFEIA	F2 Visual (Deta	Install silt-grease trap in the drainage system collecting surface runoff iled Design Phase)	Minimize impacts on marine water quality impacts	Designer	Reclamation area	During construction	TM-Water	V
S14.3.3.1 of HKBCFEIA	LV1	 General design measures include: Roadside planting and planting along the edge of the reclamation is proposed; Transplanting of mature trees in good health and amenity value where appropriate and reinstatement of areas disturbed during construction by compensatory hydro-seeding and planting; Protection measures for the trees to be retained during construction activities; Maximizing new tree, shrub and other vegetation planting to compensate tree felled and vegetation removed; 	Minimize visual & landscape impacts	Contractor	HKBCF	Design Stage		V



EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	What requirements or standards for the measure to achieve?	Implementation Status
		 Providing planting area around peripheral of HKBCF for tree planting screening effect; and Providing salt-tolerant native trees along the planter strip at affected seawall and newly reclaimed coastline. 						
Landscape &	Visual (Con	struction Phase)					<u> </u>	
S14.3.3.3 of HKBCFEIA and S10.9 of TMCLKLEIA	LV2	<u>Mitigate Landscape Impacts</u> G1. Grass-hydroseed or sheeting bare soil surface and stock pile areas.	Minimize visual & landscape impacts	Contractor	All Site Area	Construction stage		V (Construction)
		G2. Add planting strip and automatic irrigation system if appropriate at some portions of bridge or footbridge to screen bridge and traffic.			All Site Area			V (Construction)
		G3. For HKLR, providing aesthetic design on the viaduct, tunnel portals, at-grade roads and reclamation (e.g. subtle colour tone and slim form for viaduct, aesthetic design of the bridge form and its structural elements including the parapet, soffit, columns and so on and decorative urban design elements and lightings for the HKLR; featured form of tunnel portals, roadside planting along at-grade roads and landscape berm on & planting along edge of reclamation area) to beautify the HKLR alignment.			N/A			N/A
		G4. For HKBCF, providing aesthetic architectural design on the related buildings (e.g. similar materials for PCB building facade to Airport buildings, roof planting and subtle materials for other facilities buildings and so on), and the related infrastructure (e.g. parapet planting			All Site Area			V (Construction)



EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	Implementation Status
		and transparent cover for elevated footbridges) to provide harmonic atmosphere of the HKBCF					
		G5. Vegetation reinstatement and upgrading to disturbed areas.			Portion D		V (Construction)
		G6. Maximize new tree, shrub and other vegetation planting to compensate tree felled and vegetation removed.			All Site Area		V (Construction)
		G7. Provide planting area around peripheral of and within HKBCF and HKLR for tree screening buffer effect.			All Site Area		V (Construction)
		G8. Plant salt tolerant native tree and shrubs etc along the planter strip at affected seawall.		Shatin to Central Link (SCL) and Central Kowloon Route (CKR) projects	N/A		N/A
		G9. Reserve of loose natural granite rocks for re-use. Provide new coastline to adopt "natural-look" by means of using armour rocks in the form of natural rock materials and planting strip area accommodating screen buffer to enhance "natural-look" of the new coastline		Contractor	All Site Area		V (Construction)
S10.9 of TMCLKLEIA	LV3	<u>Mitigate Landscape Impacts</u> CM1. Existing trees on boundary of the Project Area shall be carefully protected during construction. Detailed Tree Protection Specification shall be provided in the Contract Specification. Under this specification, the Contractor shall be required to submit, for approval, a detailed working method statement for the protection of trees prior to undertaking any works adjacent to all retained	Minimize landscape impact	Contractor	All construction site areas	Construction stage	N/A



EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	What requirements or standards for the measure to achieve?	Implementation Status
		trees, including trees in contractor's works areas. (Tree protection measures will be detailed at Tree Removal Application stage).						
		 CM2. Trees unavoidably affected by the works shall be transplanted where practical. Trees will be transplanted straight to their final receptor site and not held in a temporary nursery. A detailed Tree Transplanting Specification shall be provided in the Contract Specification. Sufficient time for necessary tree root and crown preparation periods shall be allowed in the project programme. CM7. Ensure no run-off into water body adjacent to the Project Area. CM9. Recycle/Reuse all felled trees and vegetation, e.g. mulching. 						
S14.3.3.3 of HKBCFEIA	LV4	Mitigate Visual Impacts V1. Minimize time for construction activities during construction period.	Minimize visual & landscape impacts	Contractor	All construction site areas	Construction stage		V
		Mitigate Visual Impacts V2. Provide screen hoarding at the portion of the project site/ works areas storage areas near VSRs who have close low- level views to the Project during HKBCF construction.						N/A
S10.9 of TMCLKLEIA	LV5	 Mitigate Visual Impacts CM5. Screening of construction works by hoardings around works area in visually unobtrusive colors, to screen works. CM6. Control night-time lighting and glare by hooding all lights. CM8. Avoidance of excessive height and bulk of buildings and structures. 	Minimize visual impact	Contractor	All construction site areas	Construction stage		N/A



EIA Ref.	EM&A Log Ref	Environmental Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location	When to implement the measures?	measure to achieve?	Implementation Status
EM&A								
S15.2.2 of HKBCFEIA	EM1	An Independent Environmental Checker needs to be employed as per the EM&A Manual.	Control EM&A Performance	Project Proponent	All construction site areas	Construction stage	 EIAO Guidance Note No. 4/2002 TM_EIAO 	V
S15.5 - S15.6 of HKBCFEIA	EM2	An Environmental Team needs to be employed as per the EM&A Manual. Prepare a systematic Environmental Management Plan to ensure effective implementation of the mitigation measures.	Perform environmental monitoring & auditing	Contractor	All construction site areas	Construction stage	 EIAO Guidance Note No. 4/2002 TM_EIAO 	V
		An environmental impact monitoring needs to be implementing by the Environmental Team to ensure all the requirements given in the EM&A Manual are fully complied with.						

Legend: V = implemented; x = not implemented; N/A = not applicable



Appendix F

Site Audit Findings and Corrective Actions



Appendix F - Site Audit Findings and Corrective Actions

Site Inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures for the project. During the reporting period, fourteen site inspections were carried out on 01, 08, 15, 22 & 29 March 2018, 04, 12, 19 and 26 April 2018 and 03, 10, 17, 24 and 31 May 2018.

As confirmed by RSS on 16 January 2018, the landscape construction works including planting (Shrubs & Grass), installation of irrigation pipe and soiling (Sub & Top soil) for Contract No. HY/2013/02 were commended on 04 November 2017. The landscape inspections were conducted on 08 and 22 March 2018, 04 and 19 April 2018 and 03, 17 and 31 May 2018 on a bi-weekly basis during the weekly environmental site inspection. The weekly site inspection checklists including the landscape inspection items would be submitted to IEC for checking within the reporting period.

During the site inspections the reporting period, there was no conflict occurred regarding to the Landscape & Visual mitigation measures stated in Contract Specific EM&A Manual. The work site was found to be confined within site boundaries and grass-hydroseed was provided for bare soil surface and stock pile areas. Landscape & Visual mitigate Measures during construction would be checked to ensure compliance with the intended aims of the measures.

Particular observations during the site inspections are described below:

22 February 2018

(a) Extra intersection was found after the wheel washing facility at Portion A. The intersection was closed immediately at Portion A. The observation was closed on 01 March 2018.

01 March 2018

(a) Uncovered cement pack was observed at Portion F. Cement pack was cleaned at Portion F. The observation was closed on 08 March 2018.

08 March 2018

(a) Vehicle U-turning at C2 & C4 intersection without wheel washing was observed. Road signing was displayed at C2 & C4 intersection. The observation was closed on 15 March 2018.

15 March 2018

(a) Emission of dense smoke from a tiller was observed at Portion F. No emission of white smoke from the tiller after maintenance. The observation was closed on 22 March 2018.

Reminder 1 – The contractor was reminded to provide watering whenever fugitive dust was observed.

22 March 2018

(a) Dusty material was observed on the haul road at Portion C. Dusty material was cleaned on the haul road at Portion C. The observation was closed on 29 March 2018.

29 March 2018

(a) Substandard NRMM on an excavator was observed at Portion D. Appropriate NRMM on the excavator was observed at Portion D. The observation was closed on 04 April 2018.

04 April 2018

- (a) General refuse mixed with C&D waste was observed at Portion F. General refuse mixed with C&D waste was collected at Portion F. The observation was closed on 12 April 2018.
- (b) Oil container without drip tray was observed at Portion C. Oil container was removed at Portion C. The observation was closed on 12 April 2018.

12 April 2018

- (a) Improper disposal of general refuse was observed at Portion D. General refuse was collected at Portion D. The observation was closed on 19 April 2018.
- (b) Silt and grit was observed near drainage system at Portion D. Silt and grit was removed near drainage system at Portion D. The observation was closed on 19 April 2018.

19 April 2018

- (a) Chemical container without drip tray was observed at Portion F. Chemical container was removed at Portion F. The observation was closed on 26 April 2018.
- (b) Discoloured NRMM label on a generator was observed at Portion D. Appropriate NRMM label on the generator was observed at Portion D. The observation was closed on 26 April 2018.



26 April 2018

(a) Discoloured NRMM label on a mobile crane was observed at Portion C. Appropriate NRMM label was provided on a mobile crane at Portion C. The observation was closed on 03 May 2018. General refuse mixed with C&D material was observed at Portion C. General refuse and C&D material was collected at Portion C. The observation was closed on 03 May 2018.

03 May 2018

(a) Mud was found accumulated on haul road near Portion C. Imprevious cover was provided for temporary storage of soil and slit at Portion C. The observation was closed on 10 May 2018.

10 May 2018

(a) Missing of NRMM label was observed on an excavator. Appropriate NRMM label was provided on an excavator. The observation was closed on 17 May 2018.

17 May 2018

- (a) Dusty materials without cover was observed at Portion A. Dusty materials was removed at Portion A. The observation was closed on 24 May 2018.
- (b) General refuse disposed improperly was observed at Portion D. General refuse was collected at Portion D. The observation was closed on 24 May 2018.

24 May 2018

(a) Improper disposal of general refuse was observed at Portion C. General refuse was collected at Portion C. The observation was closed on 31 May 2018.

31 May 2018

(a) Improper disposal of general refuse was observed at Portion C. Follow-actions for outstanding observation will be inspected during the next site inspection.



Appendix G

Waste Flow Table





China Harbour Engineering Company Limited

Monthly Summary Waste Flow Table for 2018 (year)

Name of Person completing the record: Endy Tse / ES

Project : Hong Kong - Zhuhai - Macao Bridge, Hong Kong Crossing Boundary Facilities - Infrastructure Works Stage I (Western Portion)

Actual Quantities of Inert C&D Materials Generated Monthly							Actual Quantities of C&D Wastes Generated Monthly					
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete (see Note 3)	Reused in the Contract	Reused in		Imported Fill (see Note 1)	Metals	Paper/ cardboard packaging	Plastics (see Note 2)	Chemical Waste	Others, e.g. general refuse	
	(in '000m³)	(in '000m³)	(in '000m³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000 m³)	
Jan	20.046	0	0	18.737	1.309	43.254	0	0.200	0	0	0.553	
Feb	1.375	0	0	0	1.375	4.242	0	0.160	0	0	0.455	
Mar	2.001	0	0	0	2.001	11.416	0	0.220	1.136	0	0.813	
Apr	0.756	0	0	0	0.756	0.527	0	0	0	0	0.657	
May	0.049	0	0	0	0.049	0	0	0.180	0.910	0	0.279	
Jun												
Sub-total	24.227	0	0	18.737	5.490	59.439	0	0.760	2.046	0	2.757	
Jul												
Aug												
Sep												
Oct												
Nov												
Dec												
Total	24.227	0	0	18.737	5.490	59.439	0	0.760	2.046	0	2.757	
M		0.7			B 4 11 4				1.0.00			

Notes:

(1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

(2) Plastics refer to plastic bottles/containers, plastic sheets/ foam from packaging materials.

(3) Broken concrete for recycling into aggregates.



Appendix H

Environmental Licenses and Permits



Environmental Licenses and Permits

Item No.	Type of Permit / Licence	Reference No.	Application Date	Date of Issue	Date of Expiry	Remark
1	Environmental Permit under EIAO	EP-353/2009/K	24 Mar 2016	11 Apr 2016	NA	Issued
2	Construction Dust Notification (Western Portion)	Acknowledge Receipt: 377883	5 Aug 2014	11 Aug 2014	NA	Notified
3	Construction Dust Notification (Works Area WA3)	Acknowledge Receipt: 377884	5 Aug 2014	18 Aug 2014	NA	Notified
4	Construction Waste Disposal Account	Billing Account No.: 7020516	5 Aug 2014	15 Aug 2014	NA	Account approved
5	Registration as a Chemical Waste Producer (Works Area WA3)	Waste Producer Number (WPN): 5213-961-C1186-23	1 Sep 2014	17 Oct 2014	NA	Registration completed
6	Discharge License under WPCO (Works Area WA3)	License No.: WT00020194-2014	21 Aug 2014	27 Oct 2014	31 Oct 2019	License approved
7	Registration as a Chemical Waste Producer (Western Portion)	Waste Producer Number (WPN): 5213-961-C1186-27	20 Oct 2014	24 Nov 2014	NA	Registration completed
8	Discharge License under WPCO (Western Portion)	License No.: WT00020597-2014	25 Sep 2014	16 Mar 2015	31 Mar 2020	License approved
9	Construction Noise Permit under NCO for HKBCF(Western Portion)	License No.: GW-RS0118-18	30 Jan 2018	13 Feb 2018	15 May 2018	Cancelled with effective on 10 May 2018
10	Construction Noise Permit under NCO for HKBCF(Western Portion)	License No.: GW-RS0373-18	24 Apr 2018	10 May 2018	7 Nov 2018	Permit Approved



Appendix I

Statistics on Environmental Complaints, Notification of Summons and Successful Prosecutions



Statistics on Environmental Complaints, Notification of Summons and Successful Prosecutions

	Cumulative Statistics				
Reporting Period	Complaints Notifications of summons		Successful prosecutions		
This reporting period	0	0	0		
From commencement date of construction to end of reporting month	18	0	0		



Appendix J

Complaint Investigation Report



Log No. : 018

ETS-Testconsult Ltd – Environmental Team (ET)

Complaint Investigation Report

Contract No. HY/2013/02 -Hong Kong- Zhuhai- Macao Bridge Hong Kong Boundary Crossing Facilities – Infrastructure Works Stage I (Western Portion)

Details of the Complaint

Date05 February 2018Time

Location:

Construction Sites of HKBCF

Circumstances:

One complaint was received by Environmental Protection Department on 05 February 2018 and referred to the ENPO on 05 February 2018. Then the ENPO forwarded the complaint by email to the R.E. (AECOM), the Contractor (China Harbour) and the ET (ETS-Testconsult Ltd.) of Contract No. HY/2013/02 at 11:26 on 05 February 2018. The complaint detail was "根據《空氣污染管制(建造工程塵埃)規例》地盤應在指定的車輛出口處安裝輸胎清洗設施但每日晚上 7 點後就會 被地盤管理人員截水,使所有車輛無法洗清輸胎而走出工地,令地面堆積沙塵及泥漿,影響 其他道路使用者及環境衛生。要求當局加強巡查,令工地遵守規例'

A follow up complaint with details as follows: "就上次投訴指出港珠澳大橋人工島於晚上七時 後無人洗車及截水,經環保署跟進後雖然有所改善,但約維持一個月左右,現時洗車池仍然 經常無人清洗輪軚、以及截水情況依然無改善就本人曾經發現水喉,嘗試自行清洗輪軚時, 被中國港灣人員阻止,稱有 CCTV 錄影,不可自行清洗" received by Environmental Protection Department and referred to the ENPO on 09 March 2018. Then the ENPO forwarded the complaint by email to the R.E. (AECOM), the Contractor (China Harbour) and the ET (ETS-Testconsult Ltd.) of Contract No. HY/2013/02 at 17:38 on 10 March 2018.

Follow action(s)

Follow up by	Environmental Team of Contract No.	Date	06 February 2018
	HY/2013/02		_

Details of Follow up action(s)

After received the details of the complaint from the ENPO on 05 February 2018, a related followup inspection was conducted by ET and the Contractor of Contract No. HY/2013/02 to investigate this event. The inspection was concentrated to check if washing facilities provided after 19:00. After checked with the Contractor of Contract No. HY/2013/02, the washing facilities were provided after 19:00 and vehicles were cleaned before leaving the construction site (see attached photo 180208_001). Besides, the washing facilities were also provided before receiving the complaint (see attached photo 180208_002 & 180208_003). Hence, the complaint received on 05 February 2018 was found non-related to Contract No. HY/2013/02.

For the follow up complaint received on 09 March 2018, a related follow-up inspection was conducted on 12 March 2018 to investigate this event. The washing facilities were provided after 19:00 during inspection (see attached photo 180312_001). Besides, the washing facilities were also provided before receiving the follow up complaint (see attached photo 180224_001 & 180307_001). After checking with the contractor of Contract No. HY/2013/02, there were no night works after 19:00 by Contract No. HY/2013/02 on 08 March 2018. The wheel washing facilities would only be provided if there were works conducted within the site area of Contract No. HY/2013/02. Hence, the follow up complaint received on 09 March 2018 was found non-related to



Contract No. HY/2013/02.

Although these complaints were non-related to Contract No. HY/2013/02, the Contractor of HY/2013/02 was reminded to prohibit any un-cleaned vehicles from leaving the construction site, provide wheel washing facilities if there were night works of Contract No. HY/2013/02, keep the reminders at the wheel washing basin and exit to remind all Contract(s) vehicles using the site exit for proper wheel washing for the proper implementation of environmental mitigation measures associated with the site exit.

In between these two complaints, there were some adjustments of the wheel washing facilities. Due to the diversion of traffic, the vehicles under Contract No. HY/2013/02 would only pass through the paved haul road and thus wheel washing facilities would only be provided at the intersection with other contract and the site exit (East Coast Road gate) since 01 March 2018. Haul road cleaning was provided at the site exit for 24 hours if any muddy condition was found. All vehicles of other contracts from entering the site area of Contract No. HY/2013/02 should be cleaned and all the haul roads are hard paved and thus self wheel washing facilities were not required. Haul road cleaning would be carried out at site exit to ensure the paved roads leading to site entrance are clean. The RSS's agreed updated wheel washing facilities plan and road washing / cleaning plan was attached below. The Wheel Washing Facilities will be removed when the intersections are closed (tentatively scheduled at the end of April 2018).

In order to assort with the new arrangement of washing facilities, follow-up site inspections were performed. Washing facilities with high pressure water jet at the intersection with other contract and the site exit (East Coast Road gate) was provided. The road section between the washing facilities and the exit point was hard paved and water lorries were arranged regularly to clean the road section between washing facilities and site exit. Notices were adhered at the intersection between muddy area and haul roads in order to remind the vehicles to pass through the washing facilities before leaving the site. The photos taken during the follow-up inspections were attached (photo 180315 001, 002, 003 & 004).

Details of Action(s) Taken by the Contactor of Contract No. HY/2013/02

- 1. Provide notices at the intersection between muddy area and haul roads in order to remind the vehicles to pass through the washing facilities before leaving the site;
- 2. Provide wheel washing facilities with high pressure water jet at the intersection with other contract and the site exit (East Coast Road gate) in order to prohibit any un-cleaned vehicles from leaving the construction site;
- 3. Arrange water lorries regularly to clean the road section between washing facilities and site exit

Conclusion

Refer to the above mentioned inspection, washing facilities were provided after 19:00. Mitigation measures under the item A2 and W2 of EMIS were implemented including provide vehicle washing facilities with high pressure water jet at the intersection with other contract and the site exit (East Coast Road gate), all vehicles and plant were cleaned before they leave the construction site, provide notice to remind the vehicles to pass through the washing facilities before leaving the site. Hence, the complaint was found non-related to Contract No. HY/2013/02.

Tienee, the complaint this found for founded to comment to the set of the						
Issued by:	C. L. Lau	Date:	21 April 2018			
Designation:	Environmental Team Leader	Signature:	and			



Photos



Photo 180208_002 - Photo taken on 29 January 2018 at the site exit












Photo 180315_001 & 002 – Notices for reminding the vehicles to pass through the washing facilities before leaving the site






Photo 180315_003 & 004 –Washing facilities with high pressure water jet at the intersection with other contract and the site exit

中國港灣工程有限责任公司 CHINA HARBOUR ENGINEERING COMPANY LIMITED

HY / 2013 / 02 港珠澳大橋香港口岸-基礎設施工程第1期(西面部分)(C2) HZMB-HKBCF-Infrastructure Works Stage I (Western Portion) (C2)



Haul road cleaning schedule of Water Lorry and Sweeper

Sweeper (Vehicle Plate: RZ1738)	1 round of sweeping		2	ז רטעווע טו איניכעווא	2		animonal of farming t		1 round of sweeping
Water Lorry (Vehicle Plate: NA4220 & VC5127)*	2 Rounds of cleaning and water refilling			2 KOUNDS OF CLEADING AND WATER FEITUNG		Z ROUBUS OL CICADING ADD WALEF FULLING		Z KOUDUS OL CICADIDE AILU WALCE FEILIUNE	1 Round of cleaning and water refilling
Time	08:00-09:00	00:00-10:00	10:00-11:00	11:00-12:00	13:00-14:00	14:00-15:00	15:00-16:00	16:00-17:00	17:00-18:00

*Remarks: (1) Watering duration 15 minutes per round

(2) 15minutes for water refilling