Table K1 Cumulative Statistics on Exceedances

| Parameters | Level of Exceedance | Total No. recorded in this reporting month | Total No. recorded since project commencement |
|----------------|---------------------|--|---|
| 1-hr TSP | Action | 6 | 40 |
| | Limit | 1 | 3 |
| 24-hr TSP | Action | 0 | 5 |
| | Limit | 0 | 1 |
| Water Quality | Action | 0 | 6 |
| | Limit | 0 | 1 |
| Impact Dolphin | Action | 0 | 9 |
| Monitoring | Limit | 0 | 9 |

Table K2 Cumulative Statistics on Complaints, Notifications of Summons and Successful Prosecutions

| Reporting Period | Cumulative Statistics | | | | | |
|---|-----------------------|------------------|--------------|--|--|--|
| | Complaints | Notifications of | Successful | | | |
| | | Summons | Prosecutions | | | |
| This Reporting Month (September 2017) | 0 | 0 | 0 | | | |
| Total No. received since project commencement | 14 | 1 | 0 | | | |

Email message

From

Environmental Resources Management

To Ramboll Environ - Hong Kong, Limited (ENPO)

ERM- Hong Kong, Limited

16/F Berkshire House, 25 Westlands Road Quarry Bay, Hong Kong Telephone: (852) 2271 3113 Facsimile: (852) 2723 5660 E-mail: jovy.tam@erm.com

Ref/Project number Contract No. HY/2012/08 Tuen Mun-Chek Lap

Kok Link-Northern Connection Sub-sea Tunnel

Section

Subject Notification of Exceedance for Air Quality

Impact Monitoring

Date 22 August 2017



Dear Sir or Madam,

Please find attached the Notification of Exceedance (NOE) of the following Log no.:

0212330_22August2017_1hrTSP_Station ASR1

One Action Level Exceedance was recorded on 22 August 2017.

Regards,

Mr Jovy Tam

Environmental Team Leader

CONFIDENTIALITY NOTICE

This facsimile transmission is intended only for the use of the addressee and is confidential. If you are not the addressee it may be unlawful for you to read, copy, distribute, disclose or otherwise use the information in this facsimile. If you are not the intended recipient, please telephone or fax us.

ERM-Hong Kong, Limited




CONTRACT NO. HY/2012/08 TUEN MUN – CHEK LAP KOK LINK – NORTHERN CONNECTION SUB-SEA TUNNEL SECTION

Air Quality Impact Monitoring Notification of Exceedance

| Log No. | 0212330_22August2017_1hrTSP_Station ASR1 | | | | | | |
|------------------------|---|--|--|--|--|--|--|
| | [Total No. of Exceedances = 1] | | | | | | |
| Date | 22 August 2017 (Measured) | | | | | | |
| | 1 September 2017 (Laboratory results received by ERM) | | | | | | |
| Monitoring Station | ASR1, ASR5, ASR6, ASR10 and AQMS1 | | | | | | |
| Parameter(s) with | | 1-hr TSP | | | | | |
| Exceedance(s) | | 1-111 151 | | | | | |
| Action Levels | 24-hr TSP (μg/m³) | ASR1 = 213 ASR5 = 238 | | | | | |
| | | | | | | | |
| | | AQMS1 = 213 | | | | | |
| | | ASR6 = 238 | | | | | |
| | | ASR10 = 214 | | | | | |
| | 1-hr TSP (μg/m³) | ASR1 = 331 | | | | | |
| | | ASR5 = 340 | | | | | |
| | | AQMS1 = 335 | | | | | |
| | | ASR6 = 338 | | | | | |
| | | ASR10 = 337 | | | | | |
| Limit Levels | 1-hr TSP (μg/m³) | 500 | | | | | |
| | 24-hr TSP (μg/m³) | 260 | | | | | |
| Measured Levels | Action Level Exceedance for 1-h | r TSP is observed at ASR1 (360 μg/m³) during 1505 - 1605 hrs. | | | | | |
| Works Undertaken (at | On 22 August 2017, no construct | tion works was carried out as Typhoon Hato was approaching and | | | | | |
| the time of monitoring | The Hong Kong Observatory expected to issue T8 signal soon. | | | | | | |
| event) | | | | | | | |
| Possible Reason for | The exceedance is unlikely to be | due to the Project, in view of the following: | | | | | |
| Action or Limit Level | According to the construction | ction information provided by the Contractor, all construction | | | | | |
| Exceedance(s) | works has been stopped | by the time of recorded exceedance. Typhoon Hato was | | | | | |
| | approaching and T8 sign | al was expected to be issued later. | | | | | |
| Actions Taken / To Be | Based on the record of weekly site inspection on 24 August 2017 and contractor's photo record on 22 | | | | | | |
| Taken | August 2017, no dust nuisance was recorded at the Northern Landfall and activities conducted in | | | | | | |
| | this Contract's work have strictly | y followed the requirements stated in the EP (EP-354/2009/D). In | | | | | |
| | addition, the Contractor has implemented the required mitigation measures as per the EP, approved | | | | | | |
| | EIA and Updated EM&A Manual including watering to maintain all exposed road surfaces and dust sources wet, use of wheel washing facilities, use of sprinklers for water spraying, materials having the potential to create dust covered by a clean tarpaulin, use of water truck and watering on all exposed soil within the Project site) throughout the construction period, no additional mitigation is | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | deemed necessary. Photo record is provided in <i>Annex A</i> . Weekly water spraying record is also | | | | | | |
| | provided. The Enhanced TSP Monitoring has commenced on 24 October 2014, the ET will monitor | | | | | | |
| | for future trends in exceedances. | | | | | | |
| | | | | | | | |
| | | | | | | | |

| Remarks | The monitoring results and the locations of air quality monitoring stations are attached. | | | | | | |
|---------|---|--|--|--|--|--|--|
| | The exceedance is considered not related to this Contract as there was no construction works during | | | | | | |
| | the time of recorded exceedance. Materials having the potential to create dust were also covered | | | | | | |
| | by tarpaulin sheets. | | | | | | |
| | However, the Contractor has also been reminded to adhere strictly to implement all relevant dust | | | | | | |
| | mitigation measures recommended or specified in the EP (EP-354/2009/D), the approved EIA and | | | | | | |
| | the Updated EM&A Manual of this Project to avoid causing dust nuisance. | | | | | | |





Annex A Photo Records provided by the Contractor

*Note: Photos taken on 22/8/2017



Water spraying was applied frequently during dry conditions.(Works Area Portion N-A)



No dust nuisance was observed. (Works Area Portion N-A)



Annex A Photo Records provided by the Contractor

*Note: Photos taken on 22/8/2017



Cement bags are covered by tarpaulin sheets. (Works Area Portion N-A)



Use of water truck for water spraying. (Works Area Portion N-A)



Annex A Photo Records provided by the Contractor

*Note: Photos taken on 22/8/2017



Watering on all exposed soil within the site. (Works Area Portion N-B)



Annex A Photo Records taken during Weekly Site Inspection

*Note: Photos taken on 24/8/2017



Water spraying was applied frequently during dry conditions. (Works Area Portion N-B)



Sprinklers are installed for water spraying. (Works Area Portion N-C)



Contract No. HY/2012/08 Tuen Mun – Chek Lap Kok Link Northern Connection Sub-sea Tunnel Section

Weekly Water Spraying Record 每週瀏水檢查記錄

| Site | | k位置: : | Northern Landfall 21-Ay -2017 to 至 27-Ay -2017 | | | | | | |
|------|---|---------------|--|------------------|-----------------|----------------------|-----------------|---------------|--|
| | Time 時間 | Monday 星期一 | Tuesday 星期二 | Wednesday 星期三 | Thursday 星期四 | <u>Friday</u> 星期五 | Saturday 星期六 | Sunday 星期日 | |
| 1 | 8:00 - 8:45 | / | 1 | 7 | | V | | / | |
| 2 | 8:45 - 9:30 | | | Luhiorn | V | | 1 | / | |
| 3 | 9:30 - 10:15 | | | 1 1/1/1 | 1 | | 1/ | 1 | |
| 4 | 10:15 - 11:00 | 1 | 0 | 1 8 | | V | | / | |
| 5 | 11:00 - 11:45 | | V | NI | 0 | 1 | 1/ | 1 | |
| 6 | 11:45 – 12:30 | / | 1 | heary hain | / | 1 | 1 | 11 | |
| 7 | 12:30 – 13:15 | 1 | / | 1 // | | / | 1 | 1 | |
| 8 | 13:15 – 14:00 | / | | | 1/ | | | 1/ | |
| 9 | 14:00 - 14:45 | | / | | V | / | 1 | 1 | |
| 10 | 14:45 – 15:30 | / | / | 1 | V | 1 | | / | |
| 11 | 15:30 – 16:45 | V = | / | | / | /, | 1// | / | |
| 12 | 16:45 – 17:30 | / | | 7 | 1 | / | | / | |
| | Verified by Site Foreman 地盤科文簽署確認 | G | £ | A | 4 | 6 | 8 | 67 | |
| Nigl | nt shift 夜間工作(| if necessary | 如需要) | | | (| | | |
| 3 | 17:30 – 19:00 | , | /-II4/>/ | | | | | | |
| | 19:00 – 20:30 | | | | | | | | |
| | 20:30 – 22:00 | | | | | | | | |
| | 22:00 - 23:00 | | | | | | | | |

*Please -

tick ($\sqrt{}$) in the box if complete the spraying of water. circle (O) in the box if it is raining.

*如果 - 已經完成灑水,請於方格內加上剔號(√)。 是下兩天, 請於方格內加上圓圈(O)。

Remarks:

- (1) Pursuant to EP Clause 3.15, the Permit Holder shall undertake watering at least 12 times per day on all exposed soil within the Project site and associated work areas in Tuen Mun area throughout the construction phase.
- (2) Spraying position includes the main haul road, open area, slopes, stockpiles and any other dusty materials.
- (3) If it is raining, no water spraying is needed.
- (4) The no of spraying will be increased due to site condition.

備註:

- (1) 根據環境許可證 3.15 條例,在整個施工階段內,許可證持有人須每天至少 12 次在屯門區項目工地和 相關的工作區域內的所有暴露土壤灑水。
- (2) 灑水位置包括主要運輸道路,空曠地帶,斜坡,存料堆,以及任何其他產生塵埃物料。
- (3) 當下雨時,地盤將不需要灑水。
- (4) 如果地盤情況更改或有需要時, 灑水次數會相應增加。

| TMCLKL | HY/2012/08 | 2017-08-22 | AQMS1 | Sunny | 14:14 | 1-hour TSP | 176 | ug/m3 |
|--------|------------|------------|-------|-------|-------|------------|-----|-------|
| TMCLKL | HY/2012/08 | 2017-08-22 | AQMS1 | Sunny | 15:16 | 1-hour TSP | 202 | ug/m3 |
| TMCLKL | HY/2012/08 | 2017-08-22 | AQMS1 | Rainy | 16:18 | 1-hour TSP | 88 | ug/m3 |
| TMCLKL | HY/2012/08 | 2017-08-22 | ASR1 | Sunny | 14:03 | 1-hour TSP | 155 | ug/m3 |
| TMCLKL | HY/2012/08 | 2017-08-22 | ASR1 | Sunny | 15:05 | 1-hour TSP | 360 | ug/m3 |
| TMCLKL | HY/2012/08 | 2017-08-22 | ASR1 | Rainy | 16:07 | 1-hour TSP | 331 | ug/m3 |
| TMCLKL | HY/2012/08 | 2017-08-22 | ASR10 | Sunny | 13:29 | 1-hour TSP | 84 | ug/m3 |
| TMCLKL | HY/2012/08 | 2017-08-22 | ASR10 | Sunny | 14:31 | 1-hour TSP | 106 | ug/m3 |
| TMCLKL | HY/2012/08 | 2017-08-22 | ASR10 | Rainy | 15:33 | 1-hour TSP | 72 | ug/m3 |
| TMCLKL | HY/2012/08 | 2017-08-22 | ASR5 | Sunny | 13:52 | 1-hour TSP | 195 | ug/m3 |
| TMCLKL | HY/2012/08 | 2017-08-22 | ASR5 | Sunny | 14:54 | 1-hour TSP | 269 | ug/m3 |
| TMCLKL | HY/2012/08 | 2017-08-22 | ASR5 | Rainy | 15:56 | 1-hour TSP | 278 | ug/m3 |
| TMCLKL | HY/2012/08 | 2017-08-22 | ASR6 | Sunny | 13:40 | 1-hour TSP | 181 | ug/m3 |
| TMCLKL | HY/2012/08 | 2017-08-22 | ASR6 | Sunny | 14:42 | 1-hour TSP | 247 | ug/m3 |
| TMCLKL | HY/2012/08 | 2017-08-22 | ASR6 | Rainy | 15:44 | 1-hour TSP | 290 | ug/m3 |