


Project	Works	Date (yyyy-mm-dd)	Station	Weather Condition	Time (hh:mm, 24hour)	Noise Level for 30-min, dB(A)			Limit Level dB(A)	Temp (°C)	Wind Speed (m/s)	Noise Meter Model/ID	Calibrator Model/ID
						Leq	L10	L90					
TMCLKL	HY/2012/07	2014-06-03	NSR1	Sunny	9:22	57	58	54	75	29	0.2	RION NL52 (S/N 00131627)	RION NC73 (S/N 10997142)
TMCLKL	HY/2012/07	2014-06-09	NSR1	Sunny	9:28	58	61	54	75	27	0.2	RION NL52 (S/N 00131627)	RION NC73 (S/N 10997142)
TMCLKL	HY/2012/07	2014-06-13	NSR1	Sunny	10:18	59	61	54	75	26	0.2	RION NL52 (S/N 00131627)	RION NC73 (S/N 10997142)
TMCLKL	HY/2012/07	2014-06-19	NSR1	Sunny	9:28	55	57	53	75	29	0.5	RION NL52 (S/N 00131627)	RION NC73 (S/N 10997142)
TMCLKL	HY/2012/07	2014-06-25	NSR1	Sunny	9:25	58	60	55	75	26	0.2	RION NL52 (S/N 00131627)	RION NC73 (S/N 10997142)
TMCLKL	HY/2012/07	2014-06-30	NSR1	Sunny	9:17	58	61	54	75	28	3.5	RION NL52 (S/N 00131627)	RION NC73 (S/N 10997142)
						Min.	55						
						Max.	59						
						Average	58						



Weather condition within the reporting period varied between sunny to rainy.

Major construction works undertaken within the reporting period include site office erection, fence installation and relocation for Area 2, Viaduct A, B, C & D; construction of pile cap superstructur & land piling at Viaduct B and piling platform installtion for Viaduct B, D & E.

Marine works within the reporting period include rockfill platform construction at Viaduct D landing, marine piling platform installation and marine piling at Viaducts B & E.