

Activity ID		Activity Name	Orig Dur	Planned Start	Planned Finish	Current Start	Current Finish	2013									2014									
								2013	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep									
		NRC14370	Reclamation - Sand Blanket - Zone D1 - (CH255 to 305)	2	14-Mar-14	15-Mar-14	07-Apr-14	08-Apr-14																		
		NRC14380	Reclamation - Sand Blanket - Zone D1 - (CH305 to 355)	2	21-Mar-14	22-Mar-14	14-Apr-14	15-Apr-14																		
		NRC14410	Reclamation - Band Drain - Zone D1 - (CH205 to 255)	5	10-Mar-14	14-Mar-14	07-Apr-14	11-Apr-14																		
		NRC14420	Reclamation - Band Drain - Zone D1 - (CH255 to 305)	5	17-Mar-14	21-Mar-14	12-Apr-14	17-Apr-14																		
		NRC14430	Reclamation - Band Drain - Zone D1 - (CH305 to 355)	5	24-Mar-14	28-Mar-14	22-Apr-14	26-Apr-14																		
		Reclamation		35	02-Apr-14	16-May-14	13-May-14	23-Jun-14																		
		NRC13260	Compacted Sandfill - Zone D1 - (CH205 to 255) to -2.5mPD	3	02-Apr-14	04-Apr-14	13-May-14	15-May-14																		
		NRC13270	Compacted Sandfill - Zone D1 - (CH255 to 305) to -2.5mPD	3	07-Apr-14	09-Apr-14	16-May-14	19-May-14																		
		NRC13280	Compacted Sandfill - Zone D1 - (CH305 to 355) to -2.5mPD	3	10-Apr-14	12-Apr-14	20-May-14	22-May-14																		
		NRC13290	Public Fill - Zone D1 - (CH205 to 255) to -2.5mPD	1	07-Apr-14	07-Apr-14	16-May-14	16-May-14																		
		NRC13300	Public Fill - Zone D1 - (CH255 to 305) to -2.5mPD	2	10-Apr-14	11-Apr-14	20-May-14	21-May-14																		
		NRC13310	Public Fill - Zone D1 - (CH305 to 355) to -2.5mPD	2	14-Apr-14	15-Apr-14	23-May-14	24-May-14																		
		NRC13320	Compacted Sandfill - Zone D1 - (CH205 to 255) to +2.5mPD	3	08-Apr-14	10-Apr-14	17-May-14	20-May-14																		
		NRC13340	Compacted Sandfill - Zone D1 - (CH255 to 305) to +2.5mPD	3	12-Apr-14	15-Apr-14	22-May-14	24-May-14																		
		NRC13350	Compacted Sandfill - Zone D1 - (CH305 to 355) to +2.5mPD	3	16-Apr-14	22-Apr-14	26-May-14	28-May-14																		
		NRC13360	Public Fill - Zone D1 - (CH205 to 255) to +2.5mPD	4	11-Apr-14	15-Apr-14	21-May-14	24-May-14																		
		NRC13370	Public Fill - Zone D1 - (CH255 to 305) to +2.5mPD	4	16-Apr-14	23-Apr-14	26-May-14	29-May-14																		
		NRC13380	Public Fill - Zone D1 - (CH305 to 355) to +2.5mPD	4	24-Apr-14	28-Apr-14	30-May-14	04-Jun-14																		
		NRC13390	Compacted Sandfill - Zone D1 - (CH205 to 255) to +5.0mPD	2	16-Apr-14	17-Apr-14	07-Jun-14	09-Jun-14																		
		NRC13400	Compacted Sandfill - Zone D1 - (CH255 to 305) to +5.0mPD	2	24-Apr-14	25-Apr-14	10-Jun-14	11-Jun-14																		
		NRC13410	Compacted Sandfill - Zone D1 - (CH305 to 355) to +5.0mPD	2	29-Apr-14	30-Apr-14	12-Jun-14	13-Jun-14																		
		NRC13420	Public Fill - Zone D1 - (CH205 to 255) to +5.0mPD	4	02-May-14	07-May-14	10-Jun-14	13-Jun-14																		
		NRC13430	Public Fill - Zone D1 - (CH255 to 305) to +5.0mPD	4	08-May-14	12-May-14	14-Jun-14	18-Jun-14																		
		NRC13450	Public Fill - Zone D1 - (CH305 to 355) to +5.0mPD	4	13-May-14	16-May-14	19-Jun-14	23-Jun-14																		
		Zone D2		126	20-Dec-13	27-May-14	27-Jan-14A	04-Jul-14																		
		Vertical Seawall		119	20-Dec-13	21-May-14	27-Jan-14A	28-Jun-14																		
		NRC10990	VS - Rock Grade 400 - Zone D2 - (CH355 to 405)	6	20-Dec-13	23-Dec-13	27-Jan-14A	03-Mar-14A																		
		NRC10900	VS - Rock Grade 400 - Zone D2 - (CH405 to 443)	6	24-Dec-13	28-Dec-13	01-Mar-14A	06-Mar-14A																		
		NRC10940	VS - Levelling Stone - Zone D2 - (CH355 to 405)	4	04-Jan-14	08-Jan-14	22-Mar-14A	27-Mar-14A																		
		NRC10950	VS - Levelling Stone - Zone D2 - (CH405 to 443)	4	09-Jan-14	13-Jan-14	31-Mar-14	03-Apr-14																		
		NRC10990	VS - Seawall Block - Zone D2 - (CH355 to 405)	7	28-Jan-14	11-Feb-14	03-Apr-14	11-Apr-14																		
		NRC11000	VS - Seawall Block - Zone D2 - (CH405 to 443)	7	12-Feb-14	19-Feb-14	12-Apr-14	23-Apr-14																		
		NRC11040	VS - Rockfill Type A - Zone D2 - (CH355 to 405)	3	12-Feb-14	14-Feb-14	12-Apr-14	15-Apr-14																		
		NRC11050	VS - Rockfill Type A - Zone D2 - (CH405 to 443)	3	20-Feb-14	22-Feb-14	24-Apr-14	26-Apr-14																		
		NRC11090	VS - Geotextile - Zone D2 - (CH355 to 405)	2	15-Feb-14	17-Feb-14	16-Apr-14	17-Apr-14																		
		NRC11100	VS - Geotextile - Zone D2 - (CH405 to 443)	2	24-Feb-14	25-Feb-14	28-Apr-14	29-Apr-14																		
		NRC11350	VS - Granular Filter - Zone D2 - (CH355 to 405)	4	01-Mar-14	05-Mar-14	26-Apr-14	30-Apr-14																		
		NRC11390	VS - Granular Filter - Zone D2 - (CH405 to 443)	4	06-Mar-14	10-Mar-14	02-May-14	07-May-14																		
		NRC11930	VS - Mass Concrete Coping - Zone D2 - (CH355 to 405)	8	12-May-14	21-May-14	19-Jun-14	28-Jun-14																		
		Sloping Seawall		126	27-Dec-13	27-May-14	26-Feb-14A	04-Jul-14																		
		NRC12430	SS - Rock Grade 400 - Zone D2 - (CH355 to 405) to +2.5mPD	16	27-Dec-13	07-Jan-14	26-Feb-14A	03-Mar-14A																		
		NRC12840	SS - Rock Grade 400 - Zone D2 - (CH405 to 443) to +2.5mPD	15	08-Jan-14	16-Jan-14	28-Feb-14A	06-Mar-14A																		
		NRC13770	SS - Armour Rock Underlayer - Zone D2 - (CH355 to 405)	5	09-Jan-14	14-Jan-14	12-Apr-14	17-Apr-14																		
		NRC13880	SS - Armour Rock Underlayer - Zone D2 - (CH405 to 443)	5	15-Jan-14	20-Jan-14	22-Apr-14	26-Apr-14																		
		NRC14090	SS - Armour Rock - Zone D2 - (CH355 to 405)	4	13-Jan-14	16-Jan-14	16-Apr-14	23-Apr-14																		
		NRC14100	SS - Armour Rock - Zone D2 - (CH405 to 443)	4	17-Jan-14	21-Jan-14	24-Apr-14	28-Apr-14																		
		NRC14140	SS - Mass Concrete Coping - Zone D2 - (CH355 to 405)	7	20-May-14	27-May-14	26-Jun-14	04-Jul-14																		
		NRC14190	Sloping - Rockfill Type A - Zone D2 - (CH355 to 405)	1	08-Jan-14	08-Jan-14	31-Mar-14	31-Mar-14																		
		NRC14200	Sloping - Rockfill Type A - Zone D2 - (CH405 to 443)	1	17-Jan-14	17-Jan-14	31-Mar-14	31-Mar-14																		
		NRC14240	Sloping - Geotextile - Zone D2 - (CH355 to 405)	1	09-Jan-14	09-Jan-14	01-Apr-14	01-Apr-14																		
		NRC14250	Sloping - Geotextile - Zone D2 - (CH405 to 443)	1	18-Jan-14	18-Jan-14	01-Apr-14	01-Apr-14																		
		NRC14290	Sloping - Granular Filter - Zone D2 - (CH355 to 405)	2	10-Jan-14	11-Jan-14	02-Apr-14	03-Apr-14																		
		NRC14300	Sloping - Granular Filter - Zone D2 - (CH405 to 443)	2	20-Jan-14	21-Jan-14	02-Apr-14	03-Apr-14																		
		Reclamation		52	21-May-14	27-May-14	02-May-14	04-Jul-14																		
		NRC13490	Compacted Sandfill - Zone D2 - (CH355 to 405) to -2.5mPD	3	14-Apr-14	16-Apr-14	26-May-14	28-May-14																		
		NRC13500	Compacted Sandfill - Zone D2 - (CH405 to 443) to -2.5mPD	2	17-Apr-14	22-Apr-14	29-May-14	30-May-14																		
		NRC13510	Public Fill - Zone D2 - (CH355 to 405) to -2.5mPD	4	17-Apr-14	24-Apr-14	29-May-14	03-Jun-14																		
		NRC13520	Public Fill - Zone D2 - (CH405 to 443) to -2.5mPD	4	25-Apr-14	29-Apr-14	04-Jun-14	07-Jun-14																		
		NRC13540	Compacted Sandfill - Zone D2 - (CH355 to 405) to +2.5mPD	6	25-Apr-14	02-May-14	04-Jun-14	10-Jun-14																		
		NRC13550	Compacted Sandfill - Zone D2 - (CH405 to 443) to +2.5mPD	5	03-May-14	09-May-14	11-Jun-14	16-Jun-14																		
		NRC13560	Public Fill - Zone D2 - (CH355 to 405) to +2.5mPD	10	03-May-14	15-May-14	11-Jun-14	21-Jun-14																		
		NRC13570	Public Fill - Zone D2 - (CH405 to 443) to +2.5mPD	10	16-May-14	27-May-14	23-Jun-14	04-Jul-14																		
		NRC13580	Compacted Sandfill - Zone D2 - (CH355 to 405) to +5.0mPD	4	16-May-14	20-May-14	24-Jun-14	27-Jun-14																		
		NRC13600	Public Fill - Zone D2 - (CH355 to 405) to +5.0mPD	4	21-May-14	24-May-14	28-Jun-14	03-Jul-14																		
		NRC14340	Reclamation - Geotextile - Zone D2 - (CH355 to 405)	6	21-Mar-14	27-Mar-14	02-May-14	09-May-14																		
		NRC14350	Reclamation - Geotextile - Zone D2 - (CH405 to 443)	6	28-Mar-14	03-Apr-14	10-May-14	16-May-14																		
		NRC14390	Reclamation - Sand Blanket - Zone D2 - (CH355 to 405)	2	28-Mar-14	29-Mar-14	10-May-14	12-May-14																		
		NRC14400	Reclamation - Sand Blanket - Zone D2 - (CH405 to 443)	2	04-Apr-14	07-Apr-14	17-May-14	19-May-14																		
		NRC14440	Reclamation - Band Drain - Zone D2 - (CH355 to 405)	5	31-Mar-14	04-Apr-14	13-May-14	17-May-14																		
		NRC14450	Reclamation - Band Drain - Zone D2 - (CH405 to 443)	5	08-Apr-14	12-Apr-14</																				

Activity ID	Activity Name		Orig Dur	Planned Start	Planned Finish	Current Start	Current Finish	2013	2014											
								Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep			
NRC14480	VS - Dredging - Zone C2 - (CH543 to 598)		2	07-Jan-14	08-Jan-14	27-Feb-14A	03-Mar-14A													
NRC14510	VS - Rock Grade 400 - Zone C2 - (CH543 to 598)		6	09-Jan-14	13-Jan-14	06-Mar-14A	02-Apr-14													
NRC14540	VS - Levelling Stone - Zone C2 - (CH543 to 598)		4	23-Jan-14	27-Jan-14	15-Apr-14	22-Apr-14													
NRC14570	VS - Seawall Block - Zone C2 - (CH543 to 598)		9	13-Mar-14	22-Mar-14	17-May-14	27-May-14													
NRC14600	VS - Rockfill Type A- Zone C2 - (CH543 to 598)		3	20-Mar-14	22-Mar-14	24-May-14	27-May-14													
NRC14630	VS - Geotextile - Zone C2 - (CH543 to 598)		2	25-Mar-14	26-Mar-14	29-May-14	30-May-14													
NRC14660	VS - Granular Filter - Zone C2 - (CH543 to 598)		4	03-Apr-14	08-Apr-14	09-Jun-14	12-Jun-14													
Sloping Seawall			43	10-Feb-14	12-Mar-14	15-Mar-14A	30-May-14													
NRC14750	SS - Dredging - Zone C2 - (CH543 to 598)		2	10-Feb-14	11-Feb-14	15-Mar-14A	17-Mar-14A													
NRC14780	SS - Rock Grade 400 - Zone C2 - (CH543 to 598) to +2.5mPD		15	12-Feb-14	20-Feb-14	04-Apr-14	25-Apr-14													
NRC14840	SS - Armour Rock Underlayer - Zone C2 - (CH543 to 598)		5	21-Feb-14	26-Feb-14	12-May-14	16-May-14													
NRC14870	SS - Armour Rock - Zone C2 - (CH543 to 598)		4	08-Mar-14	12-Mar-14	27-May-14	30-May-14													
NRC14930	Sloping - Rockfill Type A- Zone C2 - (CH543 to 598)		1	21-Feb-14	21-Feb-14	26-Apr-14	26-Apr-14													
NRC14960	Sloping - Geotextile - Zone C2 - (CH543 to 598)		1	22-Feb-14	22-Feb-14	28-Apr-14	28-Apr-14													
NRC14990	Sloping - Granular Filter - Zone C2 - (CH543 to 598)		3	24-Feb-14	26-Feb-14	29-Apr-14	02-May-14													
Reclamation			11	15-Apr-14	30-Apr-14	27-May-14	09-Jun-14													
NRC15020	Reclamation - Geotextile - Zone C2 - (CH543 to 598)		4	15-Apr-14	22-Apr-14	27-May-14	30-May-14													
NRC15050	Reclamation - Sand Blanket - Zone C2 - (CH543 to 598)		2	23-Apr-14	24-Apr-14	31-May-14	03-Jun-14													
NRC15080	Reclamation - Band Drain - Zone C2 - (CH543 to 598)		4	26-Apr-14	30-Apr-14	05-Jun-14	09-Jun-14													
Zone B			94	10-Jan-14	12-May-14	27-Feb-14A	04-Jul-14													
Vertical Seawall			91	10-Jan-14	29-Apr-14	27-Feb-14A	30-Jun-14													
NRC11110	VS - Dredging - Zone B - (CH598 to 648)		3	10-Jan-14	13-Jan-14	27-Feb-14A	09-Mar-14A													
NRC11120	VS - Dredging - Zone B - (CH648 to 698)		3	16-Jan-14	18-Jan-14	09-Mar-14A	15-Mar-14A													
NRC11130	VS - Dredging - Zone B - (CH698 to 738)		3	22-Jan-14	24-Jan-14	09-Mar-14A	25-Mar-14A													
NRC11150	VS - Rock Grade 400 - Zone B - (CH598 to 648)		5	14-Jan-14	18-Jan-14	13-Mar-14A	07-Apr-14													
NRC11160	VS - Rock Grade 400 - Zone B - (CH648 to 698)		3	20-Jan-14	24-Jan-14	17-Mar-14A	14-Apr-14													
NRC11170	VS - Rock Grade 400 - Zone B - (CH698 to 738)		2	25-Jan-14	30-Jan-14	24-Mar-14A	26-Apr-14													
NRC11180	VS - Levelling Stone - Zone B - (CH598 to 648)		4	28-Jan-14	07-Feb-14	23-Apr-14	26-Apr-14													
NRC11190	VS - Levelling Stone - Zone B - (CH648 to 698)		4	08-Feb-14	12-Feb-14	28-Apr-14	02-May-14													
NRC11200	VS - Levelling Stone - Zone B - (CH698 to 738)		4	13-Feb-14	17-Feb-14	03-May-14	08-May-14													
NRC11220	VS - Seawall Block - Zone B - (CH598 to 648)		5	24-Mar-14	28-Mar-14	28-May-14	03-Jun-14													
NRC11230	VS - Seawall Block - Zone B - (CH648 to 698)		5	29-Mar-14	03-Apr-14	04-Jun-14	09-Jun-14													
NRC11240	VS - Seawall Block - Zone B - (CH698 to 738)		5	04-Apr-14	10-Apr-14	10-Jun-14	14-Jun-14													
NRC11250	VS - Rockfill Type A- Zone B - (CH598 to 648)		3	04-Apr-14	08-Apr-14	10-Jun-14	12-Jun-14													
NRC11260	VS - Rockfill Type A- Zone B - (CH648 to 698)		3	09-Apr-14	11-Apr-14	13-Jun-14	16-Jun-14													
NRC11270	VS - Rockfill Type A- Zone B - (CH698 to 738)		3	12-Apr-14	15-Apr-14	17-Jun-14	19-Jun-14													
NRC11290	VS - Geotextile - Zone B - (CH598 to 648)		2	12-Apr-14	14-Apr-14	17-Jun-14	18-Jun-14													
NRC11300	VS - Geotextile - Zone B - (CH648 to 698)		2	15-Apr-14	16-Apr-14	19-Jun-14	20-Jun-14													
NRC11310	VS - Geotextile - Zone B - (CH698 to 738)		2	17-Apr-14	22-Apr-14	21-Jun-14	23-Jun-14													
NRC11320	VS - Granular Filter - Zone B - (CH598 to 648)		4	17-Apr-14	24-Apr-14	21-Jun-14	25-Jun-14													
NRC11330	VS - Granular Filter - Zone B - (CH648 to 698)		4	25-Apr-14	29-Apr-14	26-Jun-14	30-Jun-14													
Sloping Seawall			56	18-Feb-14	31-Mar-14	08-Mar-14A	04-Jul-14													
NRC11440	SS - Dredging - Zone B - (CH598 to 648)		3	18-Feb-14	20-Feb-14	08-Mar-14A	15-Mar-14A													
NRC11450	SS - Dredging - Zone B - (CH648 to 698)		2	28-Feb-14	03-Mar-14	15-Mar-14A	16-May-14													
NRC11460	SS - Dredging - Zone B - (CH698 to 738)		2	10-Mar-14	13-Mar-14	17-Mar-14A	06-Jun-14													
NRC11470	SS - Rock Grade 400 - Zone B - (CH598 to 648) to +2.5mPD		16	21-Feb-14	03-Mar-14	26-Apr-14	16-May-14													
NRC11480	SS - Rock Grade 400 - Zone B - (CH648 to 698) to +2.5mPD		17	04-Mar-14	13-Mar-14	17-May-14	06-Jun-14													
NRC11490	SS - Rock Grade 400 - Zone B - (CH698 to 738) to +2.5mPD		18	14-Mar-14	25-Mar-14	07-Jun-14	27-Jun-14													
NRC11540	SS - Armour Rock Underlayer - Zone B - (CH598 to 648)		5	04-Mar-14	08-Mar-14	17-May-14	22-May-14													
NRC11550	SS - Armour Rock Underlayer - Zone B - (CH																			

